

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2021



## Beaufort Elementary School 1800 Prince St, Beaufort 29902

Cluster: Battery Creek      Principal: Melissa Holland


Original Appropriations:	\$24,302,437	Encumbered and Paid:	\$19,322,914
Transfers/Adjustments:	\$40,745	Paid to Date:	\$11,312,515
Revised Budget:	\$24,343,182	Available Budget:	\$5,020,268

### 2019 Bond Referendum Renovation

Project ID: 51925333-1

Current Phase: Construction      Phase %: 70%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**

- Playgrounds
- Renovations
- Safety/Security
- Technology /Infrastructure

**Project Details:** Scope of work includes renovations to the administration, commons, media center, kindergarten wing, playground, art room, IT rooms, and various 1st and 2nd floor classrooms. Additional technology and safety security improvements are included in the scope of work for those sections of the site.

**Monthly Progress:** Construction continues. 42 classrooms, front office, and nursing office have been renovated and turned over. Renovation of the remaining classrooms is in progress. Safety/Security renovations of the admin space is in progress.