

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



Beaufort Elementary School 1800 Prince St, Beaufort 29902

Cluster: Battery Creek Principal: Melissa Holland


Original Appropriations:	\$24,302,437	Encumbered and Paid:	\$18,590,151
Transfers/Adjustments:	\$40,745	Paid to Date:	\$8,946,107
Revised Budget:	\$24,343,182	Available Budget:	\$5,753,031

2019 Bond Referendum Renovation

Project ID: 51925333-1

Current Phase: Construction Phase %: 55% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

- Playgrounds
- Renovations
- Safety/Security
- Technology /Infrastructure

Project Details: Scope of work includes renovations to the administration, commons, media center, kindergarten wing, playground, art room, IT rooms, and various 1st and 2nd floor classrooms. Additional technology and safety security improvements are included in the scope of work for those sections of the site.

Monthly Progress: Construction continues. 27 classrooms have been renovated and turned over. Renovation of the remaining classrooms is in progress.