

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2021



Bluffton High School

12 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Denise Donica

Original Appropriations:	\$9,432,830	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$9,432,830	Available Budget:	\$9,314,441

2019 Bond Referendum Renovation

Project ID: 51925398-1


Current Phase: Design

Phase %: 13%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms. Additionally, improvements to athletic facilities includes various stadium, baseball field, and wrestling room improvements.

Monthly Progress: Schematic design in progress. Schematic design submission scheduled for early March. Pending review of scope prior to phasing the construction.