

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



## Bluffton High School

12 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Denise Donica

Original Appropriations:	\$9,432,830	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$9,432,830	Available Budget:	\$9,314,441

### 2019 Bond Referendum Renovation

Project ID: 51925398-1


Current Phase: Design

Phase %: 12%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

**Athletics**

**Safety/Security**

**Technology /Infrastructure**

**Project Details:** Scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms. Additionally, improvements to athletic facilities includes various stadium, baseball field, and wrestling room improvements.

**Monthly Progress:** Schematic design in progress. Pending review of scope prior to phasing the construction.