

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



Bluffton High School

12 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Denise Donica

| | | | |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$9,432,830 | Encumbered and Paid: | \$118,389 |
| Transfers/Adjustments: | (\$5,445) | Paid to Date: | \$118,389 |
| Revised Budget: | \$9,427,385 | Available Budget: | \$9,308,996 |

2019 Bond Referendum Renovation

Project ID: 51925398-1


Current Phase: Design

Phase %: 14%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms. Additionally, improvements to athletic facilities includes various stadium, baseball field, and wrestling room improvements.

Monthly Progress: Schematic design in progress. Schematic design has been submitted. Review is in progress. Project will be split into multiple phases. Pending review of schedules and scope separation before proceeding with design.