

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2021



Broad River Elementary School 474 Broad River Blvd, Beaufort 29906


Cluster: Battery Creek Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	\$1,462,363
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,322,738	Available Budget:	\$860,375

2019 Bond Referendum Renovation

Project ID: 51925340-1

Current Phase: Construction Phase %: 30% Delivery Method: CMAR
Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure


Project Details: Scope of work includes Safety/Security improvements to the cameras and doors including door hardware. Technology/Infrastructure improvements to include server room, sound, and lighting.

Monthly Progress: Construction in progress. Submittals are being prepared.

Playground Renovation

Project ID: 51925340-2

Current Phase: Construction Phase %: 5% Delivery Method: CMAR
Design Firm: PlayWorld Contractor: PlayWorld



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of work includes new playground equipment and surface areas.

Monthly Progress: Purchase order has been issued. Equipment is on order. Delivery scheduled for late June. Construction scheduled for Summer 2021. Work has been moved from Spring Break to allow time for color/finish coordination with school staff. Correction: The percent complete has been reduced to 5% to reflect the work being completed during summer.