

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2021



## Broad River Elementary School 474 Broad River Blvd, Beaufort 29906

Cluster: Battery Creek      Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	\$565,102
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,322,738	Available Budget:	\$1,757,636

### 2019 Bond Referendum Renovation

Project ID: 51925340-1


Current Phase: Design

Phase %: 19%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
Safety/Security  
Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the cameras and doors including door hardware. Technology/Infrastructure improvements to include server room, sound, and lighting.

**Monthly Progress:** Early design package is in progress for cable trays, new IT closets, and antennas. Construction Documents are in progress for the early package. 90% in review. Remaining scope of work design anticipated complete early May.

### Playground Renovation

Project ID: 51925340-2


Current Phase: Construction

Phase %: 25%

Delivery Method: CMAR

Design Firm: PlayWorld

Contractor: PlayWorld



**Scope: 2019 Bond Referendum**  
Playgrounds

**Project Details:** Scope of work includes new playground equipment and surface areas.

**Monthly Progress:** Purchase order has been issued. Equipment is on order. Construction scheduled for Summer 2021. Work has been moved from Spring Break to allow time for color/finish coordination with school staff.