

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



Broad River Elementary School 474 Broad River Blvd, Beaufort 29906

Cluster: Battery Creek Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	\$290,493
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$2,322,738	Available Budget:	\$2,032,245

2019 Bond Referendum Renovation

Project ID: 51925340-1


Current Phase: Design

Phase %: 18%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the cameras and doors including door hardware. Technology/Infrastructure improvements to include server room, sound, and lighting.

Monthly Progress: Early design package is in progress for cable trays, new IT closets, and antennas. Construction Documents are in progress for the early package. Remaining scope of work design anticipated complete early May.

Playground Renovation

Project ID: 51925340-2


Current Phase: Construction

Phase %: 25%

Delivery Method: CMAR

Design Firm: PlayWorld

Contractor: PlayWorld



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of work includes new playground equipment and surface areas.

Monthly Progress: Purchase order has been issued. Equipment is on order. Construction scheduled for Summer 2021. Work has been moved from Spring Break to allow time for color/finish coordination with school staff.