

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2021



District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$11,243,000	Encumbered and Paid:	\$6,698,072
Transfers/Adjustments:	(\$157,671)	Paid to Date:	\$2,176,874
Revised Budget:	\$11,085,329	Available Budget:	\$4,387,256

2019 Bond Referendum Renovation

Project ID: 51925301-1

Current Phase: Planning

Phase %: 0%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction

Project timeline to be determined.

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

**Scope: 2019 Bond Referendum
Safety/Security**

Project Details: Scope of work includes various safety/security enhancements to administrative office facilities.

Monthly Progress: Construction is anticipated to start in 2022.