

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



## Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Elizabeth Rivera


Original Appropriations:	\$1,744,933	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$1,744,933	Available Budget:	\$1,626,544

### 2019 Bond Referendum Renovation

Project ID: 51925344-1

Current Phase: Design      Phase %: 14%      Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.      Contractor: Contract Construction



**Scope: 2019 Bond Referendum**

- Playgrounds
- Safety/Security
- Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

**Monthly Progress:** Early design package is in progress for cable trays, new IT closets, and attenas. Schematic Design complete and in review for the early package. Remaining scope of work design anticipated complete early May.