

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906

Cluster: Battery Creek Principal: Elizabeth Rivera


Original Appropriations:	\$1,744,933	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$1,744,933	Available Budget:	\$1,744,933

2019 Bond Referendum Renovation

Project ID: 51925344-1

Current Phase: Design Phase %: 10% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum

- Playgrounds
- Safety/Security
- Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

Monthly Progress: Scope verification is in progress. Kick-off meeting with principal, architect, and contractor scheduled for November.