

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2021



Lady's Island Elementary School 73 Chowan Creek Bluff, Beaufort 29907

Cluster: Beaufort

Principal: Marvelle L. Ulmer

Original Appropriations:	\$1,757,099	Encumbered and Paid:	\$850,422
Transfers/Adjustments:	\$43,641	Paid to Date:	\$0
Revised Budget:	\$1,800,740	Available Budget:	\$950,318

2019 Bond Referendum Renovation

Project ID: 51925335-1


Current Phase: Construction

Phase %: 35%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: **2019 Bond Referendum**

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

Monthly Progress: Construction is in progress. IT room renovation is in progress. Cable tray installation, painting of the school corridors is in progress.