

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2021



Lady's Island Elementary School 73 Chowan Creek Bluff, Beaufort 29907

Cluster: Beaufort

Principal: Marvelle L. Ulmer

Original Appropriations:	\$1,757,099	Encumbered and Paid:	\$43,641
Transfers/Adjustments:	\$43,641	Paid to Date:	\$0
Revised Budget:	\$1,800,740	Available Budget:	\$1,757,099

2019 Bond Referendum Renovation

Project ID: 51925335-1


Current Phase: Design

Phase %: 18%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

Monthly Progress: Early design package is in progress for cable trays, new IT closets, and antennas. Construction Documents are in progress for the early package. Remaining scope of work design anticipated complete early May.