

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



Lady's Island Elementary School 73 Chowan Creek Bluff, Beaufort 29907

Cluster: Beaufort

Principal: Marvelle L. Ulmer

Original Appropriations:	\$1,757,099	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$1,757,099	Available Budget:	\$1,757,099

2019 Bond Referendum Renovation

Project ID: 51925335-1


Current Phase: Design

Phase %: 5%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, server rooms, and electrical systems. Playground areas will be updated.

Monthly Progress: Scope verification is in progress. Kick-off meeting with principal, architect, and contractor scheduled for November.