

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31



Mossy Oaks Elementary School 2510 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Michelle Sackman

Original Appropriations:	\$1,598,782	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$1,598,782	Available Budget:	\$1,598,782

2019 Bond Referendum Renovation

Project ID: 51925337-1


Current Phase: Design

Phase %: 15%

Delivery Method: CMAR

Design Firm:

Contractor:



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Playground improvements, Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Due to challenges during Summer 2020, the technology and safety/security upgrades are to begin construction in 2022. Playground improvements scheduled be executed in Summer 2021, pending review of the design and construction schedule.