

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021



Mossy Oaks Elementary School 2510 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort Principal: Melissa Vogt


Original Appropriations:	\$1,598,782	Encumbered and Paid:	\$118,389
Transfers/Adjustments:	\$0	Paid to Date:	\$118,389
Revised Budget:	\$1,598,782	Available Budget:	\$1,480,393

Playground Renovation

Project ID: 51925337-1

Current Phase: Planning Phase %: 0% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of work includes new playground equipment and surface areas.


Monthly Progress: Playground improvements are in planning. District to define scope of work prior to equipment order. Scope decision delayed due to school start.

2019 Bond Referendum Renovation

Project ID: 51925337-2

Current Phase: Planning Phase %: 0% Delivery Method: CMAR

Design Firm: TBD Contractor: TBD



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Construction is scheduled for Winter 2022.