

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2021



## Red Cedar Elementary School 10 Box Elder St, Bluffton 29910

Cluster: Bluffton

Principal: Dr. Kathleen Corley

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,029,747 | Encumbered and Paid: | \$368,216   |
| Transfers/Adjustments:   | \$0         | Paid to Date:        | \$146,243   |
| Revised Budget:          | \$2,029,747 | Available Budget:    | \$1,661,531 |

### Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925376-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum  
Safety/Security

**Project Details:** Phase 1 scope of work includes installation of a speed bump on an adjacent street to the campus.

**Monthly Progress:** Speed bump construction has finished. Closeout is complete.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925376-2

Current Phase: Planning

Phase %: 1% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.

Project timeline to be determined.



Scope: 2019 Bond Referendum  
Playgrounds  
Safety/Security  
Technology /Infrastructure

**Project Details:** Phase 2 scope of work includes improvements to Technology/Infrastructure, Safety/Security, and Playground areas.

**Monthly Progress:** Construction scheduled for Summer 2022.