

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30



Riverview Charter School 81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	
Transfers/Adjustments:		Paid to Date:	\$0
Revised Budget:	\$2,420,511	Available Budget:	\$2,420,511

2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Planning

Phase %: 5%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

Playgrounds

Safety/Security

Technology /Infrastructure

Project Details: Project scope includes playground renovations, Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Scope verification is needed prior to start of the design. Construction is initially scheduled for Fall 2021.