

Act ID	Description	Orig Dur	Start	Finish	2021												2022													
					AUG	SEP	OCT	NOV	DEC	JAN	FEB																			
					09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31

Act ID	Description	Orig Dur	Start	Finish
1000	Install Utilities	20d	16AUG21 A	23SEP21
1010	Install Drainage	35d	13SEP21 A	04NOV21
1020	Form/Pour Handicap Ramps	7d	04NOV21	15NOV21
1030	Form/Pour Dumpster Pad	6d	04NOV21	12NOV21
1040	Form/Pour Paving	20d	04NOV21	02DEC21
1050	Install Pavers	15d	02DEC21	23DEC21
1060	Install Bike Racks	5d	23DEC21	30DEC21
1070	Pour Fence Footings	10d	02DEC21	16DEC21
1080	Install Fence	10d	16DEC21	30DEC21
1090	Landscaping	10d	30DEC21	13JAN22

Existing Building 3rd Floor

Act ID	Description	Orig Dur	Start	Finish
1100	Install Windows	10d	16AUG21 A	27AUG21 A
1110	Close Walls	5d	16AUG21 A	20AUG21 A
1120	Tape/Float/Paint Walls	10d	23AUG21 A	21SEP21
1130	Frame Ceilings	10d	06SEP21 A	17SEP21 A
1140	Install Tile @ Restrooms	5d	22SEP21	28SEP21
1145	MEP Trim Out	15d	22SEP21	12OCT21
1150	Install Flooring	10d	22SEP21	05OCT21
1160	Install Doors and Hardware	10d	06OCT21	19OCT21
1170	Install Trim Wood Trim	15d	22SEP21	12OCT21
1180	Close Ceilings	10d	13OCT21	26OCT21
1190	Install Millwork	8d	22SEP21	01OCT21

Existing Building 2nd Floor

Act ID	Description	Orig Dur	Start	Finish
1200	Install Windows	10d	01OCT21	15OCT21
1210	Close Walls	5d	15OCT21 A	19OCT21
1220	Tape/Float/Paint Walls	10d	19OCT21	02NOV21
1230	Frame Ceilings	10d	02NOV21	16NOV21
1240	Install Tile @ Restrooms	5d	02NOV21	09NOV21
1250	MEP Trim Out	15d	16NOV21	07DEC21
1260	Install Flooring	10d	16NOV21	30NOV21
1270	Install Doors & Hardware	5d	30NOV21	07DEC21
1280	Install Wood Trim	15d	02NOV21	23NOV21
1290	Close Ceilings	10d	16NOV21	30NOV21
1300	Install Millwork	8d	16NOV21	26NOV21

Start date 16AUG21
 Finish date 13JAN22
 Data date 10SEP21
 Run date 13SEP21
 Page number 1A
 © Primavera Systems, Inc.

DonahueFavret Contractors
Lycee

█ Early bar
█ Progress bar
█ Critical bar
— Summary bar
◆ Start milestone point
◆ Finish milestone point

