

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

July 29, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid / Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders	CFI [Date]	Other Project Info.
Atlantic High	Upgrade Switchgear	2047703	9/24/2019	Bott	Cape Design Eng.	10/29/2019	12/18/2019	Giles Electric Company	1/27/2020	4/6/2020	7/5/2020			
Atlantic High	Replace Track	2047750	9/24/2019	Farrar	Gale Associates	3/27/2020	5/27/2020	Nidy Sports Construction	6/23/2020	7/27/2020	11/24/2020			Bid Approved
Atlantic High	Campus Wide Reroof	194716	9/11/2018	Franco	Gale Associates	11/12/2019								
Atlantic High	Upgrade HVAC and Lighting Bldg. 6	2047704	9/24/2019	McCarty	Sabiston Eng.	2/11/2020	N/A	WELBRO (CM)	6/25/2019	Exhibit A: 6/1/2020	Exhibit A: 8/7/2020	1: 7/28/2020 (D)		Annual CM Services - Exhibit A (GMP): date 4/28/2020
Atlantic High	Upgrade Fire Alarm and Intercom	194718	9/11/2018	Simons	Matern Professional Eng.	9/10/2019								
Blue Lake Elementary	Stormwater Drainage Upgrade	2047705	9/24/2019	Mixon	BRPH Architects - Engineers Inc.	2/11/2020	N/A	Bean Construction (CM)	6/25/2019	Exhibit A: 5/31/2020	Exhibit A: 8/7/2020			Annual CM Services - Exhibit A (GMP): date 4/28/2020
Bonner Elementary	Replace Intercom Headend Equipment	2047761	12/10/2019	Simons	N/A	N/A	N/A	Signature Systems of FL	N/A	N/A	N/A	N/A	N/A	School Board declared emergency
Bonner Elementary	Building Structural Condition Assessment	2021.601.1		Mixon										Purchase Order Project
Brewster Center	Replace South Low Roof	194719	9/11/2018	Franco	A/R/C Associates	6/23/2020	7/29/2020							Proposal Project
Chisholm Elementary	Replacement School	174540	9/13/2016	Moore	Rhodes + Brito Architects	Exhibit B: 2/13/2019	N/A	HJ High (CM)	6/27/2017	Exhibit B: 5/25/2018	Exhibit B: 8/29/2019 8/4/2020		Exhibit B:	CM Services - Exhibit B (GMP): date 5/22/2018.
DeBary Elementary	Upgrade Cooling Tower, Piping and Heat Pump	2047708	9/24/2019	Larkin	BRPH Architects - Engineers Inc.	1/27/2020	N/A	CORE Construction (CM)	6/25/2019	Exhibit A: 5/31/2020	Exhibit A: 8/7/2020	1: 6/23/2020 (D)		Annual CM Services - Exhibit A (GMP): date 4/14/2020
DeLand Administrative Complex	Upgrade Data Center Backup Power	2047707	9/24/2019	Bott										FY20 Capital Project - as Approved by Board
DeLand High	Upgrade Fire Alarm and Intercom	194723	9/11/2018	Bott	Matern Professional Eng.	7/28/2020								
DeLand High	Reroof Bldg. 23	2047710	9/24/2019	Franco	Gale Associates	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Scope change. Purchase Order.

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

July 29, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid / Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders	CFI [Date]	Other Project Info.
DeLand High	Reroof Media Center	174544	9/13/2016	Franco	A/R/C Associates	2/13/2018	4/19/2018	Atlas Apex Roofing	5/8/2018	7/16/2018	4/17/2019 8/29/2018			
DeLand High	Upgrade HVAC Bldgs. 3, 4, 19	2047709	9/24/2019	McCarty	Sabiston Eng.	2/11/2020	3/25/2020	Air Mechanical and Service Corporation	4/28/2020	6/1/2020	8/7/2020	6/1/2020	8/7/2020	
DeLand Middle	Campus Wide HVAC, Ceiling and Lighting	184624	9/26/2017	McCarty	OCI Associates, Inc.	2/27/2018	N/A	WELBRO (CM)	1/23/2018	Exhibit A: 4/30/2018	Exhibit A: 7/6/2018	1: 8/29/2018 (NC) 2: 2/12/2019 (D)	Exhibit A:	CM Services - Exhibit A (GMP): date 4/24/2018.
DeLand Middle	Campus Wide HVAC, Ceiling and Lighting	184624	9/26/2017	McCarty	OCI Associates	2/27/2018	N/A	WELBRO (CM)	1/23/2018	Exhibit B: 6/1/2018	Exhibit B: 8/9/2019 8/2/2018	1: 8/29/2018 (D) 2: 8/29/2018 (D) 3: 3/26/2019 (A) 4: 3/26/2019 (D) 5: 9/10/2019 (A) 6: 9/10/2019 (A) 7: 3/27/2020 (D)	Exhibit B: 5/08/2020	CM Services - Exhibit B (GMP): date 5/08/2018.
DeLand Middle	Seal Dormer Flashing	2021.737.1		McCarty										Purchase Order Project
Deltona High	Replace Track	2047751	9/24/2019	Farrar	Gale Associates	3/27/2020	5/14/2020	Nidy Sports Construction	6/9/2020	7/20/2020	10/18/2020			Bid Approved
Deltona High	Upgrade HVAC Control System	194764	5/14/2019	Larkin	N/A	N/A	N/A	Trane Inc.	N/A	N/A	N/A	N/A	N/A	School Board declared emergency
Deltona High	Bus Loop and Drainage Renovations	2047714	9/24/2019	Mixon	Parker Mynchenberg	2/11/2020	3/4/2020	D & W Paving, Inc.	3/27/2020	6/10/2020	8/18/2020			
Deltona Lakes Elementary	Upgrade Chiller Plant	2047712	9/24/2019	Larkin	Sabiston Eng.	1/27/2020	3/10/2020	General Mechanical	4/14/2020	6/1/2020	8/7/2020			
Deltona Lakes Elementary	Covered Playground	2047746	9/24/2019	Mixon	N/A	N/A	N/A	GameTime	N/A	N/A	N/A	N/A	N/A	District Annual Contract
Deltona Middle	Master Plan	184620	9/26/2017	Laver	C.T. Hsu Associates	Exhibit A: 11/12/2019	N/A	CORE Construction (CM)	6/26/2018	Exhibit A: 4/20/2020	Exhibit A: 2/21/2022	1: 6/23/2020 (D)	Exhibit A:	CM Services - Exhibit A (GMP): date 3/27/2020
Deltona Middle	Replace Two 100 Ton Chillers for Bldg. 01	2047771	4/28/2020	McCarty	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	School Board declared emergency
Edgewater Public Elementary	Repair and Coat Roof, Building 1	174548	9/13/2016	Franco	Terracon Consultants	5/28/2019	10/22/2019	R&R Industries	10/22/2019	12/23/2019	2/5/2020	1: 2/25/2020 (A) 2: 2/25/2020 (D)		
Enterprise Elementary	Pavilion	2047743	9/24/2019	Farrar	BRPH Architects - Engineers Inc.	1/14/2020	3/12/2020 2/11/2020	A.G. Pifer Construction, Inc.	4/14/2020	6/24/2020	9/22/2020			

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

July 29, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid / Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders	CFI [Date]	Other Project Info.
Enterprise Elementary	Replace Upper Cafeteria Roof	164497	9/27/2016	Franco	Gale Associates	9/27/2016	6/20/2019	Collis Roofing, Inc.	7/22/2019	10/21/2019	12/23/2019 4/18/2020	1: 3/27/2020 (A)	6/15/2020	
Facilities Services	Upgrade Chiller Plant	2047715	9/24/2019	McCarty	Sabiston Eng.	5/12/2020	7/8/2020							
Forest Lake Elementary	Replace Fire Alarm	174549	9/13/2016	Simons	Matern Professional Eng.	3/26/2019	5/7/2019	TECC, Inc	5/28/2019	9/30/2019	1/21/2020 4/28/2020			
Friendship Elementary	Replace Fire Alarm	174552	9/13/2016	Simons	Matern Professional Eng.	2/12/2019	4/11/2019	Giles Electric Company	4/30/2019	10/7/2019	2/4/2020			
Galaxy Middle	Replace Intercom	2047716	9/24/2019	Simons	S.G.M. Engineering	2/25/2020	6/17/2020 6/4/2020	Giles Electric Company	7/28/2020					Bid Approved
Heritage Middle	Upgrade HVAC Bldg. 7 and Chiller	2047718	9/24/2019	Larkin	Sabiston Eng.	1/27/2020	N/A	Perry McCall Const. (CM)	6/25/2019	Exhibit A: 6/1/2020	Exhibit A: 8/7/2020			Annual CM Services - Exhibit A (GMP): date 4/14/2020
Heritage Middle	Upgrade Exterior Lighting	2047719	9/24/2019	Simons	Cape Design Eng.	11/12/2019	1/21/2020	Giles Electric Company	2/11/2020	6/4/2020	9/2/2020			
Holly Hill School	Replace Flooring Bldgs. 1 and 6-10	2047720	9/24/2019	Sowell	TGF Architecture	2/11/2020	N/A	A. M. Weigel (CM)	6/25/2019	Exhibit A: 6/1/2020	Exhibit A: 8/7/2020			Annual CM Services - Exhibit A (GMP): date 4/14/2020
Indian River Elementary	Replace Chiller Bldg. 7	2047721	9/24/2019	Larkin	Tristar Commissioning	1/27/2020	2/18/2020	Air Mechanical and Service Corporation	3/10/2020	6/22/2020	7/21/2020			
Longstreet, R.J. Elementary	Pavilion	194766	5/28/2019	Farrar	BRPH Architects - Engineers Inc.	1/14/2020	3/05/2020 2/6/2020	Bean Construction	3/27/2020	4/27/2020	7/26/2020			
Longstreet, R.J. Elementary	Reroof Bldgs. 3-7 and 11	194727	9/11/2018	Franco	A/R/C Associates	11/12/2019	9/9/2020							
Mainland High	Parking Lot Safety, Security and Circulation	2047722	9/24/2019	Bott	N/A	N/A	N/A	Carter Electric	N/A	N/A	N/A	N/A	N/A	Purchase Order. Scope change reduced project cost. DOT contracting paving
Mainland High	Athletic Field Lighting	184685	9/26/2017	Bott	Matern Professional Eng.									
Mainland High	LED Lighting Upgrade Campus Wide	194729	9/11/2018	Bott	Matern Professional Eng.	12/10/2019								

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

July 29, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid / Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders	CFI [Date]	Other Project Info.
Marks, George W. Elementary	Master Plan	184621	9/26/2017	Martino	Harvard Jolly	Exhibit A: 10/23/2018	N/A	Wharton-Smith (CM)	4/24/2018	Exhibit A: 2/1/2019	Exhibit A: 8/8/2019 8/19/2019 2/21/2020 (N. Pond)	1: 6/11/2019 (A) 2: 10/29/2019 (NC) 3: 3/10/2020 (D)	Exhibit A:	CM Services - Exhibit A (GMP): date 1/29/2019
Marks, George W. Elementary	Master Plan	184621	9/26/2017	Martino	Harvard Jolly	Exhibit B: 3/26/2019	N/A	Wharton-Smith (CM)	4/24/2018	Exhibit B:	Exhibit B:	1: 8/28/2019 (D) 2: 10/29/2019 (D) 3: 10/29/2019 (D) 4: 2/11/2020 (D) 5: 2/11/2020 (D) 6: 2/11/2020 (D) 7: 3/10/2020 (D) 8: 3/10/2020 (A) 9: 6/23/2020 (D) 10: 6/23/2020 (D)	Exhibit B:	CM Services - Exhibit B (GMP): date 6/25/2019.
McInnis, Louise S. Elementary	Replace Fire Alarm	2047723	9/24/2019	Simons										FY20 Capital Project - as Approved by Board
New Smyrna Beach Middle	Cafeteria and Media Center Renovations	2047700	9/24/2019	McCarty	Schenkel Shultz	2/11/2020	N/A	Charles Perry Partners (CM)	6/25/2019	Exhibit B: 6/1/2020	Exhibit B: 8/7/2020			Annual CM Services - Exhibit B (GMP): date 4/28/2020
New Smyrna Beach Middle	HVAC, Ceiling, Lighting and Flooring Campus Wide	2047701	9/24/2019	McCarty	OCI Associates		N/A	WELBRO Bldg. Corp. (CM)	6/23/2020	Exhibit A:	Exhibit A:		Exhibit A:	CM Services - Exhibit A (GMP): date TBD
Orange City Elementary	Replace Fire Alarm	174560	9/13/2016	Simons	TLC Engineering	7/28/2020								
Ormond Beach Elementary	Reroof Bldg. 4	2047724	9/24/2019	Franco	Terracon Consultants									
Ormond Beach Elementary	Upgrade HVAC Bldg. 1	2047725	9/24/2019	McCarty	Sabiston Eng.	5/12/2020	6/17/2020	Air Mechanical and Service Corporation	7/28/2020					Bid Approved

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

July 29, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid / Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders	CFI [Date]	Other Project Info.
Ormond Beach Elementary	Relocate Kiln	192070-020	8/29/2018	Simons	Matern Professional Eng.	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Purchase Order
Osceola Elementary	Replace Fire Alarm	2047727	9/24/2019	Simons	N/A									Reduction in scope
Osceola Elementary	Master Plan	2047702	9/24/2019	Sowell	BRPH Architects - Engineers, Inc.		N/A							Shortlisting postponed until further notice.
Palm Terrace Elementary	Replace Roof	2047728	9/24/2019	Franco	A/R/C Associates									
Pathways Elementary	Replace 60 Ton Chiller Building No. 9	2047770	3/27/2020	Martino		N/A	N/A		N/A	N/A	N/A	N/A	N/A	School Board declared emergency
Pine Ridge High	Campus Wide Reroof	184628	9/26/2017	Franco	A/R/C Associates	4/9/2019	7/25/2019	Atlas Apex Roofing	8/28/2019	11/25/2019	8/21/2020	1: 1/14/2020 (D)		
Port Orange Elementary	Repair Floor Joists, 2nd Floor	194734	9/11/2018	Mixon	fci Structural Eng.	2/11/2020	N/A	WELBRO (CM)	6/25/2019	6/1/2020	8/7/2020			Annual CM Services - Exhibit C (GMP): date 5/12/2020
Port Orange Elementary	Covered Playground	2047749	9/24/2019	Mixon	N/A	N/A	N/A	GameTime	N/A	N/A	N/A	N/A	N/A	District Annual Contract
Seabreeze High	Reroof Media Center	194737	9/11/2018	Franco	Terracon Consultants									
Seabreeze High	Upgrade Chilled Water Plant	184630	9/26/2017	McCarty	Sabiston Eng.	3/12/2019	N/A	General Mechanical (CM)	6/29/2016	6/3/2019	2/28/2020 8/2/2019	1: 9/24/2019 (D) 2: 10/29/2019 (A)		Annual CM Services - Exhibit D (GMP): date 5/14/2019 NTP established substantial date in error; date to be corrected pending change order.
Silver Sands Middle	Reroof Low Slopes Bldgs. 1-4, 6-8	174568	9/13/2016	Franco	Terracon Consultants	10/24/2017	4/15/2020	R.J. Group, Inc.	5/12/2020					Bid Approved
Southwestern Middle	Media Center Retrofit	2047742	9/24/2019	Farrar	Schenkel Shultz	3/10/2020	N/A	Bean Construction (CM)	6/25/2019	6/1/2020	8/7/2020			Annual CM Services - Exhibit B (GMP): date 5/12/2020
Southwestern Middle	Reroof Bldg. 6 and 7	2047732	9/24/2019	Franco	Gale Associates	1/14/2020								
Spruce Creek Elementary	Pavilion	2047745	9/24/2019	Farrar	BRPH Architects - Engineers Inc.	1/14/2020	3/5/2020 2/6/2020	Bean Construction, Inc.	3/27/2020	5/4/2020	8/2/2020			
Spruce Creek Elementary	Replace HVAC Controls	2047734	9/24/2019	Larkin	N/A		N/A	Automated Building Controls Inc.	N/A					Piggyback contracting with Orange County Schools

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

**Volusia County Schools
Construction Project Tracking Report**

July 29, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid / Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders	CFI [Date]	Other Project Info.
Spruce Creek Elementary	Upgrade Fire Alarm	184675	9/26/2017	Simons	Matern Professional Eng.	4/9/2019	5/23/2019	Giles Electric Company	6/11/2019	10/7/2019	4/4/2020 2/4/2020	1: 2/25/2020 (A)		
Spruce Creek High	Renovate Gymnasium	2047756	9/10/2019	Farrar	Hall & Ogle Architects	2/11/2020	N/A	A. M. Weigel (CM)	6/25/2019	Exhibit B: 5/16/2020	Exhibit B: 9/21/2020	1: 7/28/2020 (A)		Annual CM Services - Exhibit B (GMP): date 4/14/2020
Spruce Creek High	Security Fencing	2047759	9/24/2019	Farrar	N/A	N/A	N/A	Hills Fence	N/A	N/A	N/A	N/A	N/A	School Board declared emergency
Spruce Creek High	Replace Track	2047752	9/24/2019	Farrar	Gale Associates	3/27/2020	5/14/2020	NIDY Sports Construction	6/9/2020	7/22/2020	10/20/2020			Bid Approved
Starke, Edith I. Elementary	Coat Roof Bldgs 11 - 14 and Reroof Media Center Canopies	184676	9/26/2017	Franco	Gale Associates	11/12/2019								
Starke, Edith I. Elementary	Reroof Media Center	194740	9/11/2018	Franco	Gale Associates	1/27/2020								
Sunrise Elementary	Campus Wide Reroof	184632	9/26/2017	Franco	Gale Associates	10/29/2019								
Sunrise Elementary	Boiler Replacement and Tower Repair	2047736	9/24/2019	Larkin	Tristar Commissioning	1/27/2020	3/12/2020	Air Mechanical and Service Corporation	4/14/2020	6/15/2020	7/6/2020			
Sweetwater Elementary	Replace Fire Alarm	2047737	9/24/2019	Simons	Matern Professional Eng.	7/28/2020								
Taylor, T. Dewitt Middle - High	Replace Gutters	2047739	9/24/2019	Franco	Terracon Consultants									
Timbercrest Elementary	Upgrade Chiller Plant	2047740	9/24/2019	Martino	Sabiston Eng.	3/11/2020								
Tomoka Elementary	Upgrade Switchgear	2047741	9/24/2019	Bott										Project On Hold Condition Assesment in Progress
Tomoka Elementary	Replace 55 Ton Chiller Building No. 1	2047769	3/27/2020	Martino	Sabiston Eng.	N/A	N/A	General Mechanical	N/A	N/A	N/A	N/A	N/A	School Board declared emergency
Transportation Warehouse - DeLand	Fuel Island Canopy	2047711	9/24/2019	Farrar	Cape Design Eng.	1/27/2020	2/20/2020	Heard Construction, Inc.	2/20/2020					Proposal Project
Westside Elementary	Renovations and Additions	174582	9/13/2016	Sowell	Hall & Ogle Architects	Exhibit B: 1/29/2019	N/A	A. M. Weigel (CM)	6/13/2017	Exhibit B: 7/8/2019	Exhibit B: 1/23/2021	1: 8/28/2019 (D) 2: 8/28/2019 (D) 3: 9/10/2019 (D)	Exhibit B:	CM Services - Exhibit B (GMP): date 5/14/2019

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café