| ID: | Project                       |          | Cost   | Code & De | scription                  | Vendor                       | Use          | Comments   | Date      | Amount          | Balance         | % Contingency<br>That Remains |
|-----|-------------------------------|----------|--------|-----------|----------------------------|------------------------------|--------------|--|-----------|-----------------|-----------------|-------------------------------|
| 01  | District Office               | 51925301 | 569001 |           | Project Contingency        | N.A.                         |              | Original Project Contingency Amount  |           | \$17,781,187.00 | \$17,781,187.00 | 100.00%                       |
| 09  | Right Choices                 | 51925309 | 552006 | 52001     | Safety/Security            | Thompson Turner Construction | Amendment 02 | The approved scope for Safety/Security included limited Technology/Infrastructure improvements. The Information Technology (IT) network equipment required increases to support the Internet Protocol (IP) based paging, emergency communications and security systems. Also required were additional paging and emergency communications system upgrades that were not know during the original budgeting phase. The approved scope required the use of contingency to properly fund these items.   | 6/10/2020 | \$388,285.00    | \$17,392,902.00 | 97.82%                        |
| 15  | St. Helena Early<br>Childhood | 51925315 | 553002 | 52004     | Playgrounds                | Thompson Turner Construction | Amendment 02 | The approved scope for Playgrounds required fencing to comply with District safety standards. The cost for the fencing was not able to be funded from the original project budget and required the use of contingency.   | 6/10/2020 | \$29,986.00     | \$17,362,916.00 | 97.65%                        |
| 54  | Whale Branch<br>Elementary    | 51925354 | 554500 | 52005     | Technology /Infrastructure | Contract Construction        | Amendment 01 | The approved scope for Technology/Infrastructure included improvements to the existing Telecommunication Rooms (TRs). The District standards required four (4) new TRs to be created and outfitted with equipment. Two (2) of these new TRs required demolition and replacement of existing classroom casework and plumbing. The Information Technology (IT) network equipment also required increases to support Internet Protocol (IP) based paging, emergency communications and security systems. Costs for these items were not able to be funded from the original project budget and required the use of contingency. |           | \$154,936.00    | \$17,207,980.00 | 96.78%                        |

| ID# | Project                          |            | Cost   | Code & De | scription       | Vendor                           | Use          | Comments   | Date      | Amount       | Balance         | % Contingency That Remains |
|-----|----------------------------------|------------|--------|-----------|-----------------|----------------------------------|--------------|--|-----------|--------------|-----------------|----------------------------|
| 62  | Hilton Head Island<br>Elementary | 51925362 5 | 552006 | 52001     | Safety/Security | M.B. Kahn Construction Co., Inc. | Amendment 02 | The approved Safety/Security scope at this campus included creating two (2) points of secured entry. Technology/Infrastructure improvements related to the Safety/Security scope required three (3) new Telecommunication Rooms (TRs) to be created and outfitted with equipment. In addition, demolition of an existing CMU wall and modifications to an existing TR was included so as to meet the District standard of corridor access (existing access required technicians to walk through a classroom space). Information Technology (IT) network equipment also required increases to support Internet Protocol (IP) based paging, emergency communications and security systems. Additional costs for phasing and cutover activities due to fiber optic cabling interconnections with other building on the campus also occurred. Costs for these items were not able to be funded from the original project budget and required the use of contingency. | 6/10/2020 | \$653,769.00 | \$16,554,211.00 | 93.10%                     |
| 90  | Beaufort High                    | 51925390 5 | 552006 | 52001     | Safety/Security | Thompson Turner Construction     | Amendment 02 | The approved Safety/Security scope at this campus included replacement and expansion of the intercom system, access control, security cameras (Closed-Curcuit Televsion or CCTV) and intrusion detection system.  Technology/Infrastructure improvements related to the Safety/Security scope required six (6) new Telecommunication Rooms (TRs) to be created and outfitted with equipment. The Information Technology (IT) network equipment also required increases to support Internet Protocol (IP) based paging, emergency communications and security systems. Costs for these items were not able to be funded from the original project budget and required the use of contingency.   | 6/10/2020 | \$121,143.00 | \$16,433,068.00 | 92.42%                     |

| ID | # Project                                 |          | Cost   | t Code & De | escription | Vendor                           | Use          | Comments  | Date      | Amount         | Balance         | % Contingency<br>That Remains |
|----|---|----------|--------|-------------|------------|----------------------------------|--------------|---|-----------|----------------|-----------------|-------------------------------|
| 94 | Whale Branch Early<br>College High School | 51925394 | 553001 | 52008       | Athletics  | Thompson Turner Construction     | Amendment 02 | The approved Athletics scope at this campus includes improvements for the softball and baseball batting cage areas, tennis lighting and a new turf field. The Referendum included new turf fields for all six (6) District High Schools with a rough order of cost magnitude of \$1.2 million for a new turf field. The Athletic budget for WBECHS was \$371,301. Review of this budget indicates that the budget was not established correctly and to proceed with the Athletics scope, the project required the use of contingency. Note: Staff have reviewed the Athletic budgets for the remaining High Schools and did not see a similar concern to what has occurred with WBECHS.   | 6/10/2020 | \$1,221,475.00 | \$15,211,593.00 | 85.55%                        |
| 01 | District Office                           | 51925301 | 532400 |             | Insurance  | M.B. Kahn Construction Co., Inc. | Amendment 02 | The Guaranteed Maximum Price (GMP) price proposal received from M.B. Kahn separated out the Owner insurance & liability costs. These costs were shown as two (2) line items that totaled \$27,000 for the five (5) Referendum funded projects and \$13,000 for the seven (7) 8% Capital funded projects listed in Amendment 02. These Owner insurance & liability amounts were not provided on a perproject basis and the schedule did not permit time for M.B. Kahn to revise their GMP price proposal prior to requesting Board approval of Amendment 2 at the May 19, 2020 Board meeting. A management decision was made to fund the Owner insurance and liability costs using Referendum project contingency (\$27,000) and 8% Capital project contingency (\$13,000) to avoid delays to the project schedules. At the conclusion of each project, all remaining funds will be swept and returned to contingency. | 6/10/2020 | \$27,000.00    | \$15,184,593.00 | 85.40%                        |

| ID# | Project                          |          | Cost   | Code & De | scription                  | Vendor                       | Use                           | Comments   | Date      | Amount         | Balance         | % Contingency<br>That Remains |
|-----|----------------------------------|----------|--------|-----------|----------------------------|------------------------------|-------------------------------|--|-----------|----------------|-----------------|-------------------------------|
| 62  | Hilton Head Island<br>Elementary | 51925362 | 554500 | 52005     | Technology /Infrastructure | Meridian IT, Inc.            | Purchase Order<br>20000145-00 | The approved scope for Technology/Infrastructure included furnishing new IT switches. These switches were required to properly power the significant increase of network devices. The total cost for these new network switches were not able to be funded from the original project budget and required the use of contingency.   | 6/24/2020 | \$25,000.00    | \$15,159,593.00 | 85.26%                        |
| 90  | Beaufort High                    | 51925390 | 554500 | 52005     | Technology /Infrastructure | Meridian IT, Inc.            | Purchase Order<br>20000149-00 | The approved scope for Technology/Infrastructure included furnishing new IT switches. These switches were required to properly power the significant increase of network devices. The total cost for these new network switches were not able to be funded from the original project budget and required the use of contingency.   | 6/24/2020 | \$65,000.00    | \$15,094,593.00 | 84.89%                        |
| 90  | Beaufort High                    | 51925390 | 554500 | 52005     | Technology /Infrastructure | Thompson Turner Construction | Amendment 05                  | During the Office of School Facilities (OSF) inspection, it was identified that the main breaker needed to be replaced to obtain Final OSF Inspection approval. This requirement to replace the main breaker was not know prior to the OSF inspection. At the time the OSF inspector identified this requirement, the remaining available project funds were \$3,000. The use of program contingency was necessary to complete the work required by the OSF inspector. | 9/15/2020 | \$91,909.56    | \$15,002,683.44 | 84.37%                        |
| 54  | Whale Branch<br>Elementary       | 51925354 | 554500 | 52005     | Technology /Infrastructure | Contract Construction        | Amendment 08                  | The approved scope required the use of contingency to properly fund Tech./Infra. items. This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21.   | 3/17/2021 | \$1,100,000.00 | \$13,902,683.44 | 78.19%                        |
| 85  | Whale Branch Middle              | 51925385 | 554500 | 52005     | Technology /Infrastructure | Contract Construction        | Amendment 09                  | The approved scope required the use of contingency to properly fund Tech./Infra. items. This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21.   | 3/17/2021 | \$1,000,000.00 | \$12,902,683.44 | 72.56%                        |

| ID# | Project  |          | Cost   | Code & De | scription                  | Vendor                           | Use                         | Comments   | Date      | Amount         | Balance         | % Contingency<br>That Remains |
|-----|--|----------|--------|-----------|----------------------------|----------------------------------|-----------------------------|--|-----------|----------------|-----------------|-------------------------------|
| 09  | Right Choices                                  | 51925309 | 554500 | 52005     | Technology /Infrastructure | Thompson Turner Construction     | Amendment 09                | The approved scope required the use of contingency to properly fund Tech./Infra. items. This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21. | 3/17/2021 | \$125,532.00   | \$12,777,151.44 | 71.86%                        |
| 90  | Beaufort High                                  | 51925309 | 554500 | 52005     | Technology /Infrastructure | Thompson Turner Construction     | Amendment 10                | The approved scope required the use of contingency to properly fund Tech./Infra. items. This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21. | 3/17/2021 | \$1,930,000.00 | \$10,847,151.44 | 61.00%                        |
| 70  | Bluffton Elementary                            | 51925370 | 554500 | 52005     | Technology /Infrastructure | M.B. Kahn Construction Co., Inc. | Included In<br>Amendment 13 | The approved scope required the use of contingency to properly fund Tech./Infra. items. This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21. | 3/17/2021 | \$949,794.00   | \$9,897,357.44  | 55.66%                        |
| 88  | HE McCracken Middle                            | 51925388 | 554500 | 52005     | Technology /Infrastructure | M.B. Kahn Construction Co., Inc. | Included In<br>Amendment 13 | The approved scope required the use of contingency to properly fund Tech./Infra. items. This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21. | 3/17/2021 | \$409,635.00   | \$9,487,722.44  | 53.36%                        |
| 62  | Hilton Head Island<br>Elementary               | 51925362 | 554500 | 52005     | Technology /Infrastructure | M.B. Kahn Construction Co., Inc. | Included In<br>Amendment 13 | The approved scope required the use of contingency to properly fund Tech./Infra. items. This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21. | 3/17/2021 | \$864,146.00   | \$8,623,576.44  | 48.50%                        |
| 63  | Hilton Head Island<br>School for Creative Arts | 51925363 | 554500 | 52005     | Technology /Infrastructure | M.B. Kahn Construction Co., Inc. | Included In<br>Amendment 13 | The approved scope required the use of contingency to properly fund Tech./Infra. items. This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21. | 3/17/2021 | \$179,597.00   | \$8,443,979.44  | 47.49%                        |

| ID# | Project                                |          | Cost   | Code & De | escription                 | Vendor                           | Use   | Comments  | Date      | Amount         | Balance        | % Contingency<br>That Remains |
|-----|--|----------|--------|-----------|----------------------------|----------------------------------|---|---|-----------|----------------|----------------|-------------------------------|
| 01  | District Office                        | 51925301 | 552006 | 52001     | Safety/Security            | Motorola Solutions               | Reimbursement<br>For<br>P-Card<br>Purchases | This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21.  | 3/17/2021 | \$424,915.00   | \$8,019,064.44 | 45.10%                        |
| 15  | St. Helena Early<br>Childhood          | 51925315 | 554000 | 52001     | Safety/Security            | Motorola Solutions               | Reimbursement<br>For<br>P-Card<br>Purchase  | This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21.  | 3/17/2021 | \$40,274.00    | \$7,978,790.44 | 44.87%                        |
| 35  | Lady's Island<br>Elementary            | 51925335 | 554000 | 52001     | Safety/Security            | Motorola Solutions               | Reimbursement<br>For<br>P-Card<br>Purchase  | This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21.  | 3/17/2021 | \$43,641.00    | \$7,935,149.44 | 44.63%                        |
| 90  | Beaufort High                          | 51925390 | 553001 | 52008     | Athletics                  | Thompson Turner Construction     | Amendment 12                                | The approved scope required the use of contingency to properly fund Athletics - Phase 2. This was included in the \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21. Approval of Amendment No 12 was received at the 04-06-21 Board meeting. | 4/26/2021 | \$2,300,000.00 | \$5,635,149.44 | 31.69%                        |
| 62  | Hilton Head Island<br>Elementary       | 51925362 | 554500 | 52005     | Technology /Infrastructure | M.B. Kahn Construction Co., Inc. |   | The approved scope required the use of contingency to properly fund general construction and electrical items associated with Tech./Infra. scopes. Contingency used was part of \$9,590,000 NTE contingency use that was approved by the Board on 03-02-21.           | 4/26/2021 | \$182,252.00   | \$5,452,897.44 | 30.67%                        |
| 83  | Robert Smalls<br>International Academy | 51925383 | 552005 | 50000     | Bldg. & Site Const.        | J.E. Dunn Construction Co.       | Amendment 02                                | The approved scope required the use of contingency to properly fund replacement school and multipurpose alternate. Board approval was received on 08-17-21.   | 8/17/2021 | \$3,281,943.00 | \$2,170,954.44 | 12.21%                        |

| ID# | Project  |          | Cost   | Code & De | scription                   | Vendor | Use | Comments   | Date       | Amount           | Balance        | % Contingency That Remains |
|-----|--|----------|--------|-----------|-----------------------------|--------|-----|--|------------|------------------|----------------|----------------------------|
| 01  | District Office                                | 51925301 | 531500 | 51001     | Project Management          | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$1,250,000.00) | \$3,420,954.44 | 19.24%                     |
| 01  | District Office                                | 51925301 | 531900 |           | Legal                       | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$100,000.00)   | \$3,520,954.44 | 19.80%                     |
| 33  | Beaufort Elementary                            | 51925333 | 552006 | 52001     | Safety/Security             | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$100,000.00)   | \$3,620,954.44 | 20.36%                     |
| 33  | Beaufort Elementary                            | 51925333 | 552005 | 50000     | Renovations                 | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$3,150,000.00) | \$6,770,954.44 | 38.08%                     |
| 33  | Beaufort Elementary                            | 51925333 | 554500 | 52005     | Technology /Infrastructure  | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$100,000.00)   | \$6,870,954.44 | 38.64%                     |
| 33  | Beaufort Elementary                            | 51925333 | 553002 | 52004     | Playgrounds                 | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$100,000.00)   | \$6,970,954.44 | 39.20%                     |
| 40  | Broad River Elementary                         | 51925340 | 553002 | 52004     | Playgrounds                 | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$100,000.00)   | \$7,070,954.44 | 39.77%                     |
| 52  | J.J. Davis Early<br>Childhood Center           | 51925352 | 553002 | 52004     | Playgrounds                 | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency NOTE: Original amount identified to transfer of \$49,450 was reduced to \$44,716.60 pending resolution of material sales taxes | 10/25/2021 | (\$44,716.60)    | \$7,115,671.04 | 40.02%                     |
| 54  | Whale Branch<br>Elementary                     | 51925354 | 553002 | 52004     | Playgrounds                 | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$75,744.00)    | \$7,191,415.04 | 40.44%                     |
| 63  | Hilton Head Island<br>School for Creative Arts | 51925363 | 553002 | 52004     | Playgrounds                 | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$200,000.00)   | \$7,391,415.04 | 41.57%                     |
| 76  | Red Cedar Elementary                           | 51925376 | 553002 | 52004     | Playgrounds                 | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$606.64)       | \$7,392,021.68 | 41.57%                     |
| 79  | River Ridge Academy<br>Additions               | 51925379 | 539516 | 50000     | Wetlands and<br>Land Survey | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency  | 10/25/2021 | (\$49,555.00)    | \$7,441,576.68 | 41.85%                     |

| ID# | Project                          |          | Cost   | Code & De | scription                       | Vendor | Use | Comments  | Date       | Amount           | Balance         | % Contingency That Remains |
|-----|----------------------------------|----------|--------|-----------|---------------------------------|--------|-----|---|------------|------------------|-----------------|----------------------------|
| 79  | River Ridge Academy<br>Additions | 51925379 | 539521 | 50000     | Reimbursables                   | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$77,301.00)    | \$7,518,877.68  | 42.29%                     |
| 79  | River Ridge Academy<br>Additions | 51925379 | 539902 | 50000     | Inspection Fees                 | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$7,108.75)     | \$7,525,986.43  | 42.33%                     |
| 79  | River Ridge Academy<br>Additions | 51925379 | 541000 | 50000     | Furniture                       | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$242,783.18)   | \$7,768,769.61  | 43.69%                     |
| 79  | River Ridge Academy<br>Additions | 51925379 | 569004 | 50000     | Project Contingency             | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$181,095.00)   | \$7,949,864.61  | 44.71%                     |
| 81  | Lady's Island Middle             | 51925381 | 554500 | 52005     | Technology /Infrastructure      | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$123,000.00)   | \$8,072,864.61  | 45.40%                     |
| 85  | Whale Branch Middle              | 51925385 | 553001 | 52008     | Athletics                       | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$71,428.00)    | \$8,144,292.61  | 45.80%                     |
| 88  | H.E. McCracken Middle            | 51925388 | 553001 | 52008     | Athletics                       | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$170,000.00)   | \$8,314,292.61  | 46.76%                     |
| 97  | May River High<br>Addition       | 51925397 | 552005 | 50000     | Building & Site<br>Construction | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$1,809,208.31) | \$10,123,500.92 | 56.93%                     |
| 97  | May River High<br>Addition       | 51925397 | 569001 | 50000     | Construction<br>Contingency     | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$608,826.00)   | \$10,732,326.92 | 60.36%                     |
| 97  | May River High<br>Addition       | 51925397 | 539516 | 50000     | Wetlands and<br>Land Survey     | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$80,627.00)    | \$10,812,953.92 | 60.81%                     |
| 97  | May River High<br>Addition       | 51925397 | 539513 | 50000     | Wetlands and<br>Land Survey     | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$62,883.25)    | \$10,875,837.17 | 61.16%                     |
| 97  | May River High<br>Addition       | 51925397 | 539902 | 50000     | Inspection Fees                 | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$1,309.20)     | \$10,877,146.37 | 61.17%                     |
| 97  | May River High<br>Addition       | 51925397 | 544500 | 50000     | Technology Equipment            | N.A.   |     | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency | 10/25/2021 | (\$758,019.00)   | \$11,635,165.37 | 65.44%                     |

| ID# | Project  |          | Cost   | Code & De | scription                  | Vendor                           | Use            | Comments  | Date       | Amount         | Balance         | % Contingency<br>That Remains |
|-----|--|----------|--------|-----------|----------------------------|----------------------------------|----------------|---|------------|----------------|-----------------|-------------------------------|
| 97  | May River High<br>Addition                     | 51925397 | 569004 | 50000     | Project Contingency        | N.A.                             |                | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency   | 10/25/2021 | (\$417,753.00) | \$12,052,918.37 | 67.78%                        |
| 97  | May River High<br>Addition                     | 51925397 | 541000 | 50000     | Furniture                  | N.A.                             |                | Mid-Program Reset: Q4 2021 budget transfer to District 01 Program Contingency   | 10/25/2021 | (\$4,733.40)   | \$12,057,651.77 | 67.81%                        |
| 54  | Whale Branch<br>Elementary                     | 51925354 | 554500 | 52005     | Technology /Infrastructure | Contract Construction            | Amendment 24   | The approved scope required Electrical and Technology scope changes for the drawings issued in PR-09 and Labor Premiums for afterhours work | 11/16/2021 | \$98,122.00    | \$11,959,529.77 | 67.26%                        |
| 85  | Whale Branch Middle                            | 51925385 | 554500 | 52005     | Technology /Infrastructure | Contract Construction            | Amendment 25   | The approved scope required Electrical and Technology scope changes for the drawings issued in PR-09 and Labor Premiums for afterhours work | 11/16/2021 | \$146,032.00   | \$11,813,497.77 | 66.44%                        |
| 90  | Beaufort High                                  | 51925390 | 554500 | 52005     | Technology /Infrastructure | Thompson Turner Construction     | Amendment 27   | The approved scope required additional miscellaneous Electrical scope   | 11/17/2021 | \$135,540.00   | \$11,677,957.77 | 65.68%                        |
| 70  | Bluffton Elementary                            | 51925370 | 554500 | 52005     | Technology /Infrastructure | M.B. Kahn Construction Co., Inc. | Amendment 50   | The approved Phase II Technology work required use of Program Contingency that was approved by the Board on January 18, 2022                | 1/18/2022  | \$612,986.00   | \$11,064,971.77 | 62.23%                        |
| 88  | HE McCracken Middle                            | 51925388 | 554500 | 52005     | Technology /Infrastructure | M.B. Kahn Construction Co., Inc. | Amendment 51   | The approved Phase II Technology work required use of Program Contingency that was approved by the Board on January 18, 2022                | 1/18/2022  | \$741,945.00   | \$10,323,026.77 | 58.06%                        |
| 63  | Hilton Head Island<br>School for Creative Arts | 51925363 | 554500 | 52005     | Technology /Infrastructure | M.B. Kahn Construction Co., Inc. | Amendment 52   | The approved Phase II Technology work required use of Program Contingency that was approved by the Board on January 18, 2022                | 1/18/2022  | \$1,094,581.00 | \$9,228,445.77  | 51.90%                        |
| 54  | Whale Branch<br>Elementary                     | 51925354 | 554500 | 52005     | Technology /Infrastructure | CDW-G and PC Solutions           | Purchase Order | Approved Technology scope includes furnishing new UPS and IT switches that required Program Contingency use                                 | 1/21/2022  | \$55,424.92    | \$9,173,020.85  | 51.59%                        |
| 85  | Whale Branch Middle                            | 51925385 | 554500 | 52005     | Technology /Infrastructure | CDW-G and PC Solutions           | Purchase Order | Approved Technology scope includes furnishing new UPS and IT switches that required Program Contingency use                                 | 1/21/2022  | \$109,684.27   | \$9,063,336.58  | 50.97%                        |