# **New Robert Smalls International Academy Replacement**

4/30/2022

## 2019 Referendum

ACCOUNTS FOR: 519	2040 PDO IECTO		TRANFRS	REVISED	2020	2021	2022	TOTAL TO	P.O.	Contract	AVAILABLE	PCT	PCT
	2019 PROJECTS	APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY-JUNE	JULY-APR	DATE	ENCUMB	ENCUMB	BUDGET	USED	COMPLE
CONSTRUCTION													
51925383 552001 50000	SITE DEVELOPMENT	\$3.500.000	(\$3,500,000)	\$0		T	ı	\$0			\$0	100.0%	
51925383 552005 50000	BUILDING & SITE CONSTRUCTION	+-,,	\$21,972,064	\$61.450.676			\$6,331,556	\$6,331,556		\$55.119.120	\$0		
51925383 539904 50000	DEMO EXISTING BUILDING	\$1,250,000		\$01,430,070			φ0,331,330	\$0,331,330		φ33,119,120	\$0		
51925383 553000 50000	ATHLETICS, PARKING LOTS, FINAL SITE	\$2.800.000		\$0				\$0			\$0		
51925383 552100 50000	TAXES, FEES & BONDS	\$524,839		\$0				\$0			\$0		
51925383 552000 50000	GC OHP	\$2.377.673		\$0				\$0			\$0		
51925383 569001 50000	CONSTRUCTION CONTINGENCY	\$3.245.597	(\$3.245.597)	\$0		\$0	\$0	\$0			\$0		2
51925383 569001 50000	TOTAL CONSTRUCTION			\$61.450.676	\$0	\$0	\$6.331.556	\$6,331,556	\$0	\$55.119.120	\$0		2
	TOTAL CONSTRUCTION	\$55,176,721	\$6,273,933	\$61,430,676	<b>\$0</b>	<b>40</b>	\$6,551,556	φ0,331,330		\$55,115,120	40	100.07	
PRE-CONST/SITE PREP													
51925383 539516 50000	SURVEY	\$84,000	(\$18,055)	\$65,945		\$65,945		\$65,945		\$0	7.7		
51925383 539514 50000	GEOTECHNICAL CONSULTANT	\$35,000	(\$25,210)	\$9,790		\$8,525		\$8,525		\$1,265	\$0		
51925383 539516 50000	WETLANDS	\$25,000	(\$21,612)	\$3,388		\$3,388		\$3,388		\$0	\$0		
51925383 539522 50000	TRAFFIC ANALYSIS REPORT	\$25,000	(\$25,000)	\$0				\$0			\$0	100.0%	5
		****	(400.000	4== 1==						44.00		100.00	
	TOTAL PRE-CONST/SITE PREP	\$169,000	(\$89,877)	\$79,123	\$0	\$77,858	\$0	\$77,858	\$0	\$1,265	\$0	100.0%	0
DESIGN CONSULTANTS													
51925383 539520 50000	CONSTRUCTION MANAGEMENT FEES	\$235,143	(\$235,143)	\$0				\$0			\$0	100.0%	5
51925383 539513 50000	A/E FEES	\$3,190,599	(\$13,123)	\$3,177,476		\$2,156,645	\$512,426	\$2,669,071		\$508,405	\$0	100.0%	5
51925383 539521 50000	REIMBURSABLES	\$50,000	\$73,236	\$123,236		\$17,892	\$5,797	\$23,689		\$99,547	\$0	100.0%	5
51925383 539523 50000	CM/GC PRECONSTRUCTION FEE		\$0	\$0				\$0			\$0	100.0%	5
51925383 539500 50000	TECHNOLOGY CONSULTANTS	\$50,000	(\$50,000)	\$0				\$0			\$0	100.0%	5
51925383 539519 50000	OTHER CONSULANTS	\$100,000	(\$100,000)	\$0				\$0			\$0	100.0%	5
51925383 569003 50000	DESIGN CONTINGENCY	\$95,718	(\$95,718)	\$0				\$0			\$0	100.0%	5
	TOTAL DESIGN CONSULTANTS	\$3,721,460	(\$420,748)	\$3,300,712	\$0	\$2,174,537	\$518,223	\$2,692,760	\$0	\$607,952	\$0	100.0%	Ď
VARIOUS VENDORS													<del>                                     </del>
51925383 535000 50000	ADVERTISING	\$4.000		\$4,000	493.63	\$2.583		\$3.077	\$0		\$923	76.9%	
51925383 536000 50000	PRINTING AND BINDING	\$2,000		\$2,000	490.00	\$2,563		\$3,077 \$264	φυ		\$1,736		
51925383 539901 50000	CONSTRUCTION PERMITS & FEES	\$35,000		\$35,000		\$128		\$128			\$34.872	0.4%	
51925383 534500 50000	USER PURCHASED TECHNOLOGY	\$10,000		\$10,000		ψ120		\$120			\$10,000	0.47	
51925383 532400 50000	BUILDER'S RISK INSURANCE	\$265,883	\$173,000	\$438,883			\$433,907	\$433,907			\$4,976		
51925383 569004 50000	OWNER CONTINGENCY	\$1,595,300		\$430,003			φ433,307	\$433,907			\$4,976	100.0%	
51925383 539904 50000	INSPECTION FEES	\$1,595,300		\$375,000		\$4.860	\$33,852	\$38,711			\$336,289	100.0%	
51925383 532100 50000	UTILITIES COST/FEES	\$375,000		\$124,500		φ4,860	φ33,832				\$124,500	0.0%	
D 1920303 032 100 00000				\$124,500 \$989.383	6404	<b>\$7.000</b>	\$467.7F0	\$0	60	*^		48.1%	
	TOTAL VARIOUS VENDORS	\$∠,411,683	(\$1,422,300)	<b>\$989,383</b>	\$494	\$7,836	\$467,758	\$476,088	\$0	\$0	<b>\$513,295</b>	48.1%	0

### Beaufort County School District Beaufort, SC

#### 4/30/2022

## 2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-APR	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
FF&E													
51925383 554000 52001	Radio Equipment (from Owner contigency- 50000)	\$0	\$118,389	\$118,389		\$118,389		\$118,389			\$0	100.0%	,
51925383 541000 50000	FURNITURE PIECES UNDER \$5,000	\$1,325,000		\$1,325,000				\$0			\$1,325,000	0.0%	
51925383 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$25,000		\$25,000				\$0			\$25,000	0.0%	,
51925383 541004 50000	ATHLETIC EQUIPMENT	\$102,109		\$102,109				\$0			\$102,109	0.0%	
51925383 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$25,000		\$25,000				\$0			\$25,000	0.0%	
51925383 553002 50000	PLAYGROUNDS	\$247,891		\$247,891				\$0		\$247,891	\$0	100.0%	
51925383 543000 50000	MEDIA CENTER RESOURCES	\$335,000		\$335,000				\$0			\$335,000	0.0%	
51925383 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$750,000		\$750,000				\$0			\$750,000	0.0%	
51925383 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$155,000		\$155,000				\$0			\$155,000	0.0%	,
	TOTAL FF&E	\$2,965,000	\$118,389	\$3,083,389	\$0	\$118,389	\$0	\$118,389	\$0	\$247,891	\$2,717,109	11.9%	
	TOTAL INDIRECT COST	\$9,267,143	(\$1,814,536)	\$7,452,607	\$494	\$2,378,620	\$985,981	\$3,365,095	\$0	\$857,108	\$3,230,405	56.7%	,
			(, , , , , , , , , , , ,		, .	. , ., .,		. , , , ,		,			
	TOTAL RSIA	\$62,443,864	\$6,459,419	\$68,903,283	\$494	\$2,378,620	\$7,317,537	\$9,696,651	\$0	\$55,976,228	\$3,230,405	95.3%	