

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$54,159,793
Transfers/Adjustments:	\$0	Paid to Date:	\$20,567,452
Revised Budget:	\$56,075,773	Available Budget:	\$1,915,980

2019 Bond Referendum Renovation

Project ID: 51925392-1


Current Phase: Construction

Phase %: 50%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Design Consultants
- FF&E
- Pre-Construction/Site Prep
- Renovations
- Renovations Construction
- Safety/Security
- Technology /Infrastructure
- Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction in progress. D Hall is occupied. H Hall kitchen renovation is complete. Locker room renovations are pending flooring and fixtures. Weight room addition is in progress. Concession stand masonry is nearing completion. Turf field and irrigation has been installed. Press box, batting cages are complete. Construction has started in A hall. Overhead started on first floor. Loop piping replacement is scheduled. B hall to commence in Summer. F and G halls to commence in Fall. Auditorium, gym and media center improvements to take place in 2023.