

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022



## District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$6,732,671
Transfers/Adjustments:	(\$3,655,035)	Paid to Date:	\$3,179,336
Revised Budget:	\$10,379,611	Available Budget:	\$3,646,940

### 2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Design

Phase %: 18%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum**

CM Pre-Con Services (BES)

Design Services (BES)

Safety/Security

**Project Details:** Scope of work includes various safety/security enhancements to administrative office facilities.

**Monthly Progress:** Construction is anticipated to start in 2022. Kick-off and Programming meetings have taken place. Design is in progress.