

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2022



## District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$6,749,324
Transfers/Adjustments:	(\$2,142,869)	Paid to Date:	\$3,739,271
Revised Budget:	\$11,891,777	Available Budget:	\$5,142,452

### 2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Design

Phase %: 18%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**CM Pre-Con Services (BES)**  
**Design Services (BES)**  
**Safety/Security**

**Project Details:** Scope of work includes various safety/security enhancements to administrative office facilities.

**Monthly Progress:** Construction is anticipated to start in 2022. Kick-off and Programming meetings have taken place. Design is in progress.