



ISD #883
Rockford Area Schools
LTFM & Abatement Bond Projects

ICS Weekly Progress Report
Friday July 15, 2022

Address: 6051 Ash Street, Rockford, MN 55373

Week Ending July 15, 2022

- Facilities Oversight Committee (FOC) meeting held on Monday 7/11
 - Approval given to seek estimates for upcoming roofing projects (EPDM system)
 - Estimates received for Chip/Seal of HS and Bus lot paving areas
 - Approval given to proceed with work immediately
 - Approval given from ICS for District to remove Elementary playground so that contractors can prepare site for playground relocation

Week Ending July 22, 2022

- ICS to attend school board work session for tour of the grounds and provide update at Regular Board Meeting
- LTFM/Bond update meeting to discuss ongoing and future LTFM projects
- Elementary playground to be removed temporarily for relocation
- New Look Contracting to locate utilities and stake limits for playground relocation

Important Upcoming Dates

- July 25th – New Look Contracting to begin playground relocation
- August 22nd – New Look Contracting to mobilize to Middle School site to begin erosion control and removals
- September 1st – New Look Contracting to mobilize to Elementary/High School to begin erosion control and removal