



**ISD #883**  
**Rockford Area Schools**  
**LTFM & Abatement Bond Projects**

**ICS Weekly Progress Report**  
**Monday Aug 1, 2022**

Address: 6051 Ash Street, Rockford, MN 55373

### **Week Ending July 29, 2022**

- New Look Contracting to locate utilities and stake limits for playground relocation
- LTFM/Bond update meeting to discuss ongoing and future LTFM projects

### **Weeks Ending August 5<sup>th</sup> and August 12<sup>th</sup>, 2022**

- Kamida Concrete on site repairing and pouring new concrete throughout the district (Doors 4&5 at the MS, District Office area, and new curbs)
- Metro Paving beginning to grinding and patching cracks throughout parking lots beginning Aug 1 to continue throughout the week
- Metro Paving to begin first round of seal coat August 8<sup>th</sup> starting at the RCC
- New Look Contracting to begin removals and install drain tile around playground on August 8<sup>th</sup>
- LTFM/Bond update meeting to discuss ongoing and future LTFM projects

## **Important Upcoming Dates**

- August 15<sup>th</sup> – Safety First to begin reinstalling playground
- August 22<sup>nd</sup> – New Look Contracting to mobilize to Middle School site to begin erosion control and removals
- September 1<sup>st</sup> – New Look Contracting to mobilize to Elementary/High School to begin erosion control and removal