

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2022



Okatie Elementary School 53 Cherry Point Rd, Okatie 29909

Cluster: Bluffton

Principal: Jamie Pinckney

Original Appropriations:	\$2,349,839	Encumbered and Paid:	\$475,859
Transfers/Adjustments:	\$37,366	Paid to Date:	\$216,908
Revised Budget:	\$2,387,205	Available Budget:	\$1,792,957

2019 Bond Referendum Renovation

Project ID: 51925372-1


Current Phase: Design

Phase %: 8%

Delivery Method:

Design Firm: SGA

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Playground sidewalks

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements and Technology Infrastructure improvements.

Monthly Progress: Kick-off meeting has taken place. Design is in progress. Construction has been scheduled for Winter 2022.