

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2022



## Port Royal Elementary School 1214 Paris Ave, Port Royal 29935

Cluster: Beaufort

Principal: Vicki Goude

|                          |             |                      |           |
|--------------------------|-------------|----------------------|-----------|
| Original Appropriations: | \$1,089,146 | Encumbered and Paid: | \$66,034  |
| Transfers/Adjustments:   | (\$59,251)  | Paid to Date:        | \$118,389 |
| Revised Budget:          | \$1,029,896 | Available Budget:    | \$845,473 |

### 2019 Bond Referendum Renovation

Project ID: 51925338-1


Current Phase: Design

Phase %: 13%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: AJAX



Scope: **2019 Bond Referendum**

Playgrounds

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of Work for Phase 2 to include safety and security, technology and infrastructure, and resurfacing the turf field.

**Monthly Progress:** Design in progress. Construction scheduled to begin Winter 2022.