

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022



Broad River Elementary School 474 Broad River Blvd, Beaufort 29906


Cluster: Battery Creek Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	\$4,140,612
Transfers/Adjustments:	\$1,825,274	Paid to Date:	\$1,323,343
Revised Budget:	\$4,148,012	Available Budget:	\$7,400

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925340-1

Current Phase: Construction Phase %: 70% Delivery Method: CMAR
Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Design Services printing (BRES)
Safety/Security
Technology /Infrastructure


Project Details: Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.

Monthly Progress: Construction in progress. IT room buildout is nearing completion. Cable tray and Generator installations is complete. Safety improvements are complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925340-2

Current Phase: Construction Phase %: 57% Delivery Method: CMAR
Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Design Services (BRES)
Safety/Security
Technology /Infrastructure
Technology undrer \$5,000

Project Details: Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

Monthly Progress: Construction in progress. Raceway installation is nearing completion. Cabling installation starting.