



ISD #883
Rockford Area Schools
LTFM & Abatement Bond Projects

ICS Weekly Progress Report
Friday Sept 9, 2022

Address: 6051 Ash Street, Rockford, MN 55373

Week Ending Sept 9, 2022

- 🔗 Safety First begin finished installation of playground @ ES
- 🔗 New Look installed mulch and safety fencing @ ES – both playgrounds are open for use
- 🔗 Continued work @ MS:
 - Installed storm sewer piping and structures
 - Continued excavation of retention basin
 - Prepared sub grade for stair footings
 - Imported gravel to bring entire site to sub grade tolerance

Week Ending Sept 16, 2022

- 🔗 New Look to expand safety fencing at MS and ES
- 🔗 New Look to install remainder of erosion control and begin removals for ES bus loop
- 🔗 Continued work @ MS:
 - Install footings for stairwell
 - Prepare for new utilities and electrical rough in
 - Begin drain tile installation surrounding bioretention basin
 - Continue export of subgrade material from bioretention basin

Construction Progress Photos



ES playgrounds complete along with new mulch installed



Safety fencing installed keeping active separation between playgrounds and construction



Excavations/Exporting of material for MS retention basin



Gravel imported to site after storm sewer and storm structures installed