

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Atlantic High	Replace Generator Bldg. 1	2247843	9/14/2021	Bott	BRPH Architects Engineers, Inc.	1/11/2022	2/16/2022	Chinchor Electric, Inc.	3/8/2022	6/7/2022	12/4/2022	1. 8/08/2022 (A)		
Atlantic High	Upgrade HVAC, Ceiling and Lighting Bldgs. 9 and 10	2247842	9/14/2021	Bott	Sabiston Engineering Group, Inc.	12/14/2021	N/A	Clancy & Theys Constuction Co. (CM)	6/22/2021	6/6/2022	8/5/2022			CM Continuing Services Agreement - Exhibit A (GMP): date 3/08/2022
Atlantic High	Campus Wide Reroof	194716	9/11/2018	Franco	Gale Associates \South\, Inc.	11/12/2019	3/17/2021	Atlantic Roofing II of Vero Beach	4/13/2021	8/25/2021	8/19/2022	1. 9/28/2021 (D) 2. 1/25/2022 (A) 3. 6/14/2022 (A)		
Atlantic High	Install Grandstands	2347901	9/13/2022	Laver										FY23 Capital Project - as Approved by Board
Atlantic High	Auditorium Smoke Hatchers	2320720-757.1	7/13/2022	Mixon	N/A	N/A	N/A	Interamerica Stage, Inc.	N/A	N/A	N/A	N/A	N/A	PO Project
Atlantic High	Replace Gym Bleachers	2247868	9/14/2021	Mixon	Hall & Ogle Architects, Inc.	11/9/2021	2/10/2022	Paul Culver Construction, Inc.	4/12/2022	8/1/2022	10/1/2022	1. 6/28/2022 (A)		
Atlantic High	Upgrade Fire Alarm and Intercom	194718	9/11/2018	Simons	Matern Professional Engineering, Inc.	9/10/2019	12/8/2020	Giles Electric Company, Inc.	1/26/2021	6/15/2021	6/15/2022			
Atlantic High	Upgrade Auditorium Seating and Flooring	2347903	9/13/2022	Sowell										FY23 Capital Project - as Approved by Board
Blue Lake Elementary	Resurface Basketball Court	2347904	9/13/2022	Mixon										FY23 Capital Project - as Approved by Board
Blue Lake Elementary	Intermediate Playground	2347962	9/13/2022	Mixon										FY23 Capital Project - as Approved by Board
Brewster Center	First Floor Wood Framing Repairs	2220720-950.0	11/15/2021	Laver	fci Structural Engineers, Inc.	N/A	NA	Bean Construction Inc.	N/A	N/A	N/A	N/A	N/A	Purchase Order Project
Brewster Center	Replace Outside Air Units	2347905	9/13/2022	Semon	Sabiston Engineering Group, Inc.									
Campbell Middle	Repair Security Gates	2347906	9/13/2022	Farrar										FY23 Capital Project - as Approved by Board
Campbell Middle	Media Center HVAC	2247885	01/11/2022	Semon	OCI Associates, Inc.	N/A	N/A	Cor 3 Mechanical	N/A	12/6/2022	1/30/2023	N/A	N/A	Emergency Project
Campbell Middle	Upgrade HVAC Bldgs. 3 and 7	2347907	9/13/2022	Semon	OCI Associates, Inc.									
Chisholm Elementary	Upgrade Perimeter Fencing	2347908	9/13/2022	Mixon										FY23 Capital Project - as Approved by Board

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Chisholm Elementary	Replacement School	174540	9/13/2016	Moore	Rhodes & Brito Achitects, Inc.	Exhibit B: 2/13/2019	N/A	H. J. High Construction Company (CM)	6/27/2017	Exhibit B: 5/25/2018	Exhibit B: 7/2/2020 (bldgs 400/500/ parking) 8/29/2019 8/4/2020	Exhibit B: 1: 8/29/2018 (D) 2: 12/11/2018 (D) 3:12/11/2018 (D) 4: 1/29/2019 (D) 5: 1/29/2019 (A) 6: 1/29/2019 (A) 7: 4/30/2019 (D) 8: 6/11/2019 (A) 9: 8/25/2020 (A) 10: 1/12/2021 (A) 11. 8/08/2022 (D)	Exhibit B: 9/16/2022	CM Services - Exhibit B (GMP): date 5/22/2018.
Coronado Beach Elementary	Pavilion	2247870	9/14/2021	Mixon	BRPH Architects Engineers, Inc.	12/14/2021	2/16/2022	Bean Construction Inc.	3/8/2022	10/24/2022	1/24/2023			
Coronado Beach Elementary	Moisture Remediation Bldg. 7	2220720-606.1	4/7/2022	Mixon	N/A	N/A	N/A	Bean Construction Inc.	N/A	N/A	N/A	N/A	N/A	Purchase Order Project. Certificate of Acceptance 6/27/2022.
Coronado Beach Elementary	Replace Intermediate Playground	2247873	9/14/2021	Mixon	N/A	N/A	N/A	GameTime	N/A	N/A	N/A	N/A	N/A	Piggyback contract.
Creekside Middle	Gutter Replacement	2147780	9/8/2020	Franco	A/R/C Associates, Inc.	4/27/2021	6/16/2021	Collis Roofing, Inc.	7/27/2021	7/18/2022	10/16/2022			
Creekside Middle	Upgrade HVAC Bldgs. 6, 8 and New Generator	2147782	9/8/2020	Larkin McCarty	Sabiston Engineering Group, Inc.	2/9/2021	N/A	Charles Perry Partners, Inc. (CM)	6/25/2019	6/9/2021	4/01/2022 8/6/2024	1: 6/22/2021 (D) 2. 8/24/2021 (D) 3. 3/08/2022 (A) 4. 6/14/2022 (D)		CM Continuing Services Agreement - Exhibit C (GMP): date 4/27/2021
Creekside Middle	Upgrade HVAC Bldg. 4	2247844	9/14/2021	Semon Larkin	Sabiston Engineering Group, Inc.	12/14/2021	N/A	Charles Perry Partners, Inc. (CM)	6/22/2021	6/6/2022	8/5/2022			CM Continuing Services Agreement - Exhibit A (GMP): date 4/12/2022
Creekside Middle	Fire Alarm Replacement	2147781	9/8/2020	Simons	SGM Engineering, Inc.	1/11/2022	1/11/2022	Carter Electric Co., Inc.	2/8/2022	4/28/2022	4/28/2023			
Cypress Creek Elementary	Playground Shade Structure	2247879	9/21/2021	Mixon	N/A	N/A	N/A	GameTime	N/A			N/A		School Funded. Piggyback contract.
DeBary Elementary	New Parent Loop and Donald Smith Blvd. Turn Lanes	2147784	9/8/2020	Brinson	CPH Consulting, LLC	8/24/2021	N/A	H. J. High Construction Company (CM)	6/22/2021	2/10/2022	8/12/2022 5/10/2022	1. 4/26/2022 (D) 2. 6/14/2022 (A) 3. 9/13/2022 (A)		CM Continuing Services Agreement - Exhibit A (GMP): date 11/09/2021
DeBary Elementary	Resurface Bus Loop and Parking	2347909	9/13/2022	Brinson										FY23 Capital Project - as Approved by Board
DeLand Administrative Complex	Upgrade Data Center Backup Power	2047707	9/24/2019	Bott										FY20 Capital Project - as Approved by Board

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
DeLand Administrative Complex	Data Center HVAC	2247897	6/14/2022	Martino	Sabiston Engineering Group, Inc.	N/A	N/A	Canaveral Construction Co., Inc.	6/14/2022					Emergency Project; contract executed
DeLand High	Baseball Field Lighting	2347965	9/13/2022	Bott	Matern Professional Engineering, Inc.									
DeLand High	Replace Site Generator	2347911	9/13/2022	Bott										FY23 Capital Project - as Approved by Board
DeLand High	Sand Volleyball Courts	2347966	9/13/2022	Farrar	Gale Associates (South), Inc.									
DeLand High	Replace Cafeteria Chiller	2347910	9/13/2022	Semon	Sabiston Engineering Group, Inc.									
DeLand Middle	Campus Wide VAV Insulation	2247846	9/14/2021	Martino	OCI Associates, Inc.									
Deltona High	Upgrade Emergency Shelter Power	2347912	9/13/2022	Bott										FY23 Capital Project - as Approved by Board
Deltona High	Structural Crack at Bldg. 5	2120720-756.1	4/26/2021	Laver	fci Structural Engineers, Inc.	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NA	Purchase Order Project
Deltona High	Building Cracks	2247884	01/11/2022	Laver	Universal Engineering Sciences, LLC	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Emergency Project
Deltona High	Structural Crack at Bldg. 10	2220720-756.1	10/14/2021	Laver	Universal Engineering Sciences, LLC	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Purchase Order Project
Deltona High	Repair Building Cracks Campus Wide	2347913	9/13/2022	Laver	BRPH Architects Engineers, Inc.									
Deltona High	Intercom Replacement	2147787	9/8/2020	Simons	SGM Engineering, Inc.	2/9/2021	9/8/2021	Carter Electric Co., Inc.	9/28/2021	1/10/2022	7/28/2022 ~~10/7/2022~~			
Deltona High	Upgrade Stage Lighting	2347914	9/13/2022	Simons										FY23 Capital Project - as Approved by Board
Deltona Lakes Elementary	Upgrade HVAC, Ceiling and Lighting Bldgs. 1 and 2	2247848	9/14/2021	Larkin	Sabiston Engineering Group, Inc.	12/14/2021	N/A	OHLA Building, Inc. (CM)	6/22/2021	6/6/2022	8/5/2022			CM Continuing Services Agreement - Exhibit A (GMP): date 3/08/2022
Deltona Lakes Elementary	Upgrade HVAC, Ceiling and Lighting Bldgs. 3 and 4	2347915	9/13/2022	Larkin	Sabiston Engineering Group, Inc.									

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Deltona Middle	Master Plan	184620	9/26/2017	Laver	C.T. Hsu & Associates, P.A.	Exhibit A: 11/12/2019	N/A	CORE Construction Services of Florida, LLC (CM)	6/26/2018	Exhibit A: 4/20/2020	Exhibit A: 7/29/2022 2/21/2022	Exhibit A: 1: 6/23/2020 (D) 2: 8/4/2020 (D) 3: 8/25/2020 (D) 4: 8/25/2020 (D) 5: 9/22/2020 (D) 6: 10/27/2020 (D) 7: 12/8/2020 (A) 8: 1/26/2021 (D) 9: 3/9/2021 (D) 10: 3/9/2021 (A) 11: 5/25/2021 (D) 12: 6/7/2021 (D) 13. 11/09/2021 (A) 14. 4/26/2022 (A) 15. 8/30/2022 (A) 16. 9/27/2022 (A)	Exhibit A:	CM Services - Exhibit A (GMP): date 3/27/2020
Enterprise Elementary	Replace Intermediate Playground	2347963	9/13/2022	Mixon	N/A	N/A	N/A	Gametime				N/A		Purchasing contract
Enterprise Elementary	Master Plan	2347899	9/13/2022	TBD										FY23 Capital Project - as Approved by Board
Forest Lake Elementary	Intermediate Playground	2347964	9/13/2022	Mixon										FY23 Capital Project - as Approved by Board
Forest Lake Elementary	Resurface Basketball Court	2347916	9/13/2022	Mixon										FY23 Capital Project - as Approved by Board
Forest Lake Elementary	Replace OAU and Ductwork	2247851	9/14/2021	Semon Larkin	BRPH Architects Engineers, Inc.	5/10/2022	8/25/2022							Bids rejected; over budget.
Freedom Elementary	Upgrade Parking Lot Lighting	2347917	9/13/2022	Bott										FY23 Capital Project - as Approved by Board
Friendship Elementary	Intercom Replacement	2347918	9/13/2022	Simons										FY23 Capital Project - as Approved by Board
Galaxy Middle	Replace 50 KW Kitchen Generator	2347919	9/13/2022	Bott										FY23 Capital Project - as Approved by Board
Galaxy Middle	Upgrade Door Hardware	2247852	9/14/2021	Laver	Hall & Ogle Architects, Inc.	1/25/2022	3/23/2022	Paul Culver Construction, Inc.	4/12/2022	7/5/2022	9/4/2022			
Galaxy Middle	Replace Gymnasium Bleachers	2347920	9/13/2022	Mixon	Hall & Ogle Architects, Inc.									
Galaxy Middle	Upgrade Intrusion and FA Monitoring	2347921	9/13/2022	Simons										FY23 Capital Project - as Approved by Board
Heritage Middle	Replace Roof Campus Wide	2347924	9/13/2022	Franco	A/R/C Associates, Inc.									

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Heritage Middle	Replace Gymnasium Bleachers	2347923	9/13/2022	Mixon	Hall & Ogle Architects, Inc.									
Heritage Middle	Resurface Tennis and Basketball Courts	2347925	9/13/2022	Mixon										FY23 Capital Project - as Approved by Board
Hinson, Sr., David C. Middle	Replace Gutters and Downspouts	2247853	9/14/2021	Franco	Gale Associates \ South \, Inc.									
Hinson, Sr., David C. Middle	Upgrade HVAC and Lighting Bldg. 9	2246260	9/14/2021	Larkin	TriStar Engineering Group, Inc.	12/14/2021	N/A	Williams Company Building Division, Inc. (CM)	6/22/2021	6/6/2022	8/5/2022			CM Continuing Services Agreement - Exhibit A (GMP): date 4/12/2022
Hinson, Sr., David C. Middle	Upgrade HVAC, Ceilings and Lighting Bldgs. 6 and 8	2347927	9/13/2022	Larkin	OCI Associates, Inc.									
Holly Hill School	Replace Switchgear Bldg. 6	2347928	9/13/2022	Bott	Matern Professional Engineering, Inc.									
Horizon Elementary	PE Pavilion	2347961	9/13/2022	Laver										FY23 Capital Project - as Approved by Board
Indian River Elementary	Door Replacement Bldgs. 1 and 4	2247854	9/14/2021	Laver	Group 942 Architecture, P.A.	11/9/2021	N/A	James B. Pirtle Construction Company, Inc. (CM)	6/22/2021	6/6/2022	8/5/2022			CM Continuing Services Agreement - Exhibit A (GMP): 2/22/2022
Indian River Elementary	Replace Doors and Hardware Bldgs. 2 and 3	2347929	9/13/2022	Laver	Group 942 Architecture, P.A.									
Indian River Elementary	Upgrade Intrusion and FA Monitoring	2347930	9/13/2022	Simons										FY23 Capital Project - as Approved by Board
Longstreet, R. J. Elementary	Upgrade Lighting at Parking Lot and Canopy	2347943	9/13/2022	Bott										FY23 Capital Project - as Approved by Board
Mainland High	Athletic Field Lighting	184685	9/26/2017	Bott	Matern Professional Engineering, Inc.	1/26/2021	4/6/2021	Chinchor Electric, Inc.	4/27/2021	5/25/2021	9/02/2021 8/23/2021	1. 1/25/2022 (D)	9/16/2022	
Mainland High	Upgrade Chiller Plant	2247855	9/14/2021	Semon ~~Mixon~~	Sabiston Engineering Group, Inc.	6/28/2022	8/25/2022							Proposals rejected; over budget. Bid to be scheduled at a later date.
Marks, George W. Elementary	Coat Roof Bldg. 2	2347922	9/13/2022	Franco										FY23 Capital Project - as Approved by Board
McInnis, Louise S. Elementary	Upgrade Site Lighting	2347931	9/13/2022	Bott										FY23 Capital Project - as Approved by Board
McInnis, Louise S. Elementary	Potable Water and Sanitary Sewer	2147791	9/8/2020	Brinson										FY21 Capital Project - as approved by Board
McInnis, Louise S. Elementary	Replace Fire Alarm Monitoring	2047723	9/24/2019	Simons	Matern Professional Engineering, Inc.									

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
McInnis, Louise S. Elementary	Media Center Retrofit	2147792	9/8/2020	Sowell	Schenkel & Shultz, Inc.	3/9/2021	N/A	Bean Construction Inc. (CM)	6/25/2019	6/7/2021	8/6/2021	1. 6/28/2022 (D)	9/8/2022	CM Continuing Services Agreement - Exhibit D (GMP): date 5/11/2021
McInnis, Louise S. Elementary	Renovations and Administration Addition	2347900	9/13/2022	TBD										FY23 Capital Project - as Approved by Board
New Smyrna Beach High	Sand Volleyball Courts	2347975	9/13/2022	Farrar	Gale Associates \South\, Inc.									
New Smyrna Beach High	Upgrade BAS System Bldgs. 6 - 8	2347933	9/13/2022	Larkin	Sabiston Engineering Group, Inc.									
New Smyrna Beach High	Intercom Replacement	2347932	9/13/2022	Simons										FY23 Capital Project - as Approved by Board
New Smyrna Beach Middle	New Parent Loop and Parking	2247856	9/14/2021	Bott	CPH Consulting, LLC	1/11/2022	3/2/2022	GPS Civil Construction, Inc.	4/12/2022	6/1/2022	8/9/2022 7/30/2022	1. 8/08/2022 (A) 2: 10/11/2022 (A)		
New Smyrna Beach Middle	HVAC, Ceiling, Lighting and Flooring Campus Wide	2047701	9/24/2019	Bott McCarty	OCI Associates, Inc.	11/10/2020	N/A	WELBRO Bldg. Corporation (CM)	6/23/2020	Exhibit A: 2/15/2021	Exhibit A: 9/16/2022 8/5/2022	Exhibit A: 1. 4/13/2021 (D) 2. 4/13/2021 (D) 3. 4/27/2021 (D) 4: 5/25/2021 (D) 5: 6/22/2021 (D) 6: 7/27/2021 (A) 7. 12/14/2021 (A) 8. 02/22/2022 (D) 9. 4/26/2022 (D) 10: 10/11/2022 (NC)	Exhibit A:	CM Services - Exhibit A (GMP): date 2/9/2021
Orange City Elementary	Renovations and Additions	2247841	9/14/2021	Martino	Schenkel & Shultz, Inc.		N/A	Ajax Building Company, LLC (CM)						Shortlisting complete; interviews scheduled 9/15/2022. Board approved CM recommendation 10/11/2022
Ormond Beach Elementary	Reroof Bldg. 4	2047724	9/24/2019	Franco	Terracon Consultants, Inc.	10/12/2021	11/9/2021	Atlantic Roofing II of Vero Beach	11/9/2021	3/14/2022	5/11/2022 4/12/2022	1. 4/12/2022 (A) 2. 6/28/2022 (A)	7/5/2022	Proposal project
Ormond Beach Elementary	Coat Roof East Side Bldg.1	2247857	9/14/2021	Franco	Terracon Consultants, Inc.	4/12/2022	9/28/2022							Proposal project
Ormond Beach Elementary	Art Room Flooring, Ceiling and Lighting	2147794	9/8/2020	Sowell	Hall & Ogle Architects, Inc.	12/14/2021	2/24/2022	Paul Culver Construction, Inc.	4/12/2022	6/6/2022	8/5/2022			
Ortona and Osceola Elementary	Master Plan	2047702	9/24/2019	Sowell	BRPH Architects Engineers, Inc.	4/27/2021	N/A	Ajax Building Company, LLC (CM)	4/13/2021	8/9/2021	3/11/2022	Exhibit A: 1. 10/26/2021 (D) 2. 2/22/2022 (NC)	Exhibit A:	CM Services - Exhibit A (GMP): date 7/27/2021

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Ortona and Osceola Elementary	Master Plan	2047702	9/24/2019	Sowell	BRPH Architects Engineers, Inc.	6/7/2021	N/A	Ajax Building Company, LLC (CM)	4/13/2021	10/4/2021	11/7/2022	1. 02/08/2022 (NC) 2. 02/08/2022 (D) 3. 02/08/2022 (D) 4. 02/08/2022 (D) 5. 03/08/2022 (D) 6. 05/10/2022 (D) 7. 06/14/2022 (D) 8. 08/08/2022 (D) 9. 08/30/2022 (A)	Exhibit B:	CM Services - Exhibit B (GMP): date 9/28/2021
Palm Terrace Elementary	Replace Roof	2047728	9/24/2019	Franco	A/R/C Associates, Inc.	9/13/2022								
Palm Terrace Elementary	Replace Fire Alarm	2247858	9/14/2021	Simons	SGM Engineering, Inc.	4/12/2022	8/25/2022	Giles Electric Company, Inc.	9/13/2022					Contract pending
Pathways Elementary	New Marquee	2047774	2/11/2020	Mixon	Hall & Ogle Architects, Inc.	1/12/2021	3/4/2021	Bean Construction Inc.	3/4/2021	5/10/2021	7/21/2021 7/10/2021	1. 9/28/2021 (NC)	1/6/2022	Partially school funded.
Pathways Elementary	Replace Fire Alarm	2347935	9/13/2022	Simons										FY23 Capital Project - as Approved by Board
Pierson Elementary	Upgrade Fire Supression Water Tank	2347936	9/13/2022	Brinson										FY23 Capital Project - as Approved by Board
Pine Ridge High	Upgrade HVAC, Ceiling and Lighting Bldg. 3	2247859	9/14/2021	Larkin	Sabiston Engineering Group, Inc.	12/14/2021	N/A	Gilbane Building Company (CM)	6/22/2021	6/6/2022	8/5/2022			CM Continuing Services Agreement - Exhibit A (GMP): date 3/08/2022
Pine Ridge High	Upgrade HVAC, Ceiling and Lighting Bldgs. 9 and 10	2347938	9/13/2022	Larkin	Sabiston Engineering Group, Inc.									
Pine Ridge High	Replace Gym Bleachers	2247869	9/14/2021	Mixon	Hall & Ogle Architects, Inc.	11/9/2021	2/10/2022	Paul Culver Construction, Inc.	4/12/2022	8/1/2022	10/1/2022	1. 6/28/2022 (A)		
Pine Trail Elementary	Replace Gutters and Downspouts	2247860	9/14/2021	Franco	A/R/C Associates, Inc.	11/9/2021	1/20/2022	Atlas Apex Roofing, LLC	2/8/2022	4/25/2022	7/21/2022 7/23/2022		9/6/2022	
Pine Trail Elementary	Intercom Replacement	2347939	9/13/2022	Simons										FY23 Capital Project - as Approved by Board
Port Orange Elementary	Pavilion	2247871	9/14/2021	Farrar	BRPH Architects Engineers, Inc.	12/14/2021	2/16/2022	Bean Construction Inc.	3/8/2022	9/26/2022	12/25/2022			
Port Orange Elementary	New Parking Area	2347940	9/13/2022	Mixon										FY23 Capital Project - as Approved by Board
Port Orange Elementary	Renovate Reception	2347942	9/13/2022	Mixon										FY23 Capital Project - as Approved by Board
Port Orange Elementary	Remodel Clinic and Office Toilet Rooms	2347941	9/13/2022	Mixon										FY23 Capital Project - as Approved by Board

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Pride Elementary	Replace Shelter Generators	2247861	9/14/2021	Bott	Matern Professional Engineering, Inc.	12/14/2021	1/27/2022	Carter Electric Co., Inc.	2/22/2022	6/8/2022	6/8/2023			
Read-Pattillo Elementary	Pavilion	2247872	9/14/2021	Farrar	BRPH Architects Engineers, Inc.	12/14/2021	2/16/2022	Bean Construction Inc.	3/8/2022	10/10/2022	1/8/2023			
Riverview Learning Center	Replace HVAC Controls	2147800	9/8/2020	Martino										FY21 Capital Project - as approved by Board
Riverview Learning Center	Upgrade Fire Alarm and Intercom	2147799	9/8/2020	Simons	Matern Professional Engineering, Inc.	12/14/2021								
Seabreeze High	Reroof Media Center	194737	9/11/2018	Franco	Terracon Consultants, Inc.									
Seabreeze High	Upgrade HVAC Bldgs. 8 and 9	2247863	9/14/2021	Larkin	Sabiston Engineering Group, Inc.	12/14/2021	N/A	H. J. High Construction Company (CM)	6/22/2021	6/6/2022	8/5/2022			CM Continuing Services Agreement - Exhibit B (GMP): date 4/12/2022
Seabreeze High	New Chiller 3, Upgrade HVAC Bldgs. 4 - 6	2347944	9/13/2022	Larkin	Sabiston Engineering Group, Inc.									
Seabreeze High	Intercom Replacement	2247862	9/14/2021	Simons	SGM Engineering, Inc.	4/12/2022	8/25/2022	Carter Electric Co., Inc.						Bid approved; contract pending
Silver Sands Middle	Replace Main Electrical Switchgear Bldg. 12	2347949	9/13/2022	Bott										FY23 Capital Project - as Approved by Board
Silver Sands Middle	Crack Monitoring Bldg. B6-611	2220720-736.1	10/28/2021	Martino	ECS Florida, LLC	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Purchase Order Project
Silver Sands Middle	Renovate Culinary Lab	2347947	9/13/2022	Semon										FY23 Capital Project - as Approved by Board
Silver Sands Middle	Replace Cafeteria 30 Ton WSHP	2347948	9/13/2022	Semon	BRPH Architects Engineers, Inc.									
Small, Turie T. Elementary	Master Plan	2147822	9/8/2020	Farrar	Little Diversified Architectural Consulting, Inc.	6/28/2022	N/A	Gilbane Building Company (CM)	12/14/2021					CM Services - Exhibit A (GMP): date TBD
Small, Turie T. Elementary	Reroof Front Office	2320720-635.1	8/17/2022	Franco	N/A	N/A	N/A	R/J Group, Inc.	N/A	N/A	N/A	N/A	N/A	Purchase Order
Southwestern Middle	Replace 250 Ton Chiller	2347950	9/13/2022	Semon	Sabiston Engineering Group, Inc.									
Spirit Elementary	Replace Intermediate Playground	2247874	9/14/2021	Mixon	N/A	N/A	N/A	GameTime	N/A	N/A	N/A	N/A	N/A	Piggyback contract.
Spruce Creek High	Sand Volleyball Courts	2347967	9/13/2022	Farrar	Gale Associates \South\, Inc.									
Spruce Creek High	Classroom Addition and Auditorium Remodeling	2247876	9/14/2021	Laver										FY22 Capital Project - As Approved by Board

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Starke, Edith I. Elementary	Renovations and Additions	2247840	9/14/2021	Farrar	Song & Associates, Inc.		N/A							CM recommendation pending Board approval
Starke, Edith I. Elementary	Replace Intermediate Playground	2247875	9/14/2021	Mixon	N/A	N/A	N/A	GameTime	N/A	N/A	N/A	N/A	N/A	Piggyback contract.
Sugar Mill Elementary	Replace Gutters and Downspouts	2147802	9/8/2020	Franco	A/R/C Associates, Inc.	5/11/2021	6/16/2021	Collis Roofing, Inc.	7/27/2021	6/1/2022	8/29/2022			
Sugar Mill Elementary	Intercom Replacement	2347951	9/13/2022	Simons										FY23 Capital Project - as Approved by Board
Sunrise Elementary	Campus Wide Reroof	184632	9/26/2017	Franco	Gale Associates \ South \, Inc.	10/29/2019	11/17/2020	Advanced Roofing, Inc.	1/12/2021	6/28/2021	11/19/2021	1: 9/14/2021 (D)		
Sunrise Elementary	Drainage Between Buildings	2247865	9/14/2021	Mixon	BRPH Architects Engineers, Inc.	1/11/2022	N/A	Bean Construction Inc. (CM)	6/22/2021	6/6/2022	9/02/2022 8/6/2022			CM Continuing Services Agreement - Exhibit A (GMP): date 4/12/2022
Sweetwater Elementary	Replace Fire Alarm	2047737	9/24/2019	Simons	Matern Professional Engineering, Inc.	7/28/2020	3/4/2021	Carter Electric Co., Inc.	5/11/2021	6/14/2021	1/18/2022 3/11/2022			
Taylor, T. Dewitt Middle - High	Replace Football Field Lighting	2347969	9/13/2022	Bott										FY23 Capital Project - as Approved by Board
Taylor, T. Dewitt Middle - High	Sand Volleyball Courts	2347968	9/13/2022	Farrar										FY23 Capital Project - as Approved by Board
Taylor, T. Dewitt Middle - High	Resurface Tennis and Basketball Courts	2347970	9/13/2022	Farrar										FY23 Capital Project - as Approved by Board
Taylor, T. Dewitt Middle - High	Replace Gutters	2047739	9/24/2019	Franco	Terracon Consultants	2/23/2021	10/18/2022 10/5/2022							Bid date revised via Addendum No. 1
Timbercrest Elementary	Replace Loop Boiler	2247866	9/14/2021	Martino										FY22 Capital Project - As Approved by Board
Timbercrest Elementary	Replace Fresh Air Unit Bldg. 7	2147806	9/8/2020	Semon Martino	BRPH Architects Engineers, Inc.	2/23/2021	4/22/2021	General Mechanical Corporation	5/25/2021	8/8/2021	10/1/2021	1. 12/14/2021 (D)		Proposal project
Tomoka Elementary	Master Plan	2247839	9/14/2021	Sowell	BRPH Architects Engineers, Inc.		N/A	WELBRO Building Corporation (CM)	9/13/2022					CM Contract Board approved.
Transportation - New Smyrna Beach	Refurbish Fuel Island	2147793	9/8/2020	Farrar	Cape Design Engineering Co.	2/23/2021	12/07/2021 10/20/2021	Bean Construction Inc.	1/11/2022	3/21/2022	5/20/2022			
Transportation - Pierson	Remove Underground Fuel Tank and Pumps	2347937	9/13/2022	Brinson										FY23 Capital Project - as Approved by Board
Transportation Warehouse - DeLand	Warehouse Renovations	2347954	9/13/2022	Laver										FY23 Capital Project - as Approved by Board
University High	Tennis Court Repair	2220720-759.1	11/29/2021	Farrar	N/A	N/A	N/A	Nidy Sports Const. Company	N/A	N/A	N/A	N/A	N/A	Purchase Order Project. Certificate of Acceptance 4/21/2022.
University High	Resurface Tennis Courts	2347971	9/13/2022	Farrar										FY23 Capital Project - as Approved by Board

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
University High	Repair Wall Flashing Bldg. 2	2347957	9/13/2022	Franco	Gale Associates \South, Inc.									
University High	Install Grandstands	2347955	9/13/2022	Laver										FY23 Capital Project - as Approved by Board
University High	Upgrade Chiller Plant	2247880	9/14/2021	Martino	Sabiston Engineering Group, Inc.	12/14/2021	N/A	Canaveral Construction Co., Inc.	12/6/2021	1/27/2022	8/11/2022			Emergency declared by Board 9/14/2021
University High	Upgrade AHU Sensors, Dampers and Duct Heaters	2347958	9/13/2022	Martino	Sabiston Engineering Group, Inc.									
University High	Renovate Cupola	2247867	9/14/2021	Mixon	Hall & Ogle Architects, Inc.	11/9/2021	N/A	Canaveral Construction Co., Inc. (CM)	6/22/2021	6/6/2022	7/27/2022 8/5/2022			CM Continuing Services Agreement - Exhibit A (GMP): 02/08/2022
Westside Elementary	Replace Doors and Hardware Bldg. 1	2347959	9/13/2022	Laver										FY23 Capital Project - as Approved by Board
Woodward Avenue Elementary	Renovations and Addition	2147823	9/8/2020	Martino	Hall & Ogle Architects, Inc.	11/9/2021	N/A	WELBRO Building Corporation (CM)	8/10/2021	2/28/2022	8/1/2023	1. 4/12/2022 (D) 2. 4/26/2022 (D) 3. 5/10/2022 (D) 4. 6/14/2022 (D) 5. 7/26/2022 (D) 6. 7/26/2022 (D) 7. 8/30/2022 (D)		CM Services Agreement - Exhibit A (GMP): 2/22/2022