

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2022



District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$7,201,147
Transfers/Adjustments:	\$5,458,721	Paid to Date:	\$4,202,371
Revised Budget:	\$19,493,367	Available Budget:	\$12,292,219

2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Design

Phase %: 18%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (BES)
Design Services (BES)
Safety/Security

Project Details: Scope of work includes various safety/security enhancements to administrative office facilities.

Monthly Progress: Construction is anticipated to start in 2022. Kick-off and Programming meetings have taken place. Design is in progress.