

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2023



## Broad River Elementary School 474 Broad River Blvd, Beaufort 29906


Cluster: Battery Creek      Principal: Constance Goodwine-Lewis

Original Appropriations:	\$2,322,738	Encumbered and Paid:	\$4,069,123
Transfers/Adjustments:	\$1,756,056	Paid to Date:	\$2,048,015
Revised Budget:	\$4,078,794	Available Budget:	\$9,671

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925340-1

Current Phase: Closeout      Phase %: 94%      Delivery Method: CMAR  
Design Firm: LS3P Associates, Ltd.      Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**Design Services printing (BRES)**  
**Safety/Security**  
**Technology /Infrastructure**


**Project Details:** Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.

**Monthly Progress:** Construction in complete. Closeout is in progress.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925340-2

Current Phase: Construction      Phase %: 57%      Delivery Method: CMAR  
Design Firm: LS3P Associates, Ltd.      Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**CM Pre-Con Services (BRES)**  
**Design Services (BRES)**  
**Safety/Security**  
**Technology /Infrastructure**  
**Technology undrer \$5,000**

**Project Details:** Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

**Monthly Progress:** Construction in progress. Raceway installation is nearing completion. Cabling installation nearing completion. Camera and PA installation is in progress.