

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2023



District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$6,987,531
Transfers/Adjustments:	\$3,206,199	Paid to Date:	\$4,733,155
Revised Budget:	\$17,240,845	Available Budget:	\$10,253,314

2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Design

Phase %: 18%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum**

CM Pre-Con Services (BES)

Design Services (BES)

Safety/Security

Project Details: Scope of work includes various safety/security enhancements to administrative office facilities.

Monthly Progress: Construction is anticipated to start in 2023. Kick-off and Programming meetings have taken place. Design is in progress.