

## Battery Creek High School Renovation

2/28/2023

### 2019 Referendum

ACCOUNTS FOR: 519

2019 PROJECTS		ORIGINAL APPROP	TRANFRS ADJSTMTS	PREM-ADJ	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-JUNE	2023 JULY-FEB	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
<b>92 SCHOOL RENOVATION</b>															
<b>CONSTRUCTION</b>															
51925392 552005 50000	BUILDING & SITE CONSTRUCTION	\$33,766,449	\$15,653,988		\$49,420,437		\$2,753,658	\$25,403,449	\$12,168,695	\$0		\$40,325,803	\$9,094,634	\$0	100.0%
51925392 552006 50000	TECHNOLOGY/INFRASTRUCTURE	\$2,984,961	(\$2,984,961)		\$0					\$0		\$0		\$0	100.0%
51925392 553001 50000	ATHLETICS	\$1,377,844	(\$1,377,844)		\$0					\$0		\$0		\$0	100.0%
51925392 552500 50000	CATE EXPANSION	\$2,806,061	(\$2,806,061)		\$0					\$0		\$0		\$0	100.0%
51925392 552100 50000	FEE, TAXES, BONDS	\$456,838	(\$456,838)		\$0					\$0		\$0		\$0	100.0%
51925392 552000 50000	GC OHP	\$2,069,608	(\$2,069,608)		\$0		\$0	\$0	\$0	\$0		\$0		\$0	100.0%
51925392 569001 50000	CONSTRUCTION CONTINGENCY	\$2,836,569	(\$2,836,569)		\$0					\$0		\$0		\$0	100.0%
	<b>TOTAL CONSTRUCTION</b>	<b>\$46,298,330</b>	<b>\$3,122,107</b>	<b>\$0</b>	<b>\$49,420,437</b>	<b>\$0</b>	<b>\$2,753,658</b>	<b>\$25,403,449</b>	<b>\$12,168,695</b>	<b>\$40,325,803</b>	<b>\$0</b>	<b>\$9,094,634</b>	<b>\$0</b>	<b>\$0</b>	<b>100.0%</b>
	QUESTION 1 CONSTRUCTION	\$42,793,851	\$2,885,784		\$45,679,635	\$0	\$2,545,224	\$23,480,575	\$11,247,605	\$26,025,799	\$0	\$8,406,230	\$0	\$0	
	QUESTION 2 CONSTRUCTION	\$3,504,479	\$236,323		\$3,740,802	\$0	\$208,434	\$1,922,874	\$921,090	\$2,131,308	\$0	\$688,404	\$0	\$0	
<b>PRE-CONST/SITE PREP</b>															
51925392 539516 50000	SURVEY/WETLANDS	\$75,000			\$75,000	\$0	\$67,579			\$67,579			\$7,422	90.1%	
51925392 539514 50000	GEOTECHNICAL CONSULTANT	\$25,000			\$25,000		\$7,150			\$7,150			\$17,850	28.6%	
51925392 539522 50000	TRAFFIC ANALYSIS REPORT	\$25,000			\$25,000					\$0			\$25,000	0.0%	
	<b>TOTAL PRE-CONST/SITE PREP</b>	<b>\$125,000</b>	<b>\$0</b>	<b>\$0</b>	<b>\$125,000</b>	<b>\$0</b>	<b>\$74,729</b>	<b>\$0</b>	<b>\$0</b>	<b>\$74,729</b>	<b>\$0</b>	<b>\$0</b>	<b>\$50,272</b>	<b>59.8%</b>	
	QUESTION 1 PRE-CON-SITE/PREP	\$115,538	\$0	\$0	\$115,538	\$0	\$69,072	\$0	\$0	\$69,072	\$0	\$0	\$46,466		
	QUESTION 2 PRE-CON-SITE/PREP	\$9,462	\$0	\$0	\$9,462	\$0	\$5,656	\$0	\$0	\$5,656	\$0	\$0	\$3,805		
<b>DESIGN CONSULTANTS</b>															
51925392 539513 50000	A/E FEES	\$2,895,640	\$199,906		\$3,095,546		\$2,476,437	\$284,790	\$179,542	\$2,940,769		\$154,777	\$0	100.0%	
51925392 539521 50000	REIMBURSABLES	\$148,000			\$148,000		\$32,970	\$43,071	\$19,563	\$95,605		\$52,395	\$0	100.0%	
51925392 539500 50000	TECHNOLOGY CONSULTANTS	\$25,000	(\$25,000)		\$0					\$0			\$0	100.0%	
51925392 539519 50000	OTHER CONSULTANTS	\$50,000	(\$50,000)		\$0					\$0			\$0	100.0%	
51925392 535923 50000	CM/GC PRECONSTRUCTION FEE	\$204,677	(\$159,677)		\$45,000		\$45,000			\$45,000			\$0	100.0%	
51925392 569003 50000	DESIGN CONTINGENCY	\$150,432	(\$105,229)		\$45,203					\$0			\$45,203	0.0%	
	<b>TOTAL DESIGN CONSULTANTS</b>	<b>\$3,473,749</b>	<b>(\$140,000)</b>	<b>\$0</b>	<b>\$3,333,749</b>	<b>\$0</b>	<b>\$2,554,407</b>	<b>\$327,861</b>	<b>\$199,105</b>	<b>\$3,081,374</b>	<b>\$0</b>	<b>\$207,172</b>	<b>\$45,203</b>	<b>98.6%</b>	
	QUESTION 1 DESIGN CONSULTANTS	\$3,210,809	(\$129,403)		\$3,081,406	\$0	\$2,361,055	\$303,044	\$184,034	\$2,664,100	\$0	\$191,491	\$41,781		
	QUESTION 2 DESIGN CONSULTANTS	\$262,940	(\$10,597)		\$252,343	\$0	\$193,352	\$24,817	\$15,071	\$218,169	\$0	\$15,682	\$3,422		
<b>VARIOUS VENDORS</b>															
51925392 535000 50000	ADVERTISING	\$2,000			\$2,000	\$494	\$1,163			\$1,657			\$343	82.9%	
51925392 536000 50000	PRINTING & BINDING	\$1,000			\$1,000					\$0			\$1,000	0.0%	
51925392 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000			\$5,000		\$128			\$128			\$4,872	2.6%	
51925392 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865			\$15,865					\$0			\$15,865	0.0%	
51925392 532400 50000	BUILDER'S RISK INSURANCE	\$185,147			\$185,147		\$14,712	\$124,680		\$139,392			\$45,755	75.3%	
51925392 569004 50000	OWNER CONTINGENCY	\$2,314,339	(\$2,314,339)		\$0					\$0			\$0	100.0%	
51925392 539902 50000	INSPECTION FEES	\$452,032			\$452,032		\$6,774	\$138,466	\$46,286	\$191,526			\$260,506	42.4%	
51925392 532100 50000	UTILITIES COST/FEES	\$125,000	(\$45,230)		\$79,770		\$990		\$32,931	\$33,921		\$21,245	\$24,604	69.2%	
	<b>TOTAL VARIOUS VENDORS</b>	<b>\$3,100,383</b>	<b>(\$2,359,569)</b>	<b>\$0</b>	<b>\$740,814</b>	<b>\$494</b>	<b>\$23,768</b>	<b>\$263,146</b>	<b>\$79,217</b>	<b>\$366,624</b>	<b>\$0</b>	<b>\$21,245</b>	<b>\$352,944</b>	<b>52.4%</b>	
	QUESTION 1 VARIOUS VENDORS	\$2,865,704	(\$2,180,965)		\$684,739	\$456	\$21,969	\$243,227	\$73,221	\$265,652	\$0	\$19,637	\$326,229		
	QUESTION 2 VARIOUS VENDORS	\$234,679	(\$178,604)		\$56,075	\$37	\$1,799	\$19,918	\$5,996	\$21,755	\$0	\$1,608	\$26,716		

Client Confidential  
Beaufort County School District  
Beaufort, SC

2/28/2023

**2019 Referendum**

ACCOUNTS FOR: 519

FF&E	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	PREM-ADJ	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-JUNE	2023 JULY-FEB	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
51925392 554000 52001	Radio Equipment (from Owner contingency- 50000)		\$118,389		\$118,389		\$118,389			\$118,389			\$0	100.0%	
51925392 541004 50000	ATHLETIC EQUIPMENT	\$550,000	(\$351,025)		\$198,975			\$96,500	\$95,511	\$192,011		\$6,964	\$0	100.0%	
51925392 554000 52008	ATHLETIC EQUIPMENT OVER \$5,000	\$17,097			\$17,097	\$17,097				\$17,097			\$0	100.0%	
51925392 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$120,000	(\$90,326)		\$29,674				\$17,383	\$17,383		\$12,290	(\$0)	100.0%	
51925392 553001 50000	ATHLETIC FACILITIES		\$45,230		\$45,230				\$43,647	\$43,647		\$1,583	\$0	100.0%	
51925392 541000 50000	FURNITURE PIECES UNDER \$5,000	\$1,603,231	(\$294,806)		\$1,308,425			\$397,135	\$346,337	\$743,472		\$425,162	\$139,791	89.3%	
51925392 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$8,000			\$8,000					\$0			\$8,000	0.0%	
51925392 541005 50000	CATE EQUIPMENT	\$130,724	(\$50,000)		\$80,724					\$0			\$80,724	0.0%	
51925392 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$607,384			\$607,384			\$299,454	\$35,711	\$335,165		\$24,997	\$247,222	59.3%	
51925392 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$41,875			\$41,875			\$11,297		\$11,297			\$30,578	27.0%	
	<b>TOTAL FF&amp;E</b>	<b>\$3,078,311</b>	<b>(\$622,538)</b>	<b>\$0</b>	<b>\$2,455,773</b>	<b>\$17,097</b>	<b>\$118,389</b>	<b>\$804,386</b>	<b>\$538,589</b>	<b>\$1,478,461</b>	<b>\$0</b>	<b>\$470,997</b>	<b>\$506,316</b>	<b>79.4%</b>	
	QUESTION 1 FF&E	\$2,260,490	(\$176,417)		\$2,084,073	\$0	\$118,389	\$707,886	\$382,048	\$826,275	\$0	\$450,159	\$425,591		
	QUESTION 2 FF&E	\$817,821	(\$446,121)		\$371,700	\$17,097	\$0	\$96,500	\$156,541	\$113,597	\$0	\$20,838	\$80,724		
	<b>TOTAL INDIRECT COST</b>	<b>\$9,777,443</b>	<b>(\$3,122,107)</b>		<b>\$6,655,336</b>	<b>\$17,590</b>	<b>\$2,771,292</b>	<b>\$1,395,393</b>	<b>\$816,912</b>	<b>\$5,001,188</b>	<b>\$0</b>	<b>\$699,414</b>	<b>\$954,734</b>	<b>85.7%</b>	
	<b>TOTAL BCHS RENOVATIONS</b>	<b>\$56,075,773</b>	<b>\$0</b>	<b>\$0</b>	<b>\$56,075,773</b>	<b>\$17,590</b>	<b>\$5,524,951</b>	<b>\$26,798,842</b>	<b>\$12,985,607</b>	<b>\$45,326,990</b>	<b>\$0</b>	<b>\$9,794,048</b>	<b>\$954,734</b>	<b>98.3%</b>	
	QUESTION 1	\$51,246,393	\$398,999	\$0	\$51,645,392	\$456	\$5,115,709	\$24,734,733	\$11,886,908	\$29,850,899	\$0	\$9,067,517	840,068		
	QUESTION 2	\$4,829,380	(\$398,999)	\$0	\$4,430,381	\$17,134	\$409,241	\$2,064,109	\$1,098,699	\$2,490,484	\$0	\$726,531	114,667		
		\$56,075,773	\$0	\$0	\$56,075,773	\$17,590	\$5,524,951	\$26,798,842	\$12,985,607	\$32,341,383	\$0	\$9,794,048	954,734		