

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site
Improvement Projects

Regular Board Meeting -
November 13, 2014

Facilities Department

School Environment

Facilities Improvements: Current Projects

Board Approved Projects as of February 27, 2014

- 32 Painting - **Complete**
- 11 Fencing - **Complete**
- 45 Flooring- **Complete**
- 14 Renovation/Remodel – In Progress
 - Includes
 - Los Altos High Pool Dressing Area
 - Los Altos High Gymnasium Restrooms
- 6 Asphalt Paving - **Complete**
- 6 Interior and Exterior Lighting Upgrades – In Progress
- 5 Landscaping and Irrigation – In Progress
 - Includes
 - Los Altos High Lower Field
- 4 Shade Structures – In Progress
- 4 Special Equipment Replacement - **Complete**
- 1 Roofing - **Complete**
- 3 Artificial Tracks and Fields (Schematic Design Authorized Sep. 11, 2014)
- 1 Pool and Dressing Area (Schematic Design Authorized Sep. 11, 2014)

School Environment

Facilities Improvements: Current Projects

Energy Projects

Status as of November 13, 2014

Projects	Scope	Status
6 Lighting		
	Lighting Retrofits	Willow & District Office – Complete
		Workman High - Installation 35% Complete (All Exterior)
	Fixture Changes	Plans Submitted to DSA
2 Controls		
	HVAC Controls	
		Workman High - Installation 10 % Complete. First building coming online for commissioning and software configuration 11/14/14. Scheduled for June 2015 Completion
		Wilson High - Installation pending completion and successful testing of a building at Workman . Scheduled for June 2015 Completion.

School Environment

Facilities Improvements: Current Projects

Major Projects Completed **Status as of November 13, 2014**

Site	Item Description	Status				Notes
		Architect Plans	DSA Approval	Bidding	Construct	
California Elem	Resurface asphalt playground	N/A	N/A	Complete	Complete	
Del Valle Elem	Resurface asphalt playground	N/A	N/A	Complete	Complete	
Fairgrove Academy	New playground equipment.	N/A	N/A	Complete	Complete	
Grandview K-8	Re-landscape planter areas in front of school	N/A	N/A	N/A	Complete	
Grazide Elem	Reroof main building	N/A	N/A	Complete	Complete	
La Puente High	Secure student entry to classrooms 1 through 13.	N/A	N/A	Complete	Complete	
La Puente High	Reroof 200 Building	N/A	N/A	Complete	Complete	
Los Altos High	Patch and paint interior of gym and upgrade lighting	N/A	N/A	Complete	Complete	Lighting in Energy Project
Los Molinos Elem	Cafeteria paint and acoustic tiles	N/A	N/A	Complete	Complete	
Los Molinos Elem	Resurface asphalt playground	N/A	N/A	Complete	Complete	
Los Robles Elem	Repaint interior of cafeteria and stage.	N/A	N/A	Complete	Complete	
Los Robles Elem	Replace cafeteria tables.	N/A	N/A	N/A	Complete	
Mesa Robles K-8	Addition of portables	Complete	Complete	N/A	Complete	
Nelson Elementary	Expand, resurface, and re-stripe north parking lot	N/A	N/A	Complete	Complete	
Nelson Elementary	Resurface and re-stripe playground	N/A	N/A	Complete	Complete	
Orange Grove	Locker room roof and ceiling tiles	Complete	N/A	N/A	Complete	
Palm Elementary	Cafeteria paint and acoustic tiles	N/A	N/A	Complete	Complete	
Valley High	Repave Shadybend Drive	N/A	N/A	Complete	Complete	
Wilson High	Re-pave and under home side bleachers.	N/A	N/A	Complete	Complete	
Wilson High	Re-pave main Student Parking Lot	N/A	N/A	Complete	Complete	
Workman High	Install fencing around front entry and classrooms	N/A	N/A	Complete	Complete	
Workman High	Patch and paint interior of gym and upgrade lighting.	N/A	N/A	Complete	Complete	Lighting in Energy Project

Previously Reported Items - Gray

Changes And Progress Since Last Report - Blue

School Environment

Facilities Improvements: Current Projects

Major Projects In Progress Status as of November 13, 2014

Site	Item Description	Status				Notes
		Architect Plans	DSA Approval	Bidding	Construct	
	Front entry doors and gates	In Progress	N/A	In Progress		Bid Award extended from 12/11/14 to 1/8/15
Baldwin Academy	"	"	"	"		"
Bixby Elem	"	"	"	"		"
Grazide Elem	"	"	"	"		"
Kwis Elem	"	"	"	"		"
Lassalette K-8	"	"	"	"		"
Los Altos Elem	"	"	"	"		"
Mesa Robles K-8	"	"	"	"		"
Wing Lane Elem	"	"	"	"		"
Bixby Elem	Door locks	N/A	N/A	N/A	In Progress	Test Materials Ordered
District Office	Adult Education HVAC Replacement	Complete	N/A	In Progress		Bid Award scheduled 12/11/14
District Office	Electrical Upgrade	Complete	N/A	In Progress		Bid Award scheduled 12/11/14
La Puente High	New Pool and Dressing Area	In Progress				First Round interview on 11/11/14
Lassalette K-8	Head Start Portable Replacement	Complete	Complete	Complete	In Progress	Completion scheduled 11/17/14
Lassalette K-8	Install shade structure at lunch area.	Complete	In Progress			DSA extended from 10/3/14 to 11/30/14. Manufacturers are updating plans to the new code requirements.
Lassalette K-8	Kitchen Addition	Complete	In Progress	In Progress		Bid Award Sched. 12/11/14
Los Altos High	Changing room at pool	Complete	Complete	In Progress		DSA Approval on 11/4/14. Award Scheduled 12/11/14

Previously Reported Items - Gray

Changes And Progress Since Last Report - Blue

School Environment

Facilities Improvements: Current Projects

Major Projects In Progress Status as of November 13, 2014

Site	Item Description	Status				Notes
		Architect Plans	DSA Approval	Bidding	Construct	
Los Altos High	Lower Field Renovation	Complete	N/A	Complete	In Progress	Completion extended from 10/31/14 to 12/31/14
Los Altos High	Upgrade gymnasium restrooms	Complete	Complete	In Progress		DSA approved 08/11/14. Award Scheduled 12/11/14
	Artificial Track and Field Design	In Progress				First Round interview on 11/11/14
Los Altos High	"	"	"	"		"
Wilson High	"	"	"	"		"
Workman High	"	"	"	"		"
	Install Irrigation System and Update Landscaping	Complete	N/A	Complete	In Progress	Contract execution extended from 10/17/14 to 10/25/14. Completion June 2015
Sierra Vista Middle	"	"	"	"		"
Valinda K-8	"	"	"	"		"
Wing Lane Elem	"	"	"	"		"
Sunset Elem	Install geo tile entry mats at classroom doors	N/A	N/A	In Progress		Bid Expected 11/17/14
Wedgeworth Elem	Shade Structure	Complete	Complete	Complete	In Progress	Construction Start Sched. 11/17/14

Previously Reported Items - Gray

Changes And Progress Since Last Report - Blue

School Environment

Facilities Improvements



Next Report – December 11, 2014