




# Hacienda La Puente Unified School District

## Measure BB - Bond Projects Monthly Report



Regular Board Meeting  
July 25, 2019

## Business Services Division

# Latest News

- Special Board Meeting July 17, 2019
  - Second interviews of Project Management Firms
- Nelson ES construction document pending DSA backcheck
- Los Altos ES 21<sup>st</sup> century classroom construction document submitted to DSA on July 2, 2019

# Planning

- ❑ Architects are preparing design documents for Phase 1 and Phase 2 of the 21<sup>st</sup> Century Classroom and Interim Housing projects
- ❑ Fire Alarm
  - ❑ Currently in progress for 16 sites
    - ❑ 13 Fire Alarms
    - ❑ 2 Fire Alarm Replacements
    - ❑ 1 Fire Alarm Update
- ❑ Drinking Fountain
  - ❑ Currently in progress for 38 sites
- ❑ The next slide shows the current status of the projects

Phases 1 & 2 of Measure BB Bond Program  
Architects' Progress Percentages

July 19 2019

| Project                                     | Architect | Project Initiation<br>2% |                    | Development of<br>Architectural Program<br>2% |                    | Schematic Design<br>9% |                    | Design Development<br>14% |                    | Construction<br>Documents<br>33% |                    | Bidding/DSA<br>5% |                    | Construction<br>Administration<br>25% |                    | Close-Out<br>10% |                    | Total<br>Progress |
|---------------------------------------------|-----------|--------------------------|--------------------|-----------------------------------------------|--------------------|------------------------|--------------------|---------------------------|--------------------|----------------------------------|--------------------|-------------------|--------------------|---------------------------------------|--------------------|------------------|--------------------|-------------------|
|                                             |           | Progress                 | Project's<br>Share | Progress                                      | Project's<br>Share | Progress               | Project's<br>Share | Progress                  | Project's<br>Share | Progress                         | Project's<br>Share | Progress          | Project's<br>Share | Progress                              | Project's<br>Share | Progress         | Project's<br>Share |                   |
| Cedarlane Academy- Interim Housing          | PBK       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 100.0%                    | 14.0%              | 95.0%                            | 31.4%              | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 58.35%            |
| Cedarlane Academy - 21st Century Classrooms | PBK       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 65.0%                  | 5.9%               | 0.0%                      | 0.0%               | 0.0%                             | 0.0%               | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 9.85%             |
| Grandview K-8 - 21st Century Classrooms     | HED       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 70.0%                     | 8.4%               | 0.0%                             | 0.0%               | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 21.40%            |
| Los Altos ES - Interim Housing              | TDM       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 100.0%                    | 14.0%              | 100.0%                           | 33.0%              | 100.0%            | 5.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 65.00%            |
| Los Altos ES - 21st Century Classrooms      | TDM       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 100.0%                    | 14.0%              | 100.0%                           | 16.5%              | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 43.50%            |
| Mesa Robles K-8 - Interim Housing           | TBP       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 100.0%                    | 0.0%               | 75.0%                            | 0.0%               | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 0.00%             |
| Mesa Robles K-8 - 21st Century Classrooms   | PBK       | 0.0%                     | 0.0%               | 0.0%                                          | 0.0%               | 0.0%                   | 0.0%               | 0.0%                      | 0.0%               | 0.0%                             | 0.0%               | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 0.00%             |
| Nelson ES - 21st Century Classroom          | TDM       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 70.0%                     | 14.0%              | 50.0%                            | 16.5%              | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 43.50%            |
| Newton MS - Interim Housing                 | HED       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 100.0%                    | 14.0%              | 90.0%                            | 29.7%              | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 56.70%            |
| Newton MS - 21st Century Classrooms         | HED       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 60.0%                     | 8.4%               | 0.0%                             | 0.0%               | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 21.40%            |
| Sparks MS - 21st Century Classrooms         | HED       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 70.0%                     | 8.4%               | 0.0%                             | 0.0%               | 0.0%              | 0.0%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 21.40%            |
| Workman ES - 21st Century Classrooms        | SVA       | 100.0%                   | 2.0%               | 100.0%                                        | 2.0%               | 100.0%                 | 9.0%               | 100.0%                    | 14.0%              | 100.0%                           | 33.0%              | 75.0%             | 3.8%               | 0.0%                                  | 0.0%               | 0.0%             | 0.0%               | 63.75%            |

# Work in Progress

Preparing foundation for interim housing at  
Los Altos Elementary



# Work in Progress

21<sup>st</sup> Century sample room at Los Molinos Elementary





***Thank you!***