


Board of Education Update

Special Board Meeting - August 24, 2021





Discussion Items:

Measure BB Overview

Bond Timeline

Bond Official Project Statement

Citizens Bond Oversight Committee (CBOC)

Snapshot of Current Expenditures

Design Development

Budgetary Estimates

Expenditure Projections

Factors Effecting Cost Differences

School Phasing

Concerns and Discussion



MEASURE BB BOND

During the General Election held on November 8, 2016, local registered voters passed Measure BB, which authorized the District to issue up to \$148,000,000 in Bonds to use on capital facilities and upgrade projects to enhance the District's ability to offer 21st century classrooms and technology. On June 1, 2017, the Board of Education adopted a resolution that approved the initial issuance of \$70,000,000 in General Obligation Bonds.



Measure BB Timeline & Key Dates



Board Passes a Resolution to Authorizing the District to Seek Passage of the Bond

Board Establishes Citizens Bond Oversight Committee (CBOC) Board Adopts Resolution to Issue \$70 Million in Bonds

Board Appoints Director of Facilities for Bond Board Approves Phases I and II Schools Board Approves Design Guidelines for Pre K-8 prepared by HED and 21st Century Committee

Interim Housing Installation begins at Los Altos ES

November 8, 2016

March 1, 2017

June 28, 2017

October 2018

April 2019

September 26, 2019

August 11, 2016

January 12, 2017

June 1, 2017

August 24, 2017

March 28, 2019

September 2019

Voters Pass Measure BB Bond CBOC Meets for First Time

District Begins Sale of \$70 Million in Series A Bonds 21st Century Classroom Committee Formed Director of Facilities for Bond goes on leave & resigns in May of 2019 Board Approves Phases III and IV Schools





Measure BB Timeline & Key Dates



District Contracts with Cumming for Bond Project Management as well as CM for Phases I & II Bids for 21st Century Renovations are Awarded for Workman, Los Altos & Nelson Elem. Schools

Bids for 21st Century Renovations are Awarded for Mesa Robles and Cedarlane Construction at Workman, Los Altos & Nelson Elem. Schools is substantially complete DSA approves plans for Last three Phase I & II sites: Newton, Grandview and Sparks Elementary

November 2019

June 8, 2020

November 2020

June 10, 2021

July 2021

October 2019

April 23, 2020

October 8, 2020

April 2021

July 2021

Fire Alarm projects begin

Construction Starts (Workman ES/Nelson ES/ Los Altos ES)

Work begins at Mesa Robles and Cedarlane District Contracts with Cumming as CM for Phases III & IV Architects begin site visits and investigation for Phase III and IV schools at Orange Grove, California, Grazide, Baldwin, Sunset, Los Molinos, Fairgrove and Stimson

Measure BB Bond Ballot & Official Statement

EXHIBIT B

(Full Text Ballot Proposition of the Hacienda La Puente Unified School District Bond Measure Election November 8, 2016

The following is the full proposition presented to the voters by the Hacienda La Puente Unified School District.

Protect Quality Education in Hacienda La Puente Local Measure. "To provide modern classroom technology and facilities students need for college/career success, continue advanced programs in math, science and the arts, acquire, construct and repair classrooms/facilities/sites/equipment, permit smaller classes, and protect Hacienda La Puente's quality of education, shall Hacienda La Puente Unified School District issue up to \$148,000,000 in bonds at legal rates, with an independent citizens' oversight committee, and all money staying local?"

PROJECT LIST

The Governing Board of the Hacienda La Puente Unified School District is committed to protecting the quality of education in our local schools by (i) funding advanced programs in math, science, technology and the arts, and (ii) providing facilities and equipment needed for career and technology education classes so students are prepared for college and good-paying jobs in fields like science, technology and the skilled trades. To that end, the Board evaluated the District's urgent and critical facility needs, including safety issues, class size maintenance, computer and information technology, and prepared a Facility Master Plan which is incorporated herein in its entirety, in developing the scope of projects to be funded. The Board concluded that if these needs are not addressed now, the problems will only become more pressing and expensive to address. Therefore, in approving this Project List, the Governing Board determines that the District must:

NEW ISSUE - BOOK-ENTRY ONLY

Fitch: "AAA"
Moody's: "Aa2"
S&P: "AA-"

See "Ratings" herein.

In the opinion of Hawkins Delafield & Wood LLP, Bond Counsel to the District, under existing statutes and court decisions and assuming continuing compliance with certain tax covenants described herein, (i) interest on the Bonds is excluded from gross income for Federal income tax purposes pursuant to Section 103 of the Internal Revenue Code of 1986, as amended (the "Code"), and (ii) interest on the Bonds is not treated as a preference item in calculating the alternative minimum tax imposed on individuals and corporations under the Code; such interest, however, is included in the adjusted current earnings of certain corporations for purposes of calculating the alternative minimum tax imposed on such corporations. In addition, in the opinion of Bond Counsel to the District, under existing statutes, interest on the Bonds is exempt from personal income taxes imposed by the State of California. See "TAX MATTERS" herein.

\$70,000,000 Hacienda La Puente Unified School District (County of Los Angeles, California) General Obligation Bonds, 2016 Election, 2017 Series A

Dated: Date of Delivery

Due: August 1, as shown on inside cover.

The Hacienda La Puente Unified School District (the "District") is issuing its \$70,000,000 General Obligation Bonds, 2016 Election, 2017 Series A (the "Bonds"). The Bonds are being issued pursuant to the laws of the State of California (the "State") and a resolution adopted by the Board of Education of the District. See "Introduction — The Bonds" herein.

The Bonds are being issued to finance the acquisition and improvement of various capital facilities of the District, as authorized in the District bond proposition submitted at a general election of the registered voters of the District held on November 8, 2016, to pay interest through February 1, 2020 and to pay certain costs of issuance in connection with the Bonds. The Bonds will be the first series of bonds issued under such voter authorization. See "Plan of Finance" and "Estimated Sources and Uses of Funds" herein.

The Bonds will be issued in denominations of \$5,000 principal amount or integral multiples thereof and are payable as to principal amount or redemption price at the office of U.S. Bank National Association which has been appointed as agent of the Treasurer and Tax Collector of Los Angeles County to act as Paying Agent for the Bonds (the "Paying Agent"). Interest on the Bonds is payable on February 1 and August 1 of each year, commencing on February 1, 2018. See "The Bonds — General Provisions" herein.

The Bonds are issued in fully registered form and, when delivered, will be registered in the name of Cede & Co., as nominee of The Depository Trust Company ("DTC"). DTC will act as securities depository for the Bonds as described herein at Appendix E — "Book-Entry Only System."

The Bonds are subject to optional and mandatory sinking fund redemption prior to maturity. See "The Bonds - Redemption" herein.

The Bonds are general obligation bonds of the District and are payable from *ad valorem* property taxes levied by the County of Los Angeles on property within the District which the Board of Supervisors of the County of Los Angeles is empowered and obligated to levy upon all property within the District subject to taxation by the District without limitation of rate or amount (except as to certain personal property which is taxable at limited rates) for the payment of the principal of and interest on the Bonds, all as more fully described herein.

This cover page is not intended to be a summary of the Bonds or the security thereof. Investors are advised to read the Official Statement in its entirety to obtain information essential to the making of an informed investment decision.

The Bonds will be offered when, as and if issued by the District and received by the Underwriter, subject to the approval of legality by Hawkins Delafield & Wood LLP, Los Angeles, California, Bond Counsel to the District, and certain other conditions. Certain legal matters will also be passed upon for the District by its Disclosure Counsel, Hawkins Delafield & Wood LLP, Los Angeles, California, and for the Underwriter by its counsel, Norton Rose Fulbright US LLP, Los Angeles, California. The Bonds in book-entry form will be available for delivery through the facilities of DTC on or about July 11, 2017.



RBC Capital Markets*

Dated: June 28, 2017

Bond Project Statement



HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT

15959 EAST GALE AVENUE · P.O. BOX 60002 · CITY OF INDUSTRY, CALIFORNIA 91716-0002 · (626) 933-3800

CYNTHIA PARULAN-COLFER, Superintendent

Members of the Board
PENNY FRAUMENI, President
JOSEPH K. CHANG, Ph.D., Vice President
GINO KWOK, Esq., Clerk
ANTHONY DUARTE, Member
MARTIN G. MEDRANO. Member

RESOLUTION OF THE GOVERNING BOARD OF
HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT
ORDERING A SCHOOL BOND ELECTION; ESTABLISHING SPECIFICATIONS OF THE
ELECTION ORDER; AUTHORIZING THE SUPERINTENDENT OR DESIGNEE TO
FILE A TAX RATE STATEMENT; AND AUTHORIZING THE GOVERNING BOARD TO
FILE A BALLOT ARGUMENT IN SUPPORT OF THE BOND MEASURE TO
BE VOTED ON AT THE ELECTION

THE PROJECTS

Proceeds of the Bonds will be used to pay costs of issuance of the Bonds and for the purposes specified in the District's bond proposition submitted at the Election, which includes any of the following: providing the facilities and equipment needed for career training, advanced programs in math, science, technology, music, visual and performing arts programs, and technical education classes; Repairing or replacing worn out roofs, floors, plumbing, and electrical systems, providing improved, upto-date- technology infrastructure and repairing athletic facilities and infrastructure; upgrading and repairing fire alarm systems to automatic systems, fire safety equipment, sprinklers and fire safety doors and security systems including security lighting, fencing, smoke detectors and emergency communications systems; installing energy efficient systems, improving heating, ventilation, air conditioning and lighting systems; upgrading instructional technology, providing and maintaining up-todate technology including data and communication equipment, wireless systems, telecommunications and Internet and network connections; and upgrading and replacing electrical wiring, data networks and broadband, computers, hardware and infrastructure systems, classroom, and library technology and teaching equipment.



CIENDA LA PUENTE

STUDENTS STAFF PARENTS CVRA COMMUNITY DISTANCE LEARNING

COMMUNITY

Adult Education Citizens Bond Oversight Committee (CBOC)

Chinese Lunar New Year 2021 **Facility Use Requests**

Massure BB Bond Inform Open House Fair 2019 Our Community

Peachlar Online Fliers Social Media Directory State of the District 2020

Voter Registration Form Web Accessibility Wedgeworth School Project

Principal for a Day 2021

OVERVIEW OF THE CITIZENS' BOND **OVERSIGHT** COMMITTEE (CBOC)

In June 2000, the voters of the State of California authorized an amendment to the California Constitution (Proposition 39) that lowered the voter approval requirement from 2/3 to 55% for local bonds and that required the formation of a committee of appointed citizens to oversee the expenditure of bond funds, annual performance audit and financial audit of bond projects. Proposition 39 provides that the CBOC shall have at least seven (7) members who shall serve a minimum term of two (2) years and for no more than three (3) consecutive terms

Purpose

Because the Hacienda La Puente Unified School District ("District") elected to pursue a bond election under the provisions of Proposition 39, State Law requires the District to establish a CBOC appointed by the District's Governing Board. The ommittee's purposes are

> To actively inform the public cerning the expenditures d revenues. and report on the diture of

Citizens Bond Oversight Committee (CBOC)

CBOC MEETING NOTICE

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT

Citizens Bond Oversight Committee Meeting (Virtual Online)

You are invited to a Zoom webinar

When: Jun 2, 2021 06:30 PM Pacific Time (US and Canada)

Topic: Citizens Bond Oversight Committee (CBOC) Virtual Meeting Register in advance for this webinar:

https://hlpusd-k12-

ca.zoom,us/webinar/register/WN_oUYzIIGxSpq4kQxk0aO3Fw

After registering, you will receive a confirmation email containing information about joining the webinar.

Should you wish to provide public comment and address the CBOC committee, please email your request to

hlpusdbusiness@hlpusd.k12.ca.us by 12:00 noon the day before the meeting. Please provide your first and last name and guestion/concern you would like to present to the Committee. You may share your comments verbally for a period of up to three minutes.

Any individuals requiring disability-related accommodations may contact the Office of the Superintendent, 15959 E. Gale Avenue, Hacienda Heights, at (626) 933-3800: or fax (626) 855-3505, at least 48 hours before the meeting and will be handled on a case-by-case basis and in accordance with the Americans. Disability Act and Governor Newsom's Executive Order N-35-20.



UNE 2, 2021 CBOC MEETING

MARCH 3, 2021 CBOC MEETING

IANUARY 6, 2021 CBOC MEETING

DECEMBER 2, 2020 CBOC MEETING

SEPTEMBER 2, 2020 CBOC MEETING

UNE 3, 2020 CBOC MEETING

CH 4, 2020 CBOC MEETING

CONSTRUCTION **ESTIMATES PHASES 1-**9 AS OF JULY 2021

BOND BUDGETARY

▲ Measure BB Budget Construction Estimates.xlsx

CITIZENS BOND OVERSIGHT COMMITTEE (CBOC)

- Leticia Covarrubias
- Charlie Klinakis
- Louis Perez
- Olivia Roberts Reina Schmitz

have any questions, please ontact Lelia Gonzalez at (626) 933-3820 or davidson@hlpusd.k12.ca.us

- > Bond Information
- > CBOC Annual Reports
- > 21st Century Classroom Design Presentation and Showcase (March 20, 2017) (PDF)
- 21st Century Classroom Field Trip - Downey, Anaheim, Buena Park (March 20, 2017) (PDF)
- > Facilities Advisory Committee 7-11 Report (February 23, 2010) (PDF)

ADOPTED CONTRACTS

BOND AUDIT REPORT



> Bond Audit

Conducted yearly by an independent auditor, reported to Board and posted to the District website

Transparency & Oversight

> Citizens Bond Oversight Committee (CBOC)



The CBOC established pursuant to Education Code and Prop 39 accountability and is subject to the Ralph **Brown Public Meetings Act**




The Committee has three primary duties: 1). Inform the Public 2). Review expenditures 3). Present an Annual Report to the Board



The Committee shall consist of a minimum of 7 members appointed by the Board and those members shall fall under certain qualifications



Citizens Bond Oversight Committee Website











Expenditures:

Total Cost of Issuance (Final)	\$ 465,750.00
Material & Supplies & Packing costs	\$ 11,227,922.62
Other Contracted Services	\$ 2,066,258.01
Attorney Fees	\$ 52,571.44
Site work & Construction	\$ 21,161,468.27
Architect & Engineering Fees	\$ 1,550,648.53
Division of the State Architect Fees	\$ 233,048.56
Fees (Inspect & Geo) & Change orders	\$ 674,730.97
Total Expenditures to Date:	\$ 37,432,398.40
Committed Amounts to Date:	\$ 7,547,426.01
Total Expenditures and Committed	



44,979,824.41





Bond Expenditures & Committed Amounts as of August 4, 2021



1st Issuance \$70 Million (6/1/2017) \$70,000,000

- \$44,979,824

Balance of 1st Issuance \$25,020,176

2nd Issuance Available \$78 Million

Total Measure BB Funding Available:

\$103,020,176





Early Design Development

"What is in a Model 21st Century Classroom?"

niture: Chairs and tables able to be easily rearranged to support Kagan coopera mall group collaboration, and discussions groups.

ogy: Network infrastructure to support a 1-1 student to computing device struct red and wireless network connections to support a classroom set of mobile com e instructional and curriculum resources.

Display: Visible to entire class, connections to teacher computer, internet base

<u>oility</u>: Allows teacher to move around the classroom with a wireless teacher tab <u>ication System for Teacher</u>: Allows teacher to be heard by all students through

cers

Storage Cabinets Integrated into Cabinetry


hing Workstation: Movable workstation that is flexible to support instructional a


<u>oonders:</u> Wireless student devices to collect individual student feedback and in <u>s to support instruction</u>: All surfaces covered with Tackboard or Whiteboard, to n and display of work.

etwork cabling/ports: Sufficient to support current technology. Mounted clean Storage Space: Includes integrated power to support charging mobile devices ergy efficient and controlled to facilitate electronic display and projection sh modern surfaces and finishes in school colors

and Flexibility: Ability to accommodate future technology and growth.

the following slides for sample room layouts and diagrams:







Design Development

- June 1, 2017 Facilities Director for Bond is hired
- October of 2017 Bond Department and select staff visit other districts that have undergone 21st Century renovations
- November 2017 Bond Department devices strategies to gather data from stakeholders
- April of 2018 District hires HED Architects to develop 21st Century Guidelines for grades Pre-K to 8th general education classrooms, science labs and music rooms
- November 29, 2018 21st Century Classroom Committee meets for the first time. Six (6) meetings took place between November and March of 2019/

March 28, 2019 Board Approves HED Architects Programing Guide for Pre-K to 8th



Overview

The design guidelines are divided into (4) parts as listed below:

- 1. 3D Furniture, Finishes, and Equipment (FF&E) diagrams
- 2. Technology and Equipment Recommendations
- 3. Wall & Floor Finish Recommendations
- 4. Budgetary Tool for Cost Estimation

These 3D FF&E Diagrams cover the following Grade Levels & class subjects:

- Pre-K to Kindergarten, general education
- · Grades 1-3, General Education
- · Grades 4-6, General Education
- · Grades 7-8, General Education
- Grades 7-8, Music Room
- Grades 7-8, Science Lab








Scope of Work Outlined for Phase I & II

Phase I & II

- New LVT Flooring in General Ed Classes
- ☐ Concrete Flooring in Arts & Science Rooms
- New Tackable Wall Board to All Walls
- ☐ New Counter and Sink (only where previously one existed)
- New Plumbing Valves Per Fixture
- ☐ New White Boards (2)
- New Interactive Monitor
- New Enhanced Class Audio Technology
- New Upgraded Wire Cabling Infrastructure
- New Furniture
- ☐ Interim Housing
- ☐ Other Construction Work
 - ☐ Ceiling Tiles; Drinking Fountains; Abatements; Fire Alar





2018 Preliminary Budget Estimates

21st Century Classroom Construction Cost Estimate
Per Classroom

(For Budgetary Purposes Only - 3/27/2018)

Item	Cost
Demo existing casework including existing sinks	\$2,000.00
Demo existing non functioning heating/cooling duct work and framing at window wall.	\$1,000.00
New flooring	\$5,000.00
Wall with tackable surface material	\$1,000.00
Provide and install two 8x4 magnetic whiteboards	\$300.00
Provide and install new pull down projector screen	\$250.00
Patch and paint walls (three coats) including existing window frame.	\$3,000.00
Options for new paintable material over existing plywood	\$1,000.00
Paint existing doors, door trim, door jamb	\$500.00
Replace existing window panes with Lexan	\$3,000.00
patch and repair existing ceilings	\$2,400.00
Window shades/blinds	\$1,700.00
Replace 2 existing wall mounted HVAC interior grilles	\$800.00
Sink upgrades (ADA) and relocation if required	\$900.00
door hardware	\$1,000.00
clock and speaker	\$1,000.00
Data wiring and adding more access point devices	\$1,000.00
Electrical wiring	\$2,000.00
Lighting fixture repair/replacement	\$1,000.00
Monitors and/or Projectors	\$5,000.00
Subtotal classroom cost	\$33,850.00
20% for Ada upgrades	\$6,770.00
15% contractors Profit and overhead	\$6,093.00
Misc allowances for scheduling, abatement and unforeseen conditions (10% of const cost)	\$4,671.30
Total for classroom construction cost	\$51,384.30



Soft Cost and FFE

10% Contingency (change orders)	\$5,138.43
2% DSA fees	\$1,027.69
Negotiated Fee for Architect for 21st Century Classroom Design	\$5,138.43
3% construction inspection fees	\$1,541.53
1% for test and lab fees	\$513.84
PLA Monitoring fee per classroom	\$2,000.00
Sub Total for classroom construction cost and soft costs	\$15,359.92
Computers purchased by district	\$20,000.00
Classroom furniture purchased by District	\$20,000.00
TOTAL Soft Cost and FFE	\$55,359.92

\$51,384.30

Construction + Soft Cost Classroom \$106,744



Phase I and II Estimates

December 5th, 2018 CBOC Committee Meeting

Estimated Project Cost for 21st Century Classrooms and Interim Housing Projects (Phases 1 & 2)


\$130,219* per Classroom

^{*} This amount includes site work for ADA upgrades

	School	Estimated Number of Classrooms	21st Century Classrooms	Interim Housing	Total Per Site
)[Cedarlane K-8	26	\$3,355,349.57	\$1,210,595.84	\$4,565,945.41
'	Grandview K-8	27	\$3,482,356.28	\$0.00	\$3,482,356.28
	Los Altos ES	19	\$2,608,140.14	\$928,734.54	\$3,536,874.68
	Mesa Robles K-8	39	\$4,755,024.50	\$1,401,661.88	\$6,156,686.38
s	Nelson ES	20	\$2,704,606.66	\$0.00	\$2,704,606.66
	Newton MS	25	\$3,235,759.42	\$1,195,858.00	\$4,431,617.42
	Sparks MS	19	\$2,608,140.14	\$0.00	\$2,608,140.14
	Workman ES	23	\$3,034,117.00	\$0.00	\$3,034,117.00
	Total:	198	\$25,783,493.71	\$4,736,850.26	\$30,520,343.97

https://www.hlpschools.org/file/1522480830219/1379140869497/8205258015378305929.pdf

September 26, 2019 - Presentation to the Board



Bond Expenditures as of September 20, 2019

\$ 465,750
97,877
<u>508,909</u>
1,072,536
11,090,532
\$ 32,000,000
6,000,000
1,000,000
5,300,000
5,000,000
<u>6,000,000</u>
\$ 67,463,068

Cumming Early Conceptual Estimated Costs

ITEM	\$ per RM	Quantity	Units	Total		
Bonds	\$3,154.00	25	EA	\$78,850.00		
General Conditions	\$5,395.00	25	EA	\$134,875.00		
Mobilization / Demobilzation	\$1,200.00	25	EA	\$30,000.00		
Temp Fence / Facilities	\$300.00	25	EA	\$7,500.00		
Phasing Remobilization	\$320.00	25	EA	\$8,000.00		
Closeout s	\$200.00	25	LS	\$5,000.00		
Utility Safe Off by Phase	\$300.00	25	EA	\$7,500.00		
Site Demolition	\$4,800.00	25	SF	\$120,000.00		
Clear and Grub	\$500.00	25	SF	\$12,500.00		
VCT/CRPT Flooring Demo	\$1,440.00	25	EA	\$36,000.00		
Casework Demolition	\$2,400.00	25	EA	\$60,000.00		
Selective Ceiling tile Demo	\$576.00	25	EA	\$14,400.00		
Ceiling tile Replacement	\$1,728.00	25	EA	\$43,200.00		
Electrical / Data Demo	\$1,000.00	25	EA	\$25,000.00		
Fencing and Gates	\$200.00	25	EA	\$5,000.00		
Framing	\$4,500.00	25	EA	\$112,500.00		
Millwork/Casework	\$3,000.00	25	EA	\$75,000.00		
Door Hardware	\$3,000.00	25	EA	\$75,000.00		
Floor Prep	\$2,400.00	25	EA	\$60,000.00		
Flooring Installation	\$8,640.00	25	EA	\$216,000.00		
Base Coving installation	\$300.00	25	EA	\$7,500.00		
Tile Patch Wall and Floor	\$120.00	25	EA	\$3,000.00		
Interior Painting	\$4,800.00	25	EA	\$120,000.00		
Markerboards/Magnetic	\$1,800.00	25	EA	\$45,000.00		
Tackable Wall Coverings	\$10,240.00	25	EA	\$256,000.00		
Restroom Accessories	\$240.00	25	EA	\$6,000.00		
Exit Signage	\$350.00	25	EA	\$8,750.00		
Room Signage	\$250.00	25	EA	\$6,250.00		
TV Mount	\$500.00	25	EA	\$12,500.00		
Fire Extinguisher	\$250.00	25	EA	\$6,250.00		
Rough Plumbing	\$3,500.00	25	EA	\$87,500.00		
Finish Plumbing	\$2,500.00	25	EA	\$62,500.00		
Rough Electrical	\$8,600.00	25	EA	\$215,000.00		
Finish Electrical	\$3,800.00	25	EA	\$95,000.00		
Rough Data/LV	\$6,500.00	25	EA	\$162,500.00		
Finish Data/LV	\$3,360.00	25	EA	\$84,000.00		
Grading / Excavation	\$1,600.00	25	SF	\$40,000.00		
PCC Sidewalks	\$7,200.00	25	SF	\$180,000.00		
Allowance	\$6,800.00	25	EA	\$170,000.00		
	\$107,763.00					
Constructio	- TOTAL		to co.	1 075 00		
	n TOTAL n Per Classroom			4,075.00 ,763.00		

	imate	d Construction Costs	Percent %	Amount \$
.0	DIF	RECT CONSTRUCTION COSTS (No Mark Up)		\$2,209,141.50
	1.1	GENERAL CONDITIONS AND REQUIREMENTS	5.00%	\$134,703.75
	1.2	GC BONDS AND INSURANCE	3.00%	\$80,822.25
	1.3	GC OVERHEAD AND PROFIT	10.00%	\$269,407.50
	1.4 (CONSTRUCTION COSTS (With Mark Up)	TOTAL	\$2,694,075.00
.0	COL	NSTRUCTION ESCALATION AND CHANGE ORDER CONTIGE	NCY	
		CONSTRUCTION COST FOR CWA	6.67%	\$179,694.80
	2.2	CONSTRUCTION CHANGE ORDER CONTINGENCY	10.00%	\$269,407.50
			SUBTOTAL	\$449,102.30
	EST	MATED CONSTRUCTION COST AT BID TIME (Escalated)	TOTAL	\$3,143,177.30
^	EIII	DAILCHINGS FIVTHDES FOUNDMENT (FFSE)		
0		RNISHINGS, FIXTURES, EQUIPMENT (FF&E)	\$20,000.00	\$500,000.00
5	3.1	FURNISHINGS, FIXTURE, EQUIPMENT (FF&E)		
_	3.2	CLASSROOM TECHNOLOGY	\$20,000.00 TOTAL	\$500,000.00 \$1,000,000.00
	FF&	<u> </u>	IOIAL	\$1,000,000.00
0	ARC	HITECTURAL DESIGN SERVICES		
٦	4.1	ARCHITECTURAL SERVICES DESIGN FEE	10.00%	\$314,317.73
	ARC	HITECTURAL DESIGN SERVICES	TOTAL	\$314,317.73
_	D10	TRIOTIC PERION PILACE		
0.0		TRICT'S DESIGN PHASE GENCY		
	F 4	DISTRICT'S DESIGN		
	5.1		5.00%	\$15,715.89
	PHA	SE CONTINGENCY		
	PHA		5.00% TOTAL	\$15,715.89 \$15,715.8 9
0	DIST	SE CONTINGENCY	TOTAL	\$15,715.89
0	PHA DIST	SE CONTINGENCY TRICT'S DESIGN PHASE CONTINGENCY	1.00%	\$15,715.89 \$44,574.95
.0	OT 6.1	SE CONTINGENCY TRICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS	TOTAL	\$15,715.89
.0	OT 6.1	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES	1.00%	\$15,715.89 \$44,574.95
.0	OT 6.1 6.2	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES	1.00% 0.50%	\$15,715.89 \$44,574.95 \$22,287.48
.0	OT 6.1 6.2 6.3	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES	1.00% 0.50% 6.50%	\$15,715.89 \$44,574.95 \$22,287.48 \$269,306.52
.0	OT 6.1 6.2 6.3 6.4	SE CONTINGENCY (RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH	1.00% 0.50% 6.50% 0.10%	\$15,715.89 \$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18
.0	OT 6.1 6.2 6.3 6.4 6.5	SE CONTINGENCY (RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF)	1.00% 0.50% 6.50% 0.10% 0.40%	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71
.0	OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE	1.00% 0.50% 6.50% 0.10% 0.40% 0.00%	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00
.0	OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS	1.00% 0.50% 6.50% 0.10% 0.40% 0.00%	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98
.0	OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE	1.00% 0.50% 6.50% 0.10% 0.40% 0.00% 0.40%	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99
.0	OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE ADVERTISING, REPROGRAPHICS, PRINTING, POSTAGE	1.00% 0.50% 6.50% 0.10% 0.40% 0.40% 0.20% 0.10%	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99 \$3,457.50 \$55,005.60
.0	OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE ADVERTISING, REPROGRAPHICS, PRINTING, POSTAGE DSA PLAN CHECK REVIEW, APPROVAL, CERTIFICATION	1.00% 0.50% 6.50% 0.10% 0.40% 0.40% 0.20% 0.10% 1.75%	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99 \$3,457.50 \$55,005.60
.0	OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10 6.11 6.12	SE CONTINGENCY (RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE ADVERTISING, REPROGRAPHICS, PRINTING, POSTAGE DSA PLAN CHECK REVIEW, APPROVAL, CERTIFICATION DSA PROJECT INSPECTION	1.00% 0.50% 6.50% 0.10% 0.40% 0.40% 0.20% 0.10% 1.75%	\$15,715.89 \$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99 \$3,457.50
0	OTI 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10 6.11 6.12 6.13	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE ADVERTISING, REPROGRAPHICS, PRINTING, POSTAGE DSA PLAN CHECK REVIEW, APPROVAL, CERTIFICATION DSA PROJECT INSPECTIONS, MATERIALS TESTING	1.00% 0.50% 6.50% 0.10% 0.40% 0.00% 0.40% 0.20% 0.10% 1.75% 1.50%	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99 \$3,457.50 \$55,005.60 \$47,147.66
	PHA DIST OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10 6.11 6.12 6.13 OTH	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE ADVERTISING, REPROGRAPHICS, PRINTING, POSTAGE DSA PLAN CHECK REVIEW, APPROVAL, CERTIFICATION DSA PROJECT INSPECTION DSA SPECIAL INSPECTION STORMWATER MANAGEMENT SERVICES ER (NON DESIGN) SOFT COSTS	1.00% 0.50% 6.50% 0.10% 0.40% 0.00% 0.40% 0.10% 1.75% 1.50% 0.75% 0.00%	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99 \$3,457.50 \$55,005.60 \$47,147.66 \$23,573.83 \$0.00
	PHA DIST OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10 6.11 6.12 6.13 OTH	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE ADVERTISING, REPROGRAPHICS, PRINTING, POSTAGE DSA PLAN CHECK REVIEW, APPROVAL, CERTIFICATION DSA PROJECT INSPECTION DSA SPECIAL INSPECTION STORMWATER MANAGEMENT SERVICES ER (NON DESIGN) SOFT COSTS	1.00% 0.50% 6.50% 0.10% 0.40% 0.00% 0.40% 0.20% 0.10% 1.75% 1.50% 0.75%	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99 \$3,457.50 \$55,005.60 \$47,147.66 \$23,573.83 \$0.00
	PHA DIST OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10 6.11 6.12 6.13 OTH	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE ADVERTISING, REPROGRAPHICS, PRINTING, POSTAGE DSA PLAN CHECK REVIEW, APPROVAL, CERTIFICATION DSA PROJECT INSPECTION DSA SPECIAL INSPECTION STORMWATER MANAGEMENT SERVICES ER (NON DESIGN) SOFT COSTS LL PROJECT COST GRAI	1.00% 0.50% 6.50% 0.10% 0.40% 0.40% 0.00% 0.40% 0.10% 0.10% 0.75% 0.00% 0.75% 0.00% TOTAL	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99 \$3,457.50 \$55,005.60 \$47,147.66
	PHA DIST OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10 6.11 6.12 6.13 OTH	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE ADVERTISING, REPROGRAPHICS, PRINTING, POSTAGE DSA PLAN CHECK REVIEW, APPROVAL, CERTIFICATION DSA PROJECT INSPECTION DSA SPECIAL INSPECTIONS, MATERIALS TESTING STORMWATER MANAGEMENT SERVICES ER (NON DESIGN) SOFT COSTS LL PROJECT COST GRA	1.00% 0.50% 6.50% 0.10% 0.40% 0.40% 0.20% 0.10% 1.75% 0.00% 1.50% 0.75% 0.00% TOTAL	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99 \$3,457.50 \$55,005.60 \$47,147.66 \$23,573.83 \$0.00 \$502,814.39
	PHA DIST OT 6.1 6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10 6.11 6.12 6.13 OTH	SE CONTINGENCY RICT'S DESIGN PHASE CONTINGENCY HER (NON-DESIGN) SOFT COSTS BOND ISSUANCE FEES LEGAL SERVICES CONSTRUCTION MANAGEMENT SERVICES COMMUNITY OUTREACH MOVE MANAGEMENT (STUDENTS, STAFF) SITE CIVIL ENGINEER ALLOWANCE ENVIRONMENTAL & HAZARDOUS MATERIALS REPORTS LABOR & CWA COMPLIANCE ADVERTISING, REPROGRAPHICS, PRINTING, POSTAGE DSA PLAN CHECK REVIEW, APPROVAL, CERTIFICATION DSA SPECIAL INSPECTION DSA SPECIAL INSPECTIONS, MATERIALS TESTING STORMWATER MANAGEMENT SERVICES ER (NON DESIGN) SOFT COSTS LL PROJECT COST GRA	1.00% 0.50% 6.50% 0.10% 0.40% 0.40% 0.20% 0.10% 1.75% 0.00% 1.50% 0.75% 0.00% TOTAL	\$44,574.95 \$22,287.48 \$269,306.52 \$4,143.18 \$12,572.71 \$0.00 \$13,829.98 \$6,914.99 \$3,457.50 \$55,005.60 \$47,147.66 \$23,573.83 \$0.00 \$502,814.39

Cedarlane Academy


Total Construction \$2,694,075

Soft Cost + FFE \$2,281,950

Interim Housing \$1,291,498

CEDARLANE TOTAL \$6,267,523

CEDARLANE 2018 \$4,565,945



Projected Expenditures if District Maintains the Same Course

Classroom Upgrades				
Phase	Classroom Upgrades	Interim Housing		
Phases I and II	\$36,688,433	\$4,642,827		
Phases III and IV	\$32,680,451	\$6,969,270		
Phases V	\$57,246,086	\$5,268,150		
Phases VI and VII	\$31,425,988	\$6,423,550		
Phases VIII and IX	\$17,617,999	\$4,588,250		
TOTAL	\$175,658,957	\$27,892,047		

Other Construction Work		
Project	Estimate	
Fire Alarm	\$13,316,898	
Ceiling Replacement	\$4,573,414	
Drinking Fountains/BF	\$774,500	
Abatement	\$2,901,207	
TOTAL	\$21,566,019	

Project	Estimate
Classroom Upgrades	\$175,658,957
Interim Housing	\$27,892,047
Other Construction Work	\$21,566,019
TOTAL CONSTRUCTION	\$225,117,023



Factors Effecting the Cost Differentials

- Factors Effecting the Cost Differences Between the 2018 Estimates and Current Expenditures
 - Minor Scope Changes
 - Tackable wall surfaces increased from one wall to four
 - Projector changed to touchscreen monitor
 - Technology scopes finalized after the initial estimates
 - 2018 Estimates Did Not Include all Contractor Costs such as:
 - Bonds and insurance
 - General Contractor mobilization
 - General conditions
 - 2018 Estimates did not address construction cost escalation
 - 2018 Calculations were underestimated
 - Abnormal Market Conditions




100%

80%

U.S. Bureau of Later Statistics AGC Later Survey- 2018

Construction Climate




Top Regional Projects Sorted by Construction Value

Project	Location	value
North 710 Freeway Extension - Caltrans	East Los Angeles	\$12.0B
The Centennial Specific Plan Project	Santa Clarita	\$10.0B
Sepulveda Transit Corridor Project	Los Angeles	\$9.5B
November 2020 Construction Bond - Los Angeles Unified School District	Los Angeles	\$7.0B
West Santa Ana Branch Light Rail Line - West Santa Ana Branch Transit Corridor	Los Angeles	\$6.6B
High Speed Rail - Downtown Extension - San Francisco Transportation Authority	Los Angeles	\$6.1B
Dugout Loop	Los Angeles	\$4.0B
Landmark Village - Net Zero Newhall - Phase 1	Castaic	\$3.2B
Fourth & Central Mixed-Use Redevelopment	Los Angeles	\$2.0B
6AM Development	Los Angeles	\$2.0B



/////



Phase 1-2 Board Approved

- Near Substantial Completion
 - Nelson ES
 - Los Altos ES
 - Workman ES
 - Cedarlane
 Academy
 - Mesa Robles
- Design In Progress
 - Grandview
 - Newton
 - Sparks MS

Phase 3-4 Board Approved

- Design
 - California ES
 - Orange Grove MS
 - Grazide ES
 - Baldwin Academy
 - Sunset ES
 - Los Molinos ES
 - Stimson
 Learning Center
 - Fairgrove Academy



Measure BB Bond Phases - Undecided

STOP

Phase 5 (High Schools)

- Pending
 - La Puente HS
 - Los Altos HS
 - Wilson HS
 - Workman HS


Phase 6-7

- Lassalette
- Palm ES
- Bixby ES
- Valinda
- Kwis
- Del Valle
- Sparks ES

Phase 8-9

- Valley Alternative
 HS
- Sierra Vista MS
- Los Robles
- Wing Lane ES





Concerns at Hand

Measure BB Funding \$148,000,000

Scope of Work not Identified for High Schools

Effects of Continued Work Stoppage

Remaining Phases



Decision Points

- Next Phases
- High Schools Scope/Program Focus
- Scope Adjustments
- Other Funding





NEXT STEPS







