

CASH FLOW: DATA thru May 2023																
REFERENDUM ONLY																
Projects	Project Total (Millions)	Previously Spent	Forecasted - 2023 Expenditures												Total	% Project Budget
			January	February	March	April	May	June	July	August	September	October	November	December		
RRA Additions	8.73	8.73	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8.73	100%
MRHS Addition	12.25	12.15	0.10	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	12.25	100%
BES Renovation	20.83	20.80	0.02	0.01	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	20.83	100%
RSIA	68.90	31.69	2.74	2.85	2.96	3.07	3.04	3.04	3.07	3.00	2.81	2.56	2.32	1.97	65.12	95%
BCHS Renovation	56.08	37.82	1.55	1.61	1.68	1.68	1.65	1.52	1.46	1.33	1.30	0.98	0.92	0.82	54.30	97%
HHIMS Renovation	31.11	2.97	0.75	0.82	1.00	1.18	1.24	1.39	1.60	1.72	1.84	1.90	1.93	1.90	20.24	65%
HHIHS Design	2.45	0.05	0.09	0.17	0.27	0.38	0.46	0.45	0.34	0.20	0.04	0.00	0.00	0.00	2.45	100%
Remaining Projects	175.37	90.47	7.78	7.87	7.86	7.70	7.48	7.18	6.89	6.36	5.95	5.15	4.55	3.96	169.19	96%
<i>Sub-Total</i>	<i>375.71</i>	<i>204.66</i>	<i>13.04</i>	<i>13.33</i>	<i>13.77</i>	<i>14.01</i>	<i>13.86</i>	<i>13.58</i>	<i>13.36</i>	<i>12.61</i>	<i>11.94</i>	<i>10.59</i>	<i>9.72</i>	<i>8.65</i>	<i>353.11</i>	<i>94%</i>
<b>Forecasted Total</b>		<b>204.66</b>	<b>217.70</b>	<b>231.03</b>	<b>244.80</b>	<b>258.81</b>	<b>272.67</b>	<b>286.25</b>	<b>299.61</b>	<b>312.21</b>	<b>324.15</b>	<b>334.74</b>	<b>344.46</b>	<b>353.11</b>		
<b>Actual Spent</b>		<b>189.37</b>	<b>199.52</b>	<b>206.60</b>	<b>218.92</b>	<b>222.45</b>	<b>235.42</b>									

<b>Total of Bond Sales to Date</b>	<b>\$344,610,000</b>	(April 2020 = \$75,000,000; May 2021 = \$130,000,000; June 2022 = \$139,610,000)
<b>Bond Premiums</b>	<b>\$31,100,000</b>	(Approved by the Board on July 12, 2022)
<b>Total Funding</b>	<b>\$375,710,000</b>	

CASH FLOW: DATA thru May 2023

REFERENDUM ONLY																
Projects	Project Total (Millions)	Previously Spent	Forecasted - 2024 Expenditures												Total	% Project Budget
			January	February	March	April	May	June	July	August	September	October	November	December		
RRA Additions	8.73	8.73	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8.73	100%
MRHS Addition	12.25	12.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	12.25	100%
BES Renovation	20.83	20.83	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	20.83	100%
RSIA	68.90	65.12	1.43	0.89	0.61	0.39	0.22	0.11	0.00	0.00	0.00	0.00	0.00	0.00	68.79	100%
BCHS Renovation	56.08	54.30	0.70	0.57	0.35	0.06	0.06	0.03	0.00	0.00	0.00	0.00	0.00	0.00	56.08	100%
HHIMS Renovation	31.11	20.24	1.87	1.78	1.57	1.48	1.24	1.12	0.78	0.51	0.27	0.18	0.06	0.00	31.11	100%
HHIHS Design	2.45	2.45	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2.45	100%
Remaining Projects	175.37	169.19	3.42	1.40	0.88	0.35	0.17	0.07	0.00	0.00	0.00	0.00	0.00	0.00	175.48	100%
<i>Sub-Total</i>	<i>375.71</i>	<i>353.11</i>	<i>7.42</i>	<i>4.64</i>	<i>3.41</i>	<i>2.28</i>	<i>1.70</i>	<i>1.33</i>	<i>0.78</i>	<i>0.51</i>	<i>0.27</i>	<i>0.18</i>	<i>0.06</i>	<i>0.00</i>	<i>375.71</i>	<i>100%</i>
<b>Forecasted Total</b>			<b>360.53</b>	<b>365.18</b>	<b>368.58</b>	<b>370.87</b>	<b>372.56</b>	<b>373.90</b>	<b>374.68</b>	<b>375.20</b>	<b>375.47</b>	<b>375.65</b>	<b>375.71</b>	<b>375.71</b>		
<b>Actual Spent</b>																

<b>Total of Bond Sales to Date</b>	<b>\$344,610,000</b>	(April 2020 = \$75,000,000; May 2021 = \$130,000,000; June 2022 = \$139,610,000)
<b>Bond Premiums</b>	<b>\$31,100,000</b>	(Approved by the Board on July 12, 2022)
<b>Total Funding</b>	<b>\$375,710,000</b>	