

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$55,275,125
Transfers/Adjustments:	(\$208,076)	Paid to Date:	\$48,757,906
Revised Budget:	\$56,075,773	Available Budget:	\$800,648

2019 Bond Referendum Renovation

Project ID: 51925392-1


Current Phase: Construction

Phase %: 89%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Design Consultants
- Design Services (BCHS)
- FF&E
- Pre-Construction/Site Prep
- Renovations
- Renovations Construction
- Safety/Security
- Technology /Infrastructure
- Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction in progress. Main area and front entry in progress. PAC and concessions outside of gym is in progress. Exterior lighting in progress. A-D Halls are occupied. E Hall PAC passed inspection. F Art, Band Chorus passed inspection.