

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023



## District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$5,323,163
Transfers/Adjustments:	(\$1,225,068)	Paid to Date:	\$5,323,163
Revised Budget:	\$14,034,646	Available Budget:	\$7,016,103

### 2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Bid and Award

Phase %: 60%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum**

CM Pre-Con Services (BES)

Design Services (BES)

Safety/Security

**Project Details:** Scope of work includes various safety/security enhancements to administrative office facilities.

**Monthly Progress:** Design is complete. Pricing in progress. Construction is anticipated to start in Q4 2023.