

## COMING SOON!

### A New Lincoln Elementary

The weather continues to be perfect for building a new elementary school. It is full steam ahead as our construction crew makes up for all the rain we had in the spring. Next year at this time we will be ready to open our doors!

## RECENTLY COMPLETED WORK

- Masonry work continued on the gymnasium and cafeteria
- Structural steel roughly 80% complete
- Concrete slabs started on the second floor
- Exterior wall framing begun
- New parking lot completed
- New basketball court installed
- Sidewalks finished around Middle School South

## UPCOMING WORK

- Structural steel work will be completed
- More concrete slabs will be poured
- Continue exterior wall framing
- Exterior building facade will begin going up
- Start interior wall framing
- Electrical and mechanical rough-ins will start
- Final seeding around Middle School South



## DID YOU KNOW?

Women only make up 9.9% of the construction industry workers. One of those women happens to be our Project Manager for the new Lincoln Elementary



### CONSTRUCTION QUESTIONS?

Contact Scott Lofton  
GJPS Business Director  
LoftonS@gjps.org



Gahanna-Jefferson Public Schools  
"WHERE STUDENTS COME FIRST"



Corna-Kokosing

