





7/31/2023 Prem Amount Approved: \$31,100,000 July 2022

\*\*=LPD of Contingency is % used to date ( F / E )

| A  | B        | C      | D                      | E   | F                 | F2               | G               | H              | I              | J              | K              | L            | M             | N           | O           | P                | Q      | R      | %      |        |        |
|--|----------|--------|------------------------|---|-------------------|------------------|-----------------|----------------|----------------|----------------|----------------|--------------|---------------|-------------|-------------|------------------|--------|--------|--------|--------|--------|
| Referendum Capital Projects 2019         |          |        |                        | APPROX  | ADJUSTMENTS       | BOND PREMIUM USE | BUDGET          | 2020 JULY-JUNE | 2021 JULY-JUNE | 2022 JULY-JUNE | 2023 JULY-JUNE | 2024 JULY    | TOTAL TO DATE | P.O. ENCUMB | ENCUMB CONT | REMAINING BUDGET | % USED | % COMP | % PTD  | % WCTD | % CTD  |
| 1  | 51925301 | 569001 | Program Contingency Q1 | \$14,989,541  | (\$2,855,196.70)  | \$2,104,344      | \$2,104,344     |                |                |                |                |              | \$0           |             | \$2,104,344 | 0%               |        |        |        |        |        |
| 2  | 51925301 | 569001 | Program Contingency Q2 | \$2,791,646   | (\$2,197,867.40)  | \$593,779        | \$593,779       |                |                |                |                |              | \$0           |             | \$593,779   | 0%               |        |        |        |        |        |
| 3  | 51925301 | 569001 | Bond Premiums          |   |                   | \$1,201,446      | \$1,201,446     |                |                |                |                |              | \$0           |             | \$1,201,446 | 0%               |        |        |        |        |        |
| TOTAL DISTRICT OFFICE                    |          |        |                        | \$47,533,347  | (\$23,803,091.41) | \$1,201,446      | \$24,931,701.88 | \$2,235,706.60 | \$3,695,298.57 | \$3,959,180    | \$3,807,992.79 | \$6,214.60   | \$13,704,392  | \$0.00      | \$3,749,200 | \$7,478,109.43   | 70%    |        | 55.0%  | 70.0%  |        |
| 05 ADULT ED                              |          |        |                        |   |                   |                  |                 |                |                |                |                |              |               |             |             |                  |        |        |        |        |        |
| 1  | 51925305 | 552006 | 52001                  | Safety/Security   | \$127,990         |                  | \$127,990       |                |                |                |                |              | \$0           |             | \$127,990   | 0%               |        | 0.0%   | 0.0%   |        |        |
| 1  | 51925305 | 554500 | 52005                  | Technology/Infrastructure                                   | \$261,341         |                  | \$261,341       |                |                |                |                |              | \$0           |             | \$261,341   | 0%               |        | 0.0%   | 0.0%   |        |        |
| TOTAL ADULT ED                           |          |        |                        | \$389,331   | \$0               | \$0              | \$389,331       | \$0            | \$0            | \$0            | \$0            | \$0          | \$0           | \$0         | \$0         | \$389,331        | 0%     |        | 0.0%   | 0.0%   | 0.0%   |
| 09 Right Choices                         |          |        |                        |   |                   |                  |                 |                |                |                |                |              |               |             |             |                  |        |        |        |        |        |
| 1  | 51925309 | 552006 | 52001                  | Safety/Security   | \$948,110         | \$198,203        | \$1,146,313     | \$12,461       | \$1,021,742    | \$108,186      | \$3,924        | \$1,148,313  | \$0           |             | (\$0)       | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925309 | 554000 | 52001                  | Radio Equipment (from District level 52001 Safety Security) |                   | \$118,389        | \$118,389       |                |                |                |                | \$118,389    | \$0           |             | \$118,389   | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925309 | 539902 | 52001                  | Special Inspections (from District 01 Design Services)      |                   | \$14,255         | \$14,255        |                | \$14,255       |                |                | \$14,255     | \$0           |             | \$14,255    | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925309 | 554500 | 52005                  | Technology/Infrastructure                                   |                   | \$125,532        | \$125,532       |                |                | \$121,138      | \$4,394        | \$125,532    | \$0           |             | \$125,532   | 100%             | 100%   | 100.0% | 100.0% |        |        |
| TOTAL RIGHT CHOICES                      |          |        |                        | \$948,110   | \$456,379         | \$0              | \$1,404,489     | \$12,461       | \$1,154,385    | \$229,325      | \$8,317        | \$0          | \$1,404,489   | \$0         | \$0         | \$0              | 100%   | 100%   | 100.0% | 100.0% | 100.0% |
| 15 ST. HELENA EARLY CHILDHOOD            |          |        |                        |   |                   |                  |                 |                |                |                |                |              |               |             |             |                  |        |        |        |        |        |
| 2  | 51925315 | 553002 | 52004                  | Playgrounds   | \$113,894         | \$17,538         | \$131,432       | \$52,847       | \$78,585       |                |                | \$131,432    | \$0           |             | \$131,432   | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925315 | 554000 | 52001                  | Radio Equipment (from Program Contingency 01)               |                   | \$40,274         | \$40,274        |                | \$40,274       |                |                | \$40,274     | \$0           |             | \$40,274    | 100%             | 100%   | 100.0% | 100.0% |        |        |
| TOTAL ST. HELENA EARLY CHILDHOOD         |          |        |                        | \$113,894   | \$57,812          | \$0              | \$171,706       | \$52,847       | \$118,859      | \$0            | \$0            | \$0          | \$171,706     | \$0         | \$0         | \$0              | 100%   | 100%   | 100.0% | 100.0% | 100.0% |
| 17 HILTON HEAD ISLAND EARLY CHILDHOOD    |          |        |                        |   |                   |                  |                 |                |                |                |                |              |               |             |             |                  |        |        |        |        |        |
| 1  | 51925317 | 552006 | 52001                  | Safety/Security   | \$604,010         | (\$118,389)      | \$423,287       | \$908,908      |                |                |                | \$0          |               | \$908,908   | \$0         | 100%             | 0.0%   | 100.0% |        |        |        |
| 1  | 51925317 | 554000 | 52001                  | Radio Equipment (from 52001 at school level)                |                   | \$118,389        | \$118,389       |                | \$118,389      |                |                | \$118,389    | \$0           |             | \$118,389   | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925317 | 554500 | 52005                  | Technology /Infrastructure                                  | \$1,496,759       |                  | \$332,543       | \$1,829,302    |                |                |                | \$1,829,302  | \$0           |             | \$1,829,302 | 100%             | 100%   | 0.0%   | 100.0% |        |        |
| 2  | 51925317 | 553002 | 52004                  | Playgrounds   | \$383,368         | (\$145,146)      | \$238,222       |                |                |                | \$26,976       | \$26,976     | \$211,246     |             | \$0         | 100%             | 11.3%  | 100.0% |        |        |        |
| TOTAL HILTON HEAD ISLAND EARLY CHILDHOOD |          |        |                        | \$2,484,137   | (\$145,146)       | \$755,830        | \$3,094,821     | \$0            | \$118,389      | \$0            | \$26,976       | \$0          | \$145,365     | \$211,246   | \$2,738,210 | \$0              | 100%   | 4.7%   | 100.0% | 100.0% | 25.4%  |
| 20 RIVERVIEW CHARTER SCHOOL              |          |        |                        |   |                   |                  |                 |                |                |                |                |              |               |             |             |                  |        |        |        |        |        |
| 1  | 51925320 | 552006 | 52001                  | Safety/Security   | \$549,036         |                  | \$549,036       |                |                |                |                | \$0          |               | \$549,036   | \$0         | 100%             | 0.0%   | 100.0% |        |        |        |
| 1  | 51925320 | 554500 | 52005                  | Technology /Infrastructure                                  | \$1,330,249       | (\$326,005)      | \$1,004,244     |                |                |                | \$28,566       | \$28,566     | \$893,550     |             | \$92,128    | 91%              | 2.8%   | 90.8%  |        |        |        |
| 2  | 51925320 | 553002 | 52004                  | Playgrounds   | \$541,226         | (\$118,122)      | \$429,104       |                |                |                | \$310,158      | \$310,158    | \$118,946     |             | (\$0)       | 100%             | 72.3%  | 100.0% |        |        |        |
| TOTAL RIVERVIEW CHARTER                  |          |        |                        | \$2,420,511   | (\$448,127)       | \$0              | \$1,982,384     | \$0            | \$0            | \$0            | \$338,724      | \$0          | \$338,724     | \$0         | \$1,581,532 | \$92,128         | 95%    | 17.1%  | 95.4%  | 36.4%  |        |
| 33 BEAUFORT ELEMENTARY                   |          |        |                        |   |                   |                  |                 |                |                |                |                |              |               |             |             |                  |        |        |        |        |        |
| 1  | 51925333 | 552006 | 52001                  | Safety/Security   | \$862,579         | (\$162,579)      | \$500,000       |                | \$65,074       | \$434,926      |                | \$500,000    |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925333 | 539902 | 52000                  | Special Inspections   |                   | \$118,494        | \$118,494       |                | \$98,874       | \$29,620       |                | \$118,494    |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925333 | 532314 | 50000                  | Paving work   |                   | \$2,495          | \$2,495         |                |                | \$2,495        |                | \$2,495      |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925333 | 534000 | 50000                  | Communication   |                   | \$2,693          | \$2,693         |                |                | \$2,693        |                | \$2,693      |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925333 | 541004 | 50000                  | Furniture   |                   | \$623,192        | \$623,192       |                | \$68,443       | \$554,749      |                | \$623,192    |               |             | (\$0)       | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925333 | 552005 | 50000                  | Renovations   | \$21,579,872      | (\$3,963,990)    | \$17,615,882    | \$1,088,402    | \$13,214,264   | \$3,293,523    | \$20,694       | \$17,616,852 |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925333 | 544500 | 52005                  | Technology Items under \$5,000                              |                   | \$20,998         | \$20,998        |                | \$1,595        | \$19,403       |                | \$20,998     |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925333 | 554500 | 52005                  | Technology /Infrastructure                                  | \$1,682,996       | (\$29,814)       | \$1,653,182     | \$83,836       | \$678,289      | \$802,750      | \$88,307       | \$1,653,182  |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 2  | 51925333 | 553002 | 52004                  | Playgrounds   | \$376,990         | (\$137,075)      | \$239,915       | \$79,628       | \$50,311       | \$109,977      |                | \$239,915    |               |             | (\$0)       | 100%             | 100%   | 100.0% | 100.0% |        |        |
| TOTAL BEAUFORT ELEMENTARY                |          |        |                        | \$24,302,437  | (\$3,524,586)     | \$0              | \$20,777,851    | \$1,251,866    | \$14,116,538   | \$5,187,975    | \$221,472      | \$0          | \$20,777,851  | \$0         | \$0         | (\$0)            | 100%   | 100%   | 100.0% | 100.0% | 100.0% |
| 34 COOSA ELEMENTARY                      |          |        |                        |   |                   |                  |                 |                |                |                |                |              |               |             |             |                  |        |        |        |        |        |
| 1  | 51925334 | 552006 | 52001                  | Safety/Security   | \$481,233         | (\$349,300)      | \$131,933       |                |                |                |                | \$131,933    |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925334 | 554000 | 52001                  | Radio Equipment (from 52001 at school level)                |                   | \$118,389        | \$118,389       |                | \$118,389      |                |                | \$118,389    |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 1  | 51925334 | 544500 | 52005                  | Technology under \$5,000                                    |                   | \$83,149         | \$83,149        |                |                |                |                | \$83,149     |               |             | (\$0)       | 100%             | 100%   | 0.0%   | 100.0% |        |        |
| 1  | 51925334 | 554500 | 52005                  | Technology /Infrastructure                                  | \$1,175,853       | \$209,184        | \$1,523,211     | \$2,908,248    | \$846          | \$74,109       | \$323,751      | \$1,326,592  |               | \$1,182,949 | \$0         | 100%             | 59.3%  | 100.0% |        |        |        |
| 1  | 51925334 | 539902 | 52005                  | Special Inspections (from 52005 Technology Project)         |                   | \$1,560          | \$1,560         |                |                |                | \$1,560        | \$1,560      |               |             | \$0         | 100%             | 100%   | 100.0% | 100.0% |        |        |
| 2  | 51925334 | 553002 | 52004                  | Playgrounds   | \$363,267         | (\$90,238)       | \$273,029       |                |                |                | \$173,702      | \$173,702    |               |             | \$183,031   | \$0              | 100%   | 100%   | 100.0% | 100.0% |        |
| TOTAL COOSA ELEMENTARY                   |          |        |                        | \$1,920,353   | (\$17,259)        | \$1,523,211      | \$3,426,369     | \$846          | \$203,387      | \$624,768      | \$1,331,210    | \$0          | \$2,160,211   | \$83,149    | \$1,182,949 | \$0              | 100%   |        | 63.0%  | 100.0% | 71.0%  |





7/31/2023 Prem Amount Approved: \$31,100,000 July 2022

\*\*\*LPTD of Contingency is % used to date ( F / E )

|           | A  | B      | C     | D   | E                   | F                  | F2                 | G                   | H                  | I                  | II                  | III                 | IV              | J                   | K                | L                   | M                  | N           | O            | P             | Q             | R      |
|-----------|--|--------|-------|---|---------------------|--------------------|--------------------|---------------------|--------------------|--------------------|---------------------|---------------------|-----------------|---------------------|------------------|---------------------|--------------------|-------------|--------------|---------------|---------------|--------|
|           |  |        |       |   | APPROX              | ADJ/STMTS          | BOND PREMIUM USE   | BUDGET              | 2020 JULY-JUNE     | 2021 JULY-JUNE     | 2022 JULY-JUNE      | 2023 JULY-JUNE      | 2024 JULY       | TOTAL TO DATE       | P.O. ENCUMB      | ENCUMB CONT         | REMAINING BUDGET   | % USED      | % COMP       | % PTD         | % WCTD        | % CTD  |
| <b>78</b> | <b>PRITCHARDVILLE ELEMENTARY</b>           |        |       |   |                     |                    |                    |                     |                    |                    |                     |                     |                 |                     |                  |                     |                    |             |              |               |               |        |
| 1         | 51925378                                   | 552006 | 52001 | Safety/Security   | \$666,426           | \$8,598            | \$35,545           | \$710,569           |                    |                    |                     |                     |                 | \$0                 |                  | \$710,569           | \$0                | 100%        |              | 0.0%          | 100.0%        |        |
| 1         | 51925378                                   | 554000 | 52001 | Radio Equipment (from 52001 at school level)                |                     | \$118,389          |                    | \$118,389           |                    | \$118,389          |                     |                     |                 | \$118,389           |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
| 1         | 51925378                                   | 554500 | 52005 | Technology /Infrastructure                                  | \$1,655,304         |                    | \$702,774          | \$2,358,078         |                    |                    |                     |                     |                 | \$0                 |                  | \$2,358,078         | \$0                | 100%        |              | 0.0%          | 100.0%        |        |
| 2         | 51925378                                   | 553002 | 52004 | Playgrounds   | \$436,159           | (\$114,975)        |                    | \$321,184           |                    | \$21,149           |                     | \$214,194           |                 | \$235,343           |                  | \$85,842            | \$0                | 100%        |              | 73.3%         | 100.0%        |        |
|           |  |        |       | <b>TOTAL PRITCHARDVILLE ELEMENTARY</b>                      | <b>\$2,767,889</b>  | <b>\$12,012</b>    | <b>\$738,319</b>   | <b>\$3,508,220</b>  | <b>\$0</b>         | <b>\$139,538</b>   | <b>\$0</b>          | <b>\$214,194</b>    | <b>\$0</b>      | <b>\$353,732</b>    | <b>\$0</b>       | <b>\$3,154,489</b>  | <b>\$0</b>         | <b>100%</b> | <b>10.1%</b> | <b>100.0%</b> | <b>36.5%</b>  |        |
| <b>79</b> | <b>RIVER RIDGE ACADEMY</b>                 |        |       |   |                     |                    |                    |                     |                    |                    |                     |                     |                 |                     |                  |                     |                    |             |              |               |               |        |
| 1         | 51925379                                   | 552005 | 50000 | Additions   | \$9,882,109         | (\$1,154,785)      |                    | \$8,727,324         | \$4,638,365        | \$4,021,070        | \$67,888            |                     |                 | \$8,727,324         |                  | \$0                 | \$0                | 100%        | 100%         | 100.0%        | 100.0%        |        |
| 1         | 51925379                                   | 541000 | 52001 | Radio Equipment <\$5,000                                    |                     |                    |                    | \$0                 |                    |                    |                     |                     |                 | \$0                 |                  |                     |                    | 100%        | 100%         |               | 0.0%          |        |
| 1         | 51925379                                   | 554000 | 52001 | Radio Equipment (from 52001 at school level)                |                     | \$118,389          |                    | \$118,389           |                    | \$118,389          |                     |                     |                 | \$118,389           |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
| 1         | 51925379                                   | 552006 | 52001 | Safety/Security   | \$869,683           |                    | \$1,853,260        | \$2,722,943         |                    | \$13,807           |                     | \$11,572            |                 | \$25,378            |                  | \$2,697,565         | (\$0)              | 100%        |              | 0.0%          | 100.0%        |        |
| 2         | 51925379                                   | 553001 | 52008 | Athletics   | \$1,324,902         |                    |                    | \$1,324,902         |                    |                    |                     | \$11,190            |                 | \$11,190            |                  |                     | \$1,313,712        |             | 1%           |               | 0.8%          | 0.8%   |
| 2         | 51925379                                   | 553002 | 52004 | Playgrounds   | \$327,446           | (\$327,446)        |                    | \$0                 |                    |                    |                     |                     |                 | \$0                 |                  |                     | \$0                | 100%        | 100%         |               | 0.0%          |        |
|           |  |        |       | <b>TOTAL RIVER RIDGE ACADEMY</b>                            | <b>\$12,404,140</b> | <b>\$489,418</b>   | <b>\$0</b>         | <b>\$12,893,558</b> | <b>\$4,638,365</b> | <b>\$4,153,266</b> | <b>\$90,650</b>     | <b>\$0</b>          | <b>\$0</b>      | <b>\$8,822,281</b>  | <b>\$0</b>       | <b>\$2,697,565</b>  | <b>\$1,313,712</b> | <b>90%</b>  | <b>68.9%</b> | <b>89.8%</b>  | <b>88.8%</b>  |        |
| <b>80</b> | <b>BEAUFORT MIDDLE</b>                     |        |       |   |                     |                    |                    |                     |                    |                    |                     |                     |                 |                     |                  |                     |                    |             |              |               |               |        |
| 1         | 51925380                                   | 552006 | 52001 | Safety/Security   | \$727,751           | (\$120,932)        |                    | \$680,165           | \$1,286,984        |                    |                     | \$256,709           | \$1,018,276     |                     | \$1,274,985      |                     | \$12,000           | \$0         | 100%         |               | 99.1%         | 100.0% |
| 1         | 51925380                                   | 541000 | 52001 | Radio Equipment <\$5,000 (from District level radio equip.) |                     |                    |                    | \$0                 |                    |                    |                     |                     |                 | \$0                 |                  |                     |                    | 100%        | 100%         |               | 0.0%          |        |
| 1         | 51925380                                   | 554000 | 52001 | Radio Equipment (from 52001 at school level)                |                     | \$118,389          |                    | \$118,389           |                    | \$118,389          |                     |                     |                 | \$118,389           |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
| 1         | 51925380                                   | 544500 | 52005 | Technology Items under \$5,000                              |                     | \$95,740           |                    | \$95,740            |                    |                    |                     |                     |                 | \$95,740            |                  |                     |                    | 100%        | 100%         |               | 0.0%          | 100.0% |
| 1         | 51925380                                   | 554500 | 52005 | Technology /Infrastructure                                  | \$1,801,111         | (\$931,110)        |                    | \$2,189,780         | \$3,059,781        |                    |                     | \$27,497            | \$1,323,655     |                     | \$1,351,152      |                     | \$1,708,629        | \$0         | 100%         |               | 44.2%         | 100.0% |
| 2         | 51925380                                   | 539902 | 52008 | Special Inspections (from District 01 Design Services)*     | \$12,331            |                    |                    | \$12,331            |                    | \$1,186            |                     | \$8,213             |                 | \$9,399             |                  |                     | \$2,931            |             | 76%          |               | 76.2%         | 76.2%  |
| 2         | 51925380                                   | 553001 | 52008 | Athletics   | \$2,729,812         |                    | \$1,703,511        | \$4,433,423         |                    |                    | \$146,240           | \$2,756,911         |                 | \$2,903,151         |                  | \$1,530,272         | \$0                | 100%        |              | 65.5%         | 100.0%        |        |
|           |  |        |       | <b>TOTAL BEAUFORT MIDDLE</b>                                | <b>\$5,258,774</b>  | <b>\$877,929</b>   | <b>\$2,869,945</b> | <b>\$9,006,648</b>  | <b>\$0</b>         | <b>\$118,389</b>   | <b>\$431,632</b>    | <b>\$6,107,055</b>  | <b>\$0</b>      | <b>\$5,657,076</b>  | <b>\$95,740</b>  | <b>\$3,250,901</b>  | <b>\$2,931</b>     | <b>100%</b> | <b>62.8%</b> | <b>100.0%</b> | <b>70.4%</b>  |        |
| <b>81</b> | <b>LADY'S ISLAND MIDDLE</b>                |        |       |   |                     |                    |                    |                     |                    |                    |                     |                     |                 |                     |                  |                     |                    |             |              |               |               |        |
| 1         | 51925381                                   | 552006 | 52001 | Safety/Security   | \$722,097           |                    |                    | \$722,097           | \$91,760           | \$630,337          |                     |                     |                 | \$722,097           |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
| 1         | 51925381                                   | 541000 | 52001 | Radio Equipment <\$5,000 (from District level radio equip.) |                     |                    |                    | \$0                 |                    |                    |                     |                     |                 | \$0                 |                  |                     |                    | 100%        | 100%         |               | 0.0%          |        |
| 1         | 51925381                                   | 554000 | 52001 | Radio Equipment (from District level 52001 Safety Security) |                     | \$118,389          |                    | \$118,389           |                    | \$118,389          |                     |                     |                 | \$118,389           |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
| 1         | 51925381                                   | 539902 | 52001 | Special Inspections (from District 01 Design Services)      |                     | \$5,059            |                    | \$5,059             |                    | \$5,059            |                     |                     |                 | \$5,059             |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
| 1         | 51925381                                   | 534500 | 52005 | Technology software   |                     | \$8,897            |                    | \$8,897             |                    | \$8,897            |                     |                     |                 | \$8,897             |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
| 1         | 51925381                                   | 544500 | 52005 | Technology Items under \$5,000                              |                     | \$21,576           |                    | \$21,576            |                    | \$686              |                     |                     |                 | \$686               | \$20,890         |                     |                    | 100%        |              | 3.2%          | 100.0%        |        |
| 1         | 51925381                                   | 554500 | 52005 | Technology /Infrastructure                                  | \$1,795,645         | (\$979,777)        |                    | \$815,868           |                    | \$326,101          | \$472,624           | \$17,142            |                 | \$815,868           |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
|           |  |        |       | <b>TOTAL LADY'S ISLAND MIDDLE</b>                           | <b>\$2,517,742</b>  | <b>(\$825,857)</b> | <b>\$0</b>         | <b>\$1,691,885</b>  | <b>\$91,760</b>    | <b>\$1,089,469</b> | <b>\$472,624</b>    | <b>\$17,142</b>     | <b>\$0</b>      | <b>\$1,670,995</b>  | <b>\$20,890</b>  | <b>\$0</b>          | <b>\$0</b>         | <b>100%</b> | <b>98.8%</b> | <b>100.0%</b> | <b>100.0%</b> |        |
| <b>83</b> | <b>ROBERT SMALLS INTERNATIONAL ACADEMY</b> |        |       |   |                     |                    |                    |                     |                    |                    |                     |                     |                 |                     |                  |                     |                    |             |              |               |               |        |
| 1         | 51925383                                   | 552005 | 50000 | School Replacement  | \$62,195,973        | \$6,064,650        |                    | \$69,160,623        | \$494              | \$2,260,231        | \$19,929,972        | \$29,942,123        | \$24,659        | \$52,157,478        | \$969,406        | \$15,462,864        | \$570,874          | 99%         |              | 75.4%         | 99.2%         |        |
| 1         | 51925383                                   | 554000 | 52001 | Radio Equipment (from Owner contingency-50000)              |                     | \$118,389          |                    | \$118,389           |                    | \$118,389          |                     |                     |                 | \$118,389           |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
| 2         | 51925383                                   | 553002 | 50000 | Playgrounds   | \$247,891           |                    |                    | \$247,891           |                    |                    |                     |                     |                 | \$0                 |                  | \$247,891           |                    | 100%        |              | 0.0%          | 100.0%        |        |
|           |  |        |       | <b>TOTAL ROBERT SMALLS INTERNATIONAL ACADEMY</b>            | <b>\$62,443,864</b> | <b>\$7,083,039</b> | <b>\$0</b>         | <b>\$69,426,903</b> | <b>\$494</b>       | <b>\$2,378,620</b> | <b>\$19,929,972</b> | <b>\$29,942,123</b> | <b>\$24,659</b> | <b>\$52,275,867</b> | <b>\$969,406</b> | <b>\$15,710,755</b> | <b>\$570,875</b>   | <b>99%</b>  | <b>75.2%</b> | <b>99.2%</b>  | <b>79.4%</b>  |        |
| <b>85</b> | <b>WHALE BRANCH MIDDLE</b>                 |        |       |   |                     |                    |                    |                     |                    |                    |                     |                     |                 |                     |                  |                     |                    |             |              |               |               |        |
| 1         | 51925385                                   | 552006 | 52001 | Safety/Security   | \$627,226           | \$77,474           |                    | \$704,700           |                    | \$394,329          | \$210,944           | \$74,762            |                 | \$680,036           |                  | \$24,665            | (\$0)              | 100%        |              | 96.5%         | 100.0%        |        |
| 1         | 51925385                                   | 539902 | 52005 | Special Inspections (from District 01 Design Services)*     |                     | \$2,964            |                    | \$2,964             |                    | \$2,055            |                     | \$909               |                 | \$2,964             |                  |                     |                    | 100%        |              |               | 100.0%        |        |
| 1         | 51925385                                   | 534500 | 52005 | Technology software   |                     | \$2,966            |                    | \$2,966             |                    | \$2,966            |                     |                     |                 | \$2,966             |                  |                     |                    | 100%        |              |               | 100.0%        |        |
| 1         | 51925385                                   | 544500 | 52005 | Technology Items under \$5,000                              |                     | \$97,470           | \$15,440           | \$112,910           |                    | \$108              | \$76,516            | \$31,230            | \$699           | \$110,552           |                  | \$2,358             | (\$0)              | 100%        |              | 97.9%         | 100.0%        |        |
| 1         | 51925385                                   | 554500 | 52005 | Technology /Infrastructure                                  | \$1,559,728         | \$1,509,729        |                    | \$3,069,457         |                    | \$508,564          | \$1,678,863         | \$593,512           |                 | \$2,780,939         |                  | \$288,518           | \$0                | 100%        |              | 90.6%         | 100.0%        |        |
| 2         | 51925385                                   | 541004 | 52008 | Athletics Equip Under \$5,000                               |                     | \$15,371           |                    | \$15,371            |                    | \$15,371           |                     |                     |                 | \$15,371            |                  |                     |                    | 100%        |              |               | 100.0%        |        |
| 2         | 51925385                                   | 553001 | 52008 | Athletics   | \$991,362           | (\$489,414)        |                    | \$501,948           |                    |                    |                     | \$356,202           |                 | \$356,202           |                  | \$145,746           | (\$0)              | 100%        |              | 71.0%         | 100.0%        |        |
|           |  |        |       | <b>TOTAL WHALE BRANCH MIDDLE</b>                            | <b>\$3,178,316</b>  | <b>\$1,216,560</b> | <b>\$15,440</b>    | <b>\$4,410,316</b>  | <b>\$0</b>         | <b>\$908,022</b>   | <b>\$1,983,694</b>  | <b>\$1,056,615</b>  | <b>\$699</b>    | <b>\$3,949,029</b>  | <b>\$0</b>       | <b>\$461,287</b>    | <b>(\$0)</b>       | <b>100%</b> | <b>89.5%</b> | <b>100.0%</b> | <b>90.0%</b>  |        |
| <b>87</b> | <b>HILTON HEAD ISLAND MIDDLE</b>           |        |       |   |                     |                    |                    |                     |                    |                    |                     |                     |                 |                     |                  |                     |                    |             |              |               |               |        |
| 1         | 51925387                                   | 552006 | 52001 | Safety/Security   | \$707,020           | (\$707,020)        |                    | \$0                 |                    | \$0                |                     |                     |                 | \$0                 |                  |                     |                    | 100%        | 100%         |               | 0.0%          |        |
| 1         | 51925387                                   | 554000 | 52001 | Radio Equipment (from 52001 at school level)                |                     | \$118,389          |                    | \$118,389           |                    | \$118,389          |                     |                     |                 | \$118,389           |                  |                     |                    | 100%        | 100%         |               | 100.0%        |        |
| 1         | 51925387                                   | 552005 | 50000 | Renovations   | \$26,056,736        | \$4,530,149        |                    | \$30,586,885        |                    | \$337,457          | \$824,537           | \$11,236,626        |                 | \$12,398,621        | \$135,456        | \$17,746,125        | \$306,684          | 99%         |              | 40.5%         | 99.0%         |        |
|           |  |        |       | <b>TOTAL HILTON HEAD ISLAND MIDDLE</b>                      | <b>\$26,763,756</b> | <b>\$3,941,518</b> | <b>\$0</b>         | <b>\$30,705,274</b> | <b>\$0</b>         | <b>\$455,846</b>   | <b>\$824,537</b>    | <b>\$11,236,626</b> | <b>\$0</b>      | <b>\$12,517,010</b> | <b>\$135,456</b> | <b>\$17,746,125</b> | <b>\$306,684</b>   | <b>99%</b>  | <b>40.8%</b> | <b>99.0%</b>  | <b>49.7%</b>  |        |



7/31/2023 Prem Amount Approved: \$31,100,000 July 2022

Referendum Capital Projects 2019

| A                                     | B        | C      | D     | E   | F                    | F2                   | G                   | H                    | I                   | II                  | III                 | IV                  | J                   | K                    | L                  | M                    | N                   | O            | P            | Q            | R            |  |
|---------------------------------------|----------|--------|-------|---|----------------------|----------------------|---------------------|----------------------|---------------------|---------------------|---------------------|---------------------|---------------------|----------------------|--------------------|----------------------|---------------------|--------------|--------------|--------------|--------------|--|
|                                       |          |        |       | APPROX  | ADJSTMNTS            | BOND PREMIUM USE     | BUDGET              | 2020 JULY-JUNE       | 2021 JULY-JUNE      | 2022 JULY-JUNE      | 2023 JULY-JUNE      | 2024 JULY           | TOTAL TO DATE       | P.O. ENCUMB          | ENCUMB CONT        | REMAINING BUDGET     | % USED              | % COMP       | % FTD        | % WCTD       | % CTD        |  |
| <b>96 HILTON HEAD ISLAND HIGH</b>     |          |        |       |   |                      |                      |                     |                      |                     |                     |                     |                     |                     |                      |                    |                      |                     |              |              |              |              |  |
| 1                                     | 51925396 | 552006 | 52001 | Safety/Security   | \$1,378,308          | (\$118,389)          | \$1,259,919         | \$8,704              | \$34,252            | \$215,918           | \$258,874           | \$986,045           | \$15,000            | 99%                  | 20.5%              | 98.8%                |                     |              |              |              |              |  |
| 1                                     | 51925396 | 539902 | 52001 | Special Inspections (from District 01 Design Services)      | \$2,630              |                      | \$2,630             |                      |                     | \$2,630             |                     |                     | \$0                 | 100%                 | 100.0%             | 100.0%               |                     |              |              |              |              |  |
| 1                                     | 51925396 | 554004 | 52001 | Radio Equipment (from 52001 at school level)                |                      | \$118,389            | \$118,389           |                      | \$118,389           |                     |                     |                     | \$118,389           | \$0                  | 100%               | 100.0%               |                     |              |              |              |              |  |
| 2                                     | 51925396 | 539902 | 52008 | Special Inspections (from District 01 Design Services)      |                      | \$5,395              | \$5,395             |                      | \$665               | \$989               | \$3,093             | \$4,747             | \$648               | \$0                  | 100%               | 88.0%                | 100.0%              |              |              |              |              |  |
| 2                                     | 51925396 | 541004 | 52008 | Athletic Equipment <\$5,000                                 |                      | \$2,131              | \$2,131             |                      |                     |                     |                     | \$0                 | \$0                 | 100%                 | 0.0%               | 100.0%               |                     |              |              |              |              |  |
| 2                                     | 51925396 | 553001 | 52008 | Athletics   | \$5,612,861          | \$1,656,081          | \$2,410,068         | \$9,679,010          | \$6,027             | \$866,632           | \$2,019,573         | \$313,574           | 3,205,806           | \$6,473,204          | \$0                | 100%                 | 33.1%               | 100.0%       |              |              |              |  |
| 2                                     | 51925396 | 539523 | 50000 | Pre-Conn Fee for HHHS                                       |                      | \$94,500             | \$94,500            |                      |                     |                     |                     |                     | \$94,500            | \$0                  | 100%               | 0.0%                 | 100.0%              |              |              |              |              |  |
| 2                                     | 51925396 | 539513 | 50000 | Design for building renovations                             | \$3,145,246          | (\$921,298)          | \$2,223,948         | \$2,223,948          |                     | \$37,149            | \$26,811            | \$63,959            | \$2,160,000         | \$1                  | 100%               | 2.9%                 | 100.0%              |              |              |              |              |  |
| <b>TOTAL HILTON HEAD ISLAND HIGH</b>  |          |        |       |   | <b>\$10,136,415</b>  | <b>\$839,451</b>     | <b>\$2,410,068</b>  | <b>\$13,385,934</b>  | <b>\$6,027</b>      | <b>\$994,390</b>    | <b>\$2,091,962</b>  | <b>\$562,026</b>    | <b>\$0</b>          | <b>\$3,654,406</b>   | <b>\$648</b>       | <b>\$9,715,880</b>   | <b>\$15,001</b>     | <b>100%</b>  | <b>27.3%</b> | <b>99.9%</b> | <b>73.3%</b> |  |
| <b>97 MAY RIVER HIGH</b>              |          |        |       |   |                      |                      |                     |                      |                     |                     |                     |                     |                     |                      |                    |                      |                     |              |              |              |              |  |
| 1                                     | 51925397 | 552005 | 50000 | Building additions  | \$15,691,698         | (\$3,743,359)        | \$11,948,339        | \$4,429,895          | \$7,426,519         | \$91,925            | \$0                 | \$11,948,339        | \$0                 | \$0                  | \$0                | 100%                 | 100%                | 100.0%       |              |              |              |  |
| 1                                     | 51925397 | 552006 | 52001 | Safety/Security   | \$1,467,590          | (\$118,389)          | \$1,349,201         | \$1,349,201          |                     |                     | \$133,639           |                     | \$1,467,590         | \$0                  | \$0                | \$0                  | 100%                | 100%         | 100.0%       |              |              |  |
| 1                                     | 51925397 | 541000 | 52001 | Radio Equipment <\$5,000 (from District level radio equip.) |                      | \$0                  | \$0                 |                      |                     |                     |                     |                     | \$0                 | \$0                  | \$0                | 100%                 | 100%                | 0.0%         |              |              |              |  |
| 1                                     | 51925397 | 554000 | 52001 | Radio Equipment (from 52001 at school level)                |                      | \$118,389            | \$118,389           |                      | \$118,389           |                     |                     |                     | \$118,389           | \$0                  | 100%               | 100.0%               | 100.0%              |              |              |              |              |  |
| 1                                     | 51925397 | 554500 | 52005 | Technology Infrastructure                                   |                      | \$518,400            | \$518,400           |                      |                     |                     |                     |                     | \$0                 | \$0                  | \$518,400          | \$0                  | 100%                | 0.0%         | 100.0%       |              |              |  |
| 2                                     | 51925397 | 532100 | 52008 | Utilities for Athletic Projects                             |                      | \$5,513              | \$5,513             |                      |                     |                     | \$5,133             |                     | \$5,133             | \$0                  | 93%                | 93.1%                | 93.1%               |              |              |              |              |  |
| 2                                     | 51925397 | 553001 | 52008 | Athletics   | \$7,521,179          | (\$3,262,962)        | \$4,258,217         |                      |                     |                     |                     |                     | \$4,248,217         | \$130,000            | 93%                | 9.1%                 | 99.8%               |              |              |              |              |  |
| 2                                     | 51925397 | 539902 | 52008 | Special Inspections (from District 01 Design Services)      |                      | \$6,000              | \$6,000             |                      |                     |                     |                     |                     | \$0                 | \$0                  | \$6,000            | \$0                  | 100%                | 0.0%         | 100.0%       |              |              |  |
| 2                                     | 51925397 | 539513 | 50001 | Design for CATE expansion                                   |                      | \$239,500            | \$239,500           |                      |                     |                     |                     |                     | \$0                 | \$0                  | \$239,500          | \$0                  | 100%                | 0.0%         | 100.0%       |              |              |  |
| 2                                     | 51925397 | 552005 | 50001 | CATE expansion  | \$790,857            | (\$790,857)          | \$0                 |                      |                     |                     |                     |                     | \$0                 | \$0                  | \$0                | \$0                  | 100%                | 0.0%         | 0.0%         |              |              |  |
| <b>TOTAL MAY RIVER HIGH</b>           |          |        |       |   | <b>\$25,471,324</b>  | <b>(\$7,027,765)</b> | <b>\$18,443,559</b> | <b>\$4,429,895</b>   | <b>\$7,544,908</b>  | <b>\$91,925</b>     | <b>\$138,772</b>    | <b>\$0</b>          | <b>\$12,205,500</b> | <b>\$0</b>           | <b>\$6,227,678</b> | <b>\$10,380</b>      | <b>100%</b>         | <b>66.2%</b> | <b>99.9%</b> | <b>95.9%</b> |              |  |
| <b>98 BLUFFTON HIGH</b>               |          |        |       |   |                      |                      |                     |                      |                     |                     |                     |                     |                     |                      |                    |                      |                     |              |              |              |              |  |
| 1                                     | 51925398 | 552006 | 52001 | Safety/Security   | \$994,122            | (\$109,128)          | \$2,069,174         | \$2,954,168          |                     |                     | \$973,671           |                     | \$973,671           | \$1,980,497          | \$0                | 100%                 | 33.0%               | 100.0%       |              |              |              |  |
| 1                                     | 51925398 | 554000 | 52001 | Radio Equipment (from 52001 at school level)                |                      | \$118,389            | \$118,389           |                      | \$118,389           |                     |                     |                     | \$118,389           | \$0                  | 100%               | 100%                 | 100.0%              |              |              |              |              |  |
| 1                                     | 51925398 | 532100 | 52005 | Utilities for Technology Projects                           |                      | \$620                | \$620               |                      |                     |                     |                     |                     | \$0                 | \$620                | \$0                | 100%                 | 0.0%                | 100.0%       |              |              |              |  |
| 1                                     | 51925398 | 544500 | 52005 | Technology Items under \$5,000                              |                      | (\$620)              | \$179,946           |                      |                     |                     |                     | \$98,497            | \$55,525            | \$25,524             | 86%                | 54.7%                | 85.6%               |              |              |              |              |  |
| 1                                     | 51925398 | 554500 | 52005 | Technology Infrastructure                                   | \$2,469,882          | \$939,550            | \$3,309,432         |                      | \$901,879           | \$2,099,402         |                     | \$3,001,281         | \$308,151           | \$0                  | 100%               | 90.7%                | 100.0%              |              |              |              |              |  |
| 2                                     | 51925398 | 541004 | 52008 | Athletic Equipment <\$5,000                                 |                      | \$12,492             | \$12,492            |                      | \$4,807             | \$7,125             |                     | \$11,932            | \$560               | \$0                  | 100%               | 95.5%                | 100.0%              |              |              |              |              |  |
| 2                                     | 51925398 | 539902 | 52008 | Special Inspections (from District 01 Design Services)      |                      | \$71,955             | \$71,955            |                      |                     | \$14,844            | \$40,751            | \$0                 | \$55,645            |                      | \$16,311           | 77%                  | 77.3%               | 77.3%        |              |              |              |  |
| 2                                     | 51925398 | 532100 | 52008 | Utilities for Athletic Projects                             |                      | \$5,177              | \$5,177             |                      |                     |                     |                     | \$0                 | \$5,177             | \$0                  | 100%               | 0.0%                 | 100.0%              |              |              |              |              |  |
| 2                                     | 51925398 | 553001 | 52008 | Athletics   | \$5,968,826          | \$2,842,346          | \$25,695            | \$8,636,968          | \$19,107            | \$2,975,161         | \$4,947,974         | \$7,942,242         | \$0                 | \$894,825            | \$0                | 100%                 | 89.9%               | 100.0%       |              |              |              |  |
| <b>TOTAL BLUFFTON HIGH</b>            |          |        |       |   | <b>\$9,432,830</b>   | <b>\$3,780,781</b>   | <b>\$2,275,435</b>  | <b>\$15,489,046</b>  | <b>\$0</b>          | <b>\$142,304</b>    | <b>\$3,899,008</b>  | <b>\$8,160,295</b>  | <b>\$0</b>          | <b>\$12,201,607</b>  | <b>\$56,145</b>    | <b>\$3,189,010</b>   | <b>\$42,285</b>     | <b>100%</b>  | <b>78.8%</b> | <b>99.7%</b> | <b>89.8%</b> |  |
| <b>GRAND TOTAL Referendum 2019</b>    |          |        |       |   | <b>\$344,610,000</b> | <b>(\$0)</b>         | <b>\$31,100,000</b> | <b>\$375,710,000</b> | <b>\$14,030,690</b> | <b>\$58,360,533</b> | <b>\$82,912,903</b> | <b>\$99,815,923</b> | <b>\$32,321</b>     | <b>\$255,152,320</b> | <b>\$1,790,474</b> | <b>\$107,051,597</b> | <b>\$11,715,608</b> | <b>97%</b>   | <b>67.9%</b> | <b>96.9%</b> |              |  |
| <b>Completed Projects</b>             |          |        |       |   |                      |                      |                     |                      |                     |                     |                     |                     |                     |                      |                    |                      |                     |              |              |              |              |  |
| <b>Retainage outstanding</b>          |          |        |       |   |                      |                      |                     |                      |                     |                     |                     |                     |                     |                      |                    |                      |                     |              |              |              |              |  |
| <b>New accounts added this report</b> |          |        |       |   |                      |                      |                     |                      |                     |                     |                     |                     |                     |                      |                    |                      |                     |              |              |              |              |  |

|                        | APPROX               | ADJSTMNTS    | BUDGET              | 2020 JULY-JUNE       | 2021 JULY-JUNE      | 2022 JULY-JUNE      | 2023 JULY-JUNE      | 2024 JULY           | TOTAL TO DATE   | P.O. ENCUMB          | ENCUMB CONT        | BUDGET               | USED                |            |
|------------------------|----------------------|--------------|---------------------|----------------------|---------------------|---------------------|---------------------|---------------------|-----------------|----------------------|--------------------|----------------------|---------------------|------------|
| Referendum Question #1 | \$290,792,307        | (\$11,069)   | \$28,475,610        | \$318,243,028        | \$12,617,703        | \$50,655,234        | \$89,909,750        | \$87,326,989        | \$31,295        | \$220,540,651        | \$1,578,580        | \$80,300,321         | \$7,823,476         | 96%        |
| Referendum Question #2 | \$53,817,693         | \$12,069     | \$2,624,390         | \$57,466,971         | \$1,412,987         | \$7,705,299         | \$13,003,153        | \$12,489,254        | \$1,026         | \$34,611,719         | \$211,893          | \$18,751,276         | \$3,892,082         | 93%        |
|                        | <b>\$344,610,000</b> | <b>(\$0)</b> | <b>\$31,100,000</b> | <b>\$375,710,000</b> | <b>\$14,030,690</b> | <b>\$58,360,533</b> | <b>\$82,912,903</b> | <b>\$99,815,923</b> | <b>\$32,321</b> | <b>\$255,152,320</b> | <b>\$1,790,474</b> | <b>\$107,051,597</b> | <b>\$11,715,558</b> | <b>97%</b> |