Client Confidential Beaufort County School District Beaufort, SC

New Robert Smalls International Academy Replacement

		New Robert Smalls International Academy Replacement														
7/31/2023																
2019 Referendun	n															
CCOUNTS FOR: 519		ORIGINAL	TRANFRS		REVISED	2020	2021	2022	2023	2024	TOTAL TO	P.O.	Contract	AVAILABLE	PCT	PCT
	2019 PROJECTS	APPROP	ADJSTMTS	PREM-ADJ	BUDGET	JULY-JUNE	JULY-JUNE	JULY-JUNE	JULY-JUNE	JULY	DATE	ENCUMB	ENCUMB	BUDGET	USED	COMPLE
ONSTRUCTION																
1925383 552001 50000	SITE DEVELOPMENT	\$3,500,000			\$0				\$0	\$0	\$0			\$0		
1925383 552005 50000	BUILDING & SITE CONSTRUCTION		\$23,546,928		\$63,025,540			\$18,835,891	\$29,358,958	\$0	\$48,194,848	(\$180,524)	\$15,011,216	\$0		
1925383 539904 50000	DEMO EXISTING BUILDING	\$1,250,000			\$0						\$0			\$0		
1925383 553000 50000	ATHLETICS, PARKING LOTS, FINAL SITE	\$2,800,000			\$0						\$0			\$0		
1925383 552100 50000	TAXES, FEES & BONDS	\$524,839			\$0						\$0			\$0		
1925383 552000 50000	GC OHP	\$2,377,673			\$0						\$0			\$0		
51925383 569001 50000	CONSTRUCTION CONTINGENCY	\$3,245,597			\$0		\$0	\$0		\$0	\$0			\$0		
	TOTAL CONSTRUCTION	\$53,176,721	\$9,848,819	\$0	\$63,025,540	\$0	\$0	\$18,835,891	\$29,358,958	\$0	\$48,194,848	(\$180,524)	\$15,011,216	\$0	100.0%	6
RE-CONST/SITE PREP																+
925383 539516 50000	SURVEY	\$84.000	(\$18.055)		\$65.945		\$65,945			\$0	\$65,945		\$0	\$0	100.0%	6
925383 539514 50000	GEOTECHNICAL CONSULTANT	\$35,000	(\$25,210)		\$9,790		\$8,525			ç ç	\$8,525		\$1.265			
925383 539516 50000	WETLANDS	\$25,000	(\$21,612)		\$3,388		\$3,388				\$3,388		\$0			
51925383 539522 50000	TRAFFIC ANALYSIS REPORT	\$25,000	(\$25,000)		\$0		\$0,000			\$0	\$0,000		÷**	\$0		
		\$20,000	(\$20,000)		\$0					ç ç				Ç.	100.07	•
	TOTAL PRE-CONST/SITE PREP	\$169.000	(\$89.877)	\$0		\$0	\$77.858	\$0	\$0	\$0	\$77.858	\$0	\$1.265	\$0	100.0%	6
			(***)***/		*		4			÷*	÷,		¥.)=**			-
ESIGN CONSULTANTS																
1925383 539520 50000	CONSTRUCTION MANAGEMENT FEES	\$235,143	(\$235,143)		\$0						\$0			\$0	100.0%	6
1925383 539513 50000	A/E FEES	\$3,190,599	\$76,435		\$3,267,034		\$2,156,645	\$554,750	\$245.101		\$2,956,496		\$310.538	\$0	100.0%	6
1925383 539521 50000	REIMBURSABLES	\$50,000	\$73,236		\$123,236		\$17,892	\$8,764	\$13,944		\$40,601		\$82,635	\$0	100.0%	6
1925383 539523 50000	CM/GC PRECONSTRUCTION FEE		\$0		\$0						\$0			\$0	100.0%	6
1925383 539500 50000	TECHNOLOGY CONSULTANTS	\$50,000	(\$50,000)		\$0						\$0			\$0	100.0%	6
1925383 539519 50000	OTHER CONSULANTS	\$100,000	(\$100,000)		\$0						\$0			\$0	100.0%	6
51925383 569003 50000	DESIGN CONTINGENCY	\$95,718	(\$95,718)		\$0						\$0			\$0	100.0%	6
	TOTAL DESIGN CONSULTANTS	\$3,721,460	(\$331,190)	\$0	\$3,390,270	\$0	\$2,174,537	\$563,514	\$259,045	\$0	\$2,997,097	\$0	\$393,174	L \$0	100.0%	6
ARIOUS VENDORS																
1925383 535000 50000	ADVERTISING	\$4,000	(\$923)		\$3,077	493.63	\$2,583				\$3.077	\$0		\$0	100.0%	4
1925383 536000 50000	PRINTING AND BINDING	\$2,000	(\$1,736)		\$264	433.03	\$264				\$264	ψŪ		(\$0)		
1925383 539901 50000	CONSTRUCTION PERMITS & FEES	\$35,000	(\$1,730)		\$128		\$204				\$128			(\$0)	100.0%	
1925383 534500 50000	USER PURCHASED TECHNOLOGY	\$10,000	(\$10,000)		\$120		20 پ				\$128			\$0		
1925383 532400 50000	BUILDER'S RISK INSURANCE	\$265,883	\$169,056		\$434,939			\$433.907	\$1.032		\$434,939			\$0		
1925383 569004 50000	OWNER CONTINGENCY	\$1,595,300			\$434,939			φ433,907	\$1,032		\$434,939			\$0		
1925383 539902 50000	INSPECTION FEES	\$375.000	(\$1,383,300)		\$375.000		\$4,860	\$96,660	\$93,584		\$195,104	\$17.603		\$162.293	56.7%	
1925383 532100 50000	UTILITIES COST/FEES	\$124,500	(\$101,466)		\$23,034		φ4,000	\$90,000	\$14,054	\$8,140	\$22,194	\$840		\$102,293	100.0%	
1920303 032 100 00000	TOTAL VARIOUS VENDORS			\$0	\$836.442	\$494	\$7,836	\$530.567	\$108.670	\$8,140 \$8.140	\$655.706	\$18,443	\$0		80.6%	
	I GTAL VARIOUS VENDORS	φ2,411,003	(#1,373,241)	φU	#030,44 <u>2</u>	\$454	\$1,030	4330,307	φ100,070	<i>φ</i> 0,140	<i>4</i> 055,706	\$10,443	پ ا	\$102,293	00.0%	•

Client Confidential Beaufort County School District Beaufort, SC

7/31/2023 2019 Referendum

2013 Kelerendun	1															
ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	PREM-ADJ	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-JUNE	2023 JULY-JUNE	2024 JULY	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
FF&E																
51925383 554000 52001	Radio Equipment (from Owner contigency- 50000)	\$0	\$118,389		\$118,389		\$118,389				\$118,389			\$0	100.0%	b
51925383 541000 50000	FURNITURE PIECES UNDER \$5,000	\$1,325,000	(\$194,580)		\$1,130,420						\$0	\$1,117,576		\$12,843	98.9%	0
51925383 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$25,000	(\$25,000)		\$0						\$0			\$0	100.0%	0
51925383 541004 50000	ATHLETIC EQUIPMENT	\$102,109	(\$25,512)		\$76,597						\$0		\$45,608	\$30,989	59.5%	0
51925383 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$25,000	\$512		\$25,512						\$0	\$13,910	\$11,602	\$0	100.0%	0
51925383 553002 50000	PLAYGROUNDS	\$247,891			\$247,891						\$0		\$247,891	\$0	100.0%	0
51925383 543000 50000	MEDIA CENTER RESOURCES	\$335,000	(\$200,000)		\$135,000						\$0			\$135,000	0.0%	0
51925383 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$750,000	(\$288,281)		\$461,719				\$215,451	\$16,519	\$231,970			\$229,749	50.2%	0
51925383 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$155,000	(\$155,000)		\$0						\$0			\$0	100.0%	0
	TOTAL FF&E	\$2,965,000	(\$769,472)	\$0	\$2,195,528	\$0	\$118,389	\$0	\$215,451	\$16,519	\$350,359	\$1,131,486	\$305,101	\$408,582	81.4%	3
	TOTAL INDIRECT COST	\$9.267.143	(\$2,765,780)	\$0	\$6.501.363	\$494	\$2.378.620	\$1.094.081	\$583.165	\$24.659	\$4.081.019	\$1.149.930	\$699.540	\$570.875	91.2%	
	TO THE REPORT OF T	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	(,,-,, 00, 00)	ψu	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	VIC 1	,_,,	÷.,50-1,001	,	, 1 1,000	÷ .,00 1,0 10	+ 1,1 30,000	,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	51.27	
																_
L	TOTAL RSIA	\$62,443,864	\$7,083,039	\$0	\$69,526,903	\$494	\$2,378,620	\$19,929,972	\$29,942,123	\$24,659	\$52,275,867	\$969,406	\$15,710,755	\$570,875	99.2%	