

Hilton Head Island Middle School Renovation

8/31/2023

2019 Referendum

ACCOUNTS FOR: 519

2019 PROJECTS		ORIGINAL	TRANFRS	REVISED	2020	2021	2022	2023	2024	TOTAL TO	P.O.	Contract	AVAILABLE	PCT	PCT
		APPROP	ADJSTMNTS	PREM-ADJ	BUDGET	JULY-JUNE	JULY-JUNE	JULY-JUNE	JULY-JUNE	DATE	ENCUMB	ENCUMB	BUDGET	USED	COMPLETE
87 Hilton Head Island Middle															
CONSTRUCTION															
51925387 552005 50000	BUILDING & SITE CONSTRUCTION	\$19,705,079	\$8,621,710		\$28,326,789	\$0			\$10,754,087	\$1,524,592	\$12,278,680	\$16,048,109	\$0	100.0%	
51925387 558000 50000	MOBILE MODULAR CLASSROOMS		\$0		\$0						\$0		\$0	100.0%	
51925387 552006 52001	SAFETY/SECURITY	\$707,020	(\$707,020)		\$0		\$0				\$0		\$0	100.0%	
51925387 569001 50000	CONSTRUCTION CONTINGENCY	\$1,326,786	(\$1,326,786)		\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$0	100.0%	
	TOTAL CONSTRUCTION	\$21,738,885	\$6,587,904	\$0	\$28,326,789	\$0	\$0	\$0	\$10,754,087	\$1,524,592	\$12,278,680	\$0	\$16,048,109	\$0	100.0%
PRE-CONST/SITE PREP															
51925387 539514 50000	GEOTECHNICAL CONSULTANT	\$10,000	\$1,325		\$11,325	\$0	\$11,325		\$0	\$11,325			\$0	100.0%	
51925387 539516 50000	WETLANDS & LAND SURVEY	\$50,000	(\$10,785)		\$39,215	\$0	\$39,215		\$0	\$39,215			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$60,000	(\$9,461)	\$0	\$50,540	\$0	\$0	\$50,540	\$0	\$0	\$50,540	\$0	\$0	\$0	100.0%
DESIGN CONSULTANTS															
51925387 539513 50000	A/E FEES/CABLE PKG/TEMP CLASS RM PKG	\$1,413,028	\$65,162		\$1,478,190		\$335,474	\$765,248	\$273,351		\$1,374,073	\$104,117	\$0	100.0%	
51925387 539521 50000	REIMBURSABLES	\$25,000	\$35,385		\$60,385		\$125	\$1,842	\$4,148		\$6,116	\$54,269	\$0	100.0%	
51925387 539500 50000	TECHNOLOGY CONSULTANTS	\$25,000	(\$25,000)		\$0						\$0		\$0	100.0%	
51925387 539519 50000	OTHER CONSULTANTS	\$25,000	(\$25,000)		\$0						\$0		\$0	100.0%	
51925387 535923 50000	CM/GC PRECONSTRUCTION FEE	\$96,128	(\$11,147)		\$84,981			\$69,944		\$69,944		\$15,037	\$0	100.0%	
51925387 569003 50000	DESIGN CONTINGENCY	\$70,651	(\$50,547)		\$20,104					\$0			\$20,104	0.0%	
	TOTAL DESIGN CONSULTANTS	\$1,654,807	(\$11,147)	\$0	\$1,643,660	\$0	\$335,599	\$767,090	\$347,443	\$0	\$1,450,132	\$0	\$173,424	\$20,104	98.8%
VARIOUS VENDORS															
51925387 535000 50000	ADVERTISING	\$2,000	(\$142)		\$1,858		\$1,858			\$1,858	\$0		\$0	100.0%	
51925387 536000 50000	PRINTING & BINDING	\$1,000	(\$1,000)		\$0					\$0	\$0		\$0	100.0%	
51925387 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865	(\$15,865)		\$0					\$0			\$0	100.0%	
51925387 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000	(\$5,000)		\$0					\$0			\$0	100.0%	
51925387 532400 50000	BUILDER'S RISK INSURANCE	\$86,956	(\$15,175)		\$71,781		\$6,466	\$65,315		\$71,781			\$0	100.0%	
51925387 539902 50000	INSPECTION FEES	\$267,130	(\$7,631)		\$259,499		\$314	\$62,259	\$12,671	\$75,243	\$3,500		\$180,756	30.3%	
51925387 532100 50000	UTILITIES COST/FEES	\$100,000	(\$88,601)		\$11,399		\$128	\$7,522	\$87	\$7,737	\$3,662		\$0	100.0%	
	TOTAL VARIOUS VENDORS	\$477,951	(\$133,415)	\$0	\$344,536	\$0	\$1,858	\$6,908	\$135,096	\$12,758	\$156,619	\$7,162	\$0	\$180,756	47.5%
FF&E															
51925387 541000 50000	FURNITURE PIECES UNDER \$5,000	\$750,000	(\$750,000)		\$0					\$0			\$0	100.0%	
51925387 554000 52001	RADIO EQUIPMENT		\$118,389		\$118,389		\$118,389			\$118,389			\$0	100.0%	
51925387 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$20,170	(\$20,170)		\$0					\$0			\$0	100.0%	
51925387 554008 50000	MEDIA CENTER RESOURCES	\$200,000	(\$200,000)		\$0					\$0			\$0	100.0%	
51925387 541004 50000	ATHLETIC EQUIPMENT	\$100,000	(\$100,000)		\$0					\$0			\$0	100.0%	
51925387 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$75,000	(\$75,000)		\$0					\$0			\$0	100.0%	
51925387 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$500,000	(\$325,000)		\$175,000					\$0	\$128,769		\$46,231	73.6%	
51925387 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$100,000	(\$53,640)		\$46,360					\$0			\$46,360	0.0%	
	TOTAL FF&E	\$1,745,170	(\$1,405,421)	\$0	\$339,749	\$0	\$118,389	\$0	\$0	\$0	\$118,389	\$128,769	\$0	\$92,592	72.7%
	TOTAL INDIRECT COST	\$3,937,928	(\$1,559,443)	\$0	\$2,378,485	\$0	\$455,846	\$824,537	\$482,539	\$12,758	\$1,775,680	\$135,930	\$173,424	\$293,451	87.7%
51925387 569004 50000	PROJECT CONTINGENCY	\$1,086,943	(\$1,086,943)		\$0								\$0		
	TOTAL HHM RENOVATIONS	\$26,763,756	\$3,941,518	\$0	\$30,705,274	\$0	\$455,846	\$824,537	\$11,236,626	\$1,537,350	\$14,054,360	\$135,930	\$16,221,533	\$293,451	99.0%