

AUGUST 2023

OSHKOSH AREA SCHOOL DISTRICT PROJECT PROGRESS REPORT

CONSTRUCTION UPDATE

At Vel Phillips Middle School, construction is less than two weeks from completion. The last items to be completed are asphalt paving, some of the exterior metal panels and signage, and cleaning.

On the Secure Entry Projects, construction continues at a fast pace as they will work right up until school starts. There have been some material delays on items such as brick at Oakwood and generators at two different locations, but there are no concerns about being able to have kids in the building once school starts. With miscellaneous touch-up corrections, these four buildings will be complete by September 1st.

At Menominee Elementary School, abatement work of the existing building was completed in early summer, allowing most of that structure to be removed. Before Miron Construction can start on footings for the new building, utility work underground has started to be installed, with subgrade foundation work to begin in the coming weeks. As a reminder, the groundbreaking ceremony for the new building will be on August 22nd! We hope to see members of the OASD community at this exciting event.

WHAT'S NEXT?

- » Completion of Vel Phillips Middle School
- » Completion of Secure Entry Projects
- » Subgrade footings and site utility work for Menominee Elementary School



OAKWOOD ELEMENTARY SCHOOL NEW WINDOW AT HEALTH AND GENERATOR PREPARATION



VEL PHILLIPS MIDDLE SCHOOL SCIENCE CLASSROOMS



NEW OAKWOOD ELEMENTARY SCHOOL PARKING LOT



VEL PHILLIPS MIDDLE SCHOOL EVENTS LOBBY