

JULY 2023



OSHKOSH AREA SCHOOL DISTRICT PROJECT PROGRESS REPORT

CONSTRUCTION UPDATE

At Vel Phillips Middle School, construction is approaching the final month in the schedule. The core academic classrooms in the building's North and center sections are 98% complete. At the same time, Miron Construction is focusing on the very southern classrooms from an interior side of things and wrapping up the exterior and site components in the next thirty days.

On the Secure Entry Projects, construction is in full swing on all four schools, with a month and a half left to complete the project. Oakwood's site continues inside the building with the renovation of the old main office into the health room, continued work on the addition, and site work for the new parking lot to the West. Read's renovation continues as they prepare to hang drywall in the coming days. Meanwhile, North and West's secure entry renovations are ready for paint.

At Menominee Elementary School, construction has begun in the last month. OASD has worked with both Miron Construction and the abatement teams to prepare for moving out of the school and abatement of items as Miron starts the removal of the building. While removal has begun, Miron Construction has started on-site work preparation for compacting the new parking lot. They expect storm water components to show up on site in early July.

WHAT'S NEXT?

- » Completion of Vel Phillips Middle School.
- » Secure Entry Projects to be painting and installing flooring.
- » Site work to be completed at Oakwood Elementary.
- » Demolition is to be completed at Menominee Elementary School, and footings are to start shortly after that.
- » Menominee Elementary School groundbreaking ceremony on Tuesday, August 22 at 2 p.m.



WEST HIGH SCHOOL SECURE ENTRY

Contact Julie Conrad
Assistant Superintendent of Operations

julie.conrad@oshkosh.k12.wi.us
920.424.0016

BRAYARCHITECTS



MENOMINEE ELEMENTARY SCHOOL SITE WORK UNDERWAY



VEL PHILLIPS MIDDLE SCHOOL LEARNING STAIRS



VEL PHILLIPS MIDDLE SCHOOL NORTH EXTERIOR ELEVATION