8/11/2021 CBOC 9/22/2021 Updated for BOE

Total Bond Expenditures Project Status Summer in Review



THOMPSON SCHOOL DISTRICT

www.thompsonschools.org

#WeAreThompson



Strive 2025

- 2.2 Ensure all facilities are welcoming, safe and meet the needs of students, staff and community.
- 4.1 Ensure transparency in the use of district resources.






www.thompsonschools.org

#WeAreThompson



Monthly– Cash Flow Diagram





Total Bond Expenditures

As of: 9/14/2021

	Total Bond	Total Amount
Feeder 🖵	Budget	Encumbered
BHS	\$18,673,975.91	\$17,582,345.06
H DW	\$42,468,503.56	\$29,499,111.52
🗄 LHS	\$22,264,618.30	\$13,614,676.58
	\$83,114,595.25	\$61,946,169.41
TVHS	\$38,919,898.50	\$35,516,030.72
Grand Total	*\$205,441,591.52	\$158,158,333.29

* Original Bond
Added Bond Premium
Grants (Head Start / BEST)
* 149,000,000
\$ 41,180,574
Remaining




Priority Items - Reporting

STATUS BY CATEGORY



STATUS BY CATEGORY




October 2020

August 2021

✓ 1,059 Line Items




Priority 1 Items




October 2020

Priority 2 Items




October 2020

Priority 3 Items



October 2020

Priority Items – Bond Premium



October 2020

Summer 2021 – Project Info

1 New Building:

✓ Riverview PK8

16 Major Renovations:

- ✓ 4 High Schools
- ✓ 3 Middle Schools
- ✓ 9 Elementary Schools

Other Projects:

- ✓ Cafeteria Tables
- ✓ FF&E Refresh
- ✓ Kitchen Equipment
- ✓ Security Access / Video

Major Projects In Design:

- Conrad Ball MS Consolidation to a PK8 (Mary Blair ES/Monroe ES)
- High Plains PK8
- 4 Major Renovations

Assist with Expertise and Resources:

- Catering Program Feasibility Studies
- Gender Neutral Bathroom Feasibility Studies
- Coordination with Modular Removals
- BEST Grant applications / implementation
- ID, Report, Assist facility maintenance

FF&E R	efresh
--------	--------

PHASE 1 COMPLETE	PHASE 2 ORDERED	PHASE 3 DESIGN	PHASE 4 2022	PHASE 5 2023
Berthoud Elementary	Monroe Elementary	Centennial Elementary	L. Edmondson Elementary	Carrie Martin Elementary
lvy Stockwell Elementary	Mary Blair Elementary	Cottonwood Plains Elementary	Lucile Erwin Middle	Namaqua Elementary
Turner Middle	Mountain View High	Garfield Elementary	Sarah Milner Elementary	Coyote Ridge Elementary
Berthoud High	Thompson Valley High	Truscott Elementary	Walt Clark Middle	Lincoln Elementary
TCC/Ferguson		Bill Reed Middle		Ponderosa Elementary
Riverview PK8		Loveland High		High Plains EC-8
		Winona Elementary		Conrad Ball Middle
		Big Thompson Elementary		
		BF Kitchen Elementary		


Install TBD

Process


- Coordination with Learning Services
- Coordination with construction schedules
- COVID19 impact
- Project Manager will be contacting principals for design

Install TBD Design: Fall 2021 Design: Fall 2022 Install: Summer 2022 Install: Summer 2023

Riverview PK8 Raptors!



Riverview PK8 Raptors!



Summer 2021 - Re-Entry Plan

Site	Project Manager	ReEntry Coordination Meeting Date	GC Cleaning building INCLUDING KITCHENS	GC moving items back	Staff can start unpacking	Staff can be in Building in full	PLANNED Laborers There to Help	Special Notes
Berthoud ES	Heidi	n/a	7/28/21	n/a	8/2/21	8/2/21	n/a	
Turner MS	Heidi	7/21/2021	7/28/21-7/30/21	7/30/21-8/2/21	8/4/21*	8/4/21*	8/12/21-8/13/21	*LVT delayed for 5 classrooms 8/9/21-8/10/21
Berthoud HS	Heidi	7/29/2021	7/28/21-7/30/21	7/30/21-8/2/21	8/4/21	8/4/21	8/9, 12, 13/21	
Ivy Stockwell ES	Heidi	n/a	7/28/21	n/a	8/2/21	8/2/21	n/a	
Stansberry	Zach	7/27/2021	7/26/21-8/5/21	8/5/2021	8/9/2021	8/9/2021	8/9/21 & 8/12/21	2 to 4
Lincoln ES	Zach	7/21/21	8/2/2021	8/2/2021	8/9/2021	8/9/2021	8/9/2021	2 to 4
Garfield ES	Zach	7/21/21	8/2/2021	7/29/2021	8/9/2021	8/9/2021	8/9/2021	2 to 4
Bill Reed MS	Zach	7/21/21	8/2/2021	N/A	8/9/2021	8/9/2021	8/9/2021	2 to 4 No packing was required.
Loveland HS	Zach	7/21/21	8/2/2021; 8/10 & 8/11 for art room and tech spaces and corridor	7/19/2021	8/9/2021	8/9/2021	8/9/2021	2 to 4
Mountain View HS	Zach	7/22/21	8/5 - 8/7		8/2 - 8/6 Art 8/5 - 8/6 all staff	8/2/2021	7/29 GC putting some items back in place	No packing was required. Access after construction is only consideration. Principal sent notice to staff with more dates/details.
TVHS	John	7/19/2021	Now to 8-5	8/5/2021	8/6/2021	8/9/2021	8-6 and 8-9	(2) laborers
BF Kitchen ES	John	7/19/2021	Now to 8-5	8-4 and 8-5	8/6/2021	8/9/2021	8-6 and 8-9	(2) laborers
Namaqua ES	John	7/19/2021	Now to 8-5	8-2 and 8-3	8/6/2021	8/9/2021	8-6 and 8-9	(2) laborers
Walt Clark MS	John	7/19/2021	Now to 8-5	7-29 to 8-3	8/6/2021	8/9/2021	8-6, 8-7 and 8-9	(2) laborers Friday and Monday, (1) Saturday
Big T ES	John	7/19/2021	Now to 8-5	8-3 and 8-4	8/6/2021	8/9/2021		(4) Laborers - Sherry (Custodial) requested extra help - 2 added laborers
NO	TE							

NOTE:

Coordination Meeting: Project Managers held meetings with the following invited: Greg Grote, principal, staff reps at principals' invite, custodian, contractor, Theo/Sara, Tracy Stegall, Tammie Plan for re-entry was discussed and documented as shown

Plan was emailed out to those invited.

Project Managers will monitor the progress and work closely with the principals to modify and/or see it through

Project Managers have discussed plan with all TSD departments


Ivy Stockwell Gym Floor


Winner

2002












Big Thompson ES







Namaqua ES




















Walt Clark MS













Lincoln ES








Mountain View HS









Conrad Ball Renovation - Schedule

PRELIMINARY PROJECT SCHEDULE OVERVIEW

		2021										2022										2023										
_	J	F	Μ	А	М	J	J	А	S	0	Ν	D	J	F	М	А	Μ	J	J	А	S	0	Ν	D	J	F	М	А	М	J	J	А
COMMUNITY MTGs																																
DAG Meetings																																
DESIGN																																
BIDDING/PERMITTING																																
CONSTRUCTION																																
MOVING																																
OCCUPANCY																																★

Community Meeting: September 27th. Conrad Ball MS – Library. 5 – 6pm



#WeAreThompson

F 🎔 🖸 🖗

www.thompsonschools.org

High Plains PK8 - Addition



DRAFT - Preliminary Site Plan Only

Project Information

- Address capacity needs
- Change from a 2-track to a 3-track PreK-8
- Reconfigure Kindergarten Rooms
- ➢ Gym, classroom, support spaces in addition
- Improve the existing walk track
- Community Meeting TBD (possible October)

DRAFT - Preliminary Rendering Only



CBOC Membership - Status

- Time to consider membership for those hi-lited.
- Process, schedule, BOE presentation for selection

Citizens' Bond Oversight Committee (CBOC) - Membership: 2021

onzens bond oversignt ooninnitee [
Membership Category		CBOC 2021	RE/Appointed	Term Length	Term Expires
Financial Background		Richard Barton - ReApt	Dec. 2020	2 year	Dec. 2022
1-3 year and 1-2 year		Ramon Serrano	Feb. 2021	3 year	Feb. 2024
Citizen Representative from Communities	Loveland	Christine Savant	Feb. 2021	2 year	Feb. 2023
	Berthoud	Eric McDermid - ReApt	Dec. 2020	2 year	Dec. 2022
2-3 year and 2-2 year	Surrounding	Meg Declement	Dec. 2018	3 year	Dec. 2021
	Surrounding	Brendan Willits	Dec. 2018	3 year	Dec. 2021
TSD Parent		Jessica Kelly	Feb. 2021	2 year	Feb. 2023
1-2 year and 1-3 year		Neil Spooner	Dec. 2018	3 year	Dec. 2021
Citizen-at-large		Cecil Gutierrez- Chair-1yr Dec. 2020	Dec. 2018	3 year	Dec. 2021
		Bill Breunig - ReApt	Dec. 2020	2 year	Dec. 2022
8 members with 2 year and 3 year		Thurese Newlin	Dec. 2018	3 year	Dec. 2021
		Julie Kocjancic	Feb. 2021	2 year	Feb. 2023
		Margaret Ramsteck	Feb. 2021	2 year	Feb. 2023
		Dan Tran - Vice Chair-1yr Dec. 2020	Dec. 2018	3 year	Dec. 2021
		Robert Herrmann	Dec. 2018	3 year	Dec. 2021
		Tiffany Leiper	Feb. 2021	2 year	Feb. 2023

Summer 2021 Complete!



