

Glen Cove City School District



CONSTRUCTION UPDATE

JAG
ARCHITECTS


**School
Construction
Consultants, Inc.**
Construction Management & Consulting Services

Glen Cove City School District 2022 Bond Referendum

CONSTRUCTION UPDATE

Athletic Field Construction

- ACO drainage has been installed around inside of track.
- Directional drilling for drainage has been completed.
- Installation of leaching pools is ongoing.
- Piping to the inside of the leaching pools is ongoing.
- Subgrade is 75% completed.



Glen Cove City School District 2022 Bond Referendum


Athletic Field – Progress Photos



ACO drainage



Grading



Directional Drilling



Leaching Pools



Glen Cove City School District 2022 Bond Referendum

CONSTRUCTION UPDATE

Tennis / Handball Court Construction

- Demolition subcontractor has mobilized with machinery.
- Soil fence has been installed around perimeter of site.
- Brush removal around basketball court area and stump removal to begin this week.
- Demolition of existing courts and sidewalks to begin this week.



Glen Cove City School District 2022 Bond Referendum

Tennis / Handball Court – Progress Photos



Glen Cove City School District CRRSA and ARP STIMULUS GRANTS CAPITAL RESERVE FUNDS

CONSTRUCTION UPDATE

Deasy Elementary School – Elevator / Stair Tower

- Excavation for footings/foundations/underpinning has commenced.
- Drain leader lines have been relocated around construction site area to leaching pools.



Glen Cove City School District

Deasy Elementary School – Excavation for footings/foundations/underpinning



Glen Cove City School District

CONSTRUCTION UPDATE

Landing Elementary School – Classroom Addition

- Gas service to be relocated starting week of 10/2/23.
- Excavation for footings/foundations/underpinning has commenced.
- Construction of blast wall is ongoing, expected completion week of 10/2/23.



Glen Cove City School District

CONSTRUCTION UPDATE

Deasy Elementary School – Patio Construction

- Patio completed and in punch list phase.

Projected Patio Completion – August 2023



Glen Cove City School District

CONSTRUCTION UPDATE

Bond Update – Phase I

Classroom & Office Doors & Locks Districtwide	Winter 2023
Exterior Door Replacements	Winter 2023
High School Main Field	November 2023
High School Lockers	Fall 2023
High School PA System	Fall 2023
Tennis Court Replacement	August – November 2023
Tennis Court Parking lot, Curb, Walkway Replacement	August – November 2023
Handball Court Reconstruction	August – November 2023



Glen Cove City School District

CONSTRUCTION UPDATE

Bond Update – Phase II

High School – Science Labs	Summer 2024
High School – Cafeteria and Kitchen	Summer 2024
High School – Bathrooms	Summer 2024
Courtyard Curtain Wall Replacement	Summer 2024
High School – HVAC	Summer 2025
Incoming Electrical Service	Summer 2025

